



August 19, 2002

James Cleary
State of Florida
Department of Environmental Protection
Southwest Florida
3804 Coconut Palm Drive
Tampa, FL 33619-8318

RECEIVED
AUG 21 2002
BUREAU OF AIR REGULATION

RE: Manatee Plant Units 1 and 2
FDEP Air Permit No. 0810010-007-AC
Notification of Commencement of Construction

Dear Mr. Cleary:

Pursuant to Specific Condition 15 of the referenced permit, we hereby provide notification that construction has commenced. Our current schedule for construction, startup on natural gas, combustion optimization, and final testing is attached. Please be advised that this schedule is subject to change.

We appreciate the diligent and detailed work the Department put forth processing our application for permit revision and will now move forward preparing these emission units to use natural gas.

If you have any questions or need any additional information, please contact me at (941) 776-5211.

Sincerely,

A handwritten signature in cursive script that reads 'Paul Plotkin'.

Paul Plotkin
Manatee Plant General Manager

cc: A.A. Linero, P.E., Administrator New Source Review Section, DEP
Rob Brown, Manatee County, Environmental Management Department

Attachments: (1)

ID	Task Name	Start	Finish	2002												2003												2004				
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1	Design Engineer	Jan 15 '02	Jul 9 '02																													
2	Foster Wheeler Start Mechanical Construction	Aug 15 '02	Aug 16 '02																													
3	Dale C Rossman Start ICS & Electrical Construction	Aug 20 '02	Aug 21 '02																													
4	Pipe & platform construction	Aug 19 '02	Nov 11 '02																													
5	Instrument & Electrical Installation	Aug 22 '02	Nov 13 '02																													
6	Gulfstream interconnect tie in	Oct 31 '02	Nov 4 '02																													
7	#2 Unit Burner connection & tie ins	Nov 9 '02	Nov 23 '02																													
8	#2 Unit Final Control Integration	Nov 9 '02	Nov 22 '02																													
9	#2 Start up	Nov 23 '02	Nov 28 '02																													
10	#2 Optimize Combustion	Nov 28 '02	Jan 7 '03																													
11	#2 Compliance Test	Jan 8 '03	Jan 14 '03																													
12	# 1 Unit Burner connection & tie ins	Nov 30 '02	Dec 13 '02																													
13	# 1 Unit Final Control Integration	Nov 30 '02	Dec 13 '02																													
14	FW & DCR Demobilize	Dec 15 '02	Dec 15 '02																													
15	#1 Start up	Dec 13 '02	Dec 18 '02																													
16	#1 Optimize Combustion	Dec 18 '02	Jan 28 '03																													
17	#1 Compliance Test	Jan 28 '03	Feb 3 '03																													