



FACILITY INFORMATION

Facility Name: Osceola Farms		
ARMS ID No.: 0990019	Air Permit No.: 0990019-010-AV	Expires: April 14, 2013
Facility Contact: Wayne Sherman		Title: Environmental Compliance Superintendent
Phone: 561-261-7712		

INSPECTION SUMMARY

Inspection Date: 11/27/2012	Inspector: Binod Basnet	
Report Date: 11/27/2012	Signature: 	
Inspection Type: INS3	Inspection Subtype: Boiler No. 2 (North Stack)	
Compliance Status: IN	ARMS Updated: 11/27/2012	Approval/Date: 
Compliance Test was conducted by: South Florida Environmental Services		

Emission Unit Inspection Details	EU: 002	Compliance Status: <input checked="" type="checkbox"/> IN <input type="checkbox"/> MNC <input type="checkbox"/> SNC
----------------------------------	---------	---

Inspection Observations and Comments:

Boiler ² Parameters at time of inspection: Fuel: Bagasse

Parameters	Units	Observation
Average Steam Flow	lb/hr	117,438 (Instantaneous), Average - 123,182 (9 am), 118,166 (10 am)
Steam Temperature	Deg F.	573
Steam Pressure	Psi	307

Scrubber Parameters:

North Scrubber:

Parameters	Units	Observation	CAM Plan Requirement	Compliance Status
Delta P (ΔP)	in. of water	11.7	Between 5.4 and 14.3	IN
Water flow	GPM	520	Between 720 and 1320 for combined stack	IN (Total = 1017 GPM)
Pressure	PSI	55	Design criteria in permit = 40 - 60	IN

South Scrubber:

Parameters	Units	Observation	CAM Plan Requirement	Compliance Status
Delta P (ΔP)	in. of water	8.7	Between 5.4 and 13.2	IN
Water flow	GPM	497	Between 720 and 1320 for combined stack	IN (Total = 1017 GPM)
Pressure	PSI	55	Design criteria in permit = 40 - 60	IN

Preliminary results from the 1st Run of the stack test conducted on 11/27/2012 :

Parameters	Units	Actual Emissions	Emissions Limits
PM	Lb/MMBtu	0.042	0.2 (for both North & South Stack combined)
NOx	Lb/MMBtu	0.17	0.45 (North & South Stack combined)
VOC	Lb/MMBtu	0.003	1.5 (North & South Stack combined)

VE Test: No VE test conducted due to combined plumes

Emission Unit Inspection Details	EU: 002	Compliance Status: <input checked="" type="checkbox"/> IN <input type="checkbox"/> MNC <input type="checkbox"/> SNC
----------------------------------	---------	---

Inspection Observations and Comments:

Inspection Checklist:

- Nozzle Calibration Check before or between runs. Must be 3 measurements within 0.004 inches. (ok)
- Filter box Temperature. 248F +/- 25F. (observed 245 Deg F)
- Impinger moisture collected correctly. (ok)
- System leak check. Leak test <0.02cfm acceptable. (ok)
- Blow through pitot lines. (ok)
- Sampling ports sealed check. (ok)
- Check impinger water weigh in and water temperature. (ok)

Additional Comments:

The facility conducted annual stack test at the north stack of Boiler 2. The first run was completed at 11:00 am. The preliminary results of the first run are provided as follows: PM = 0.042 Lb/MMBtu; NOx = 0.17 Lb/MMBtu and VOC = 0.003 Lb/MMBtu. These are emissions from one of the two stacks from the boiler 2. The facility will conduct another test at the south stack and add both of these results to compare with the boiler's emissions limits.