



Certified Mail 7002 2030 0002 3545 9538
Return Receipt Requested

IMC Phosphates Company
P.O. Box 2000
Mulberry, Florida 33860-1100
863.428.2500

March 8, 2004

Mr. Jim Pennington, P.E.
Administrator
Bureau of Air Regulation
Florida Department of Environmental Protection
2600 Blair Stone Road MS 5505
Tallahassee, Florida 32399-2400

RE: Construction Permit Progress Report
Permit No. 1050059-036-AC (PSD-FL 325)
AIRS No. 1050059
Emissions Units Nos. 002, 003 and 004
New Wales Plant

RECEIVED

MAR 12 2004

BUREAU OF AIR REGULATION

Dear Mr. Pennington:

This submittal is made pursuant to Specific Condition III. 23. of the above-referenced construction permit.

01 Plant Construction, Emission Unit 002

- Converter construction continued, 90% complete. Installation planned for late April/early May.

02 Plant Construction, Emission Unit 003

- Capital Appropriations Request for new Hot-Pass Heat Exchanger completed is routing for approval.


03 Plant Construction, Emission Unit 004

- No additional work completed.

Jim Pennington, P.E.
Administrator, Bureau of Air Regulation
Florida Department of Environmental Protection
March 8, 2004
Page 2

Thank you for your attention to this matter. If you have any questions, please contact P. A. Steadham at (863) 428-7106 or C. D. Turley at (863) 428-7153.

Sincerely,



M. A. Daigle
Vice President
Florida Concentrates

MAD:jp\030804

cc: J. R. Schneider
P. A. Steadham
G. J. Kissel, FDEP Tampa 7002 2030 0002 3545 9545
Koogler & Associates, Inc.