

WEST COUNTY POWER PARTNERS, LLC

11401 Lamar Avenue
 Overland Park, Kansas 66211
 Tel: (913) 458-2000
 Fax: (913) 458-2934

527 Logwood
 San Antonio, TX 78221
 Ph: 210-475-8000
 Fax: 210-475-8060

RECEIVED

Florida Power & Light Company
 West County Energy Center – Unit 1&2
 Permit No. – PSD-FL-354
 DEP File No. – 0990646-001-AC

OCT 01 2009

BUREAU OF AIR REGULATION

WCPP Project 144553
 WCPP Files 14.0200/32.0440
 WCPP-2009-TP-548
 September 29, 2009

E-mail, Express Mail

Ms. Trina Vielhauer
 Florida Department of Environmental Protection
 Division of Air Resource Management
 Bureau of Air Regulation, Bureau Chief
 2600 Blair Stone Road, MS 5500
 Tallahassee, FL 32399-2400

Subject: DLN Tuning Notification of West County
 Combustion Turbines (CT) 2A, 2B, and 2C

Dear Ms. Vielhauer:

On behalf of Florida Power & Light Company (FPL) and its Designated Representative, Sheila M. Wilkinson, the West County Power Partners, LLC (WCPP), EPC Contractor for construction of the new combined cycle generating unit at the FPL West County Energy Center – Unit 2, is submitting this notification in accordance with the regulations cited below.

This correspondence is to serve as notification to the Department, in accordance with the Florida Statutes, Chapter 62-4 of the Florida Administrative Code [Design; Rule 62-4.070(3), F.A.C.]. Prior to performing a major tuning session, FPL is providing this notification of the DLN tuning of Combustion Turbines (CT) 2A, 2B, and 2C while firing natural gas. The proposed tuning schedule is detailed in Table 1.

Table 1. Dates for DLN Tuning at West County Energy Center Unit 2 (CT – 2A, 2B, and 2C)


Dates	2C Activity	2B Parallel Activity	2A Parallel Activity
21-Oct-09	2C CT step tune up to 50 - 75% load		
22-Oct-09	2C CT step tune up to 75 - 100% load		
23-Oct-09	2C CT 100% load		
24-Oct-09	2C CT 100% load	2B CT step tune up to 50 - 75% load	
25-Oct-09	2C CT 100% load & partial load tune	2B CT step tune up to 75 - 100% load	
26-Oct-09	2C CT 100% & load swings 100/25%	2B CT 100% load	
27-Oct-09	2C CT 100% anti icing & on line blade wash & MHI run through the night	2B CT 100% load	2A CT step tune up to 50 - 75% load
28-Oct-09	2C CT 100% & Evap Testing	2B CT 100% load & partial load tune	2A CT step tune up to 75 - 100% load
29-Oct-09		2B CT 100% & load swings 100/25%	2A CT 100% load
30-Oct-09		2C CT 100% anti icing & on line blade wash & MHI run through the night	2A CT 100% load
31-Oct-09		2C CT 100% & Evap Testing	2A CT 100% load & partial load tune
1-Nov-09			2A CT 100% & load swings 100/25%
2-Nov-09			2A CT 100% anti icing & on line blade wash & MHI run through the night
3-Nov-09			2A CT 100% & Evap Testing

Please note that the dates provided in Table I are subject to change. As start up activities occur, the proposed schedule may shift. If the schedule changes, the Department will be notified per the Air Permit (Permit No. PSD-FL-354, Excess Emissions, #20). This notification for DLN Tuning is for firing natural gas. Tuning sessions associated with oil combustion will be conducted at a later date. Please note that this notice is one of many notifications for West County Energy Center Unit 2.

If you have any questions about this notification, please contact Terry Apple at (913) 458-7220 or John Tidwell at (561) 784-8048.

Very truly yours,

WEST COUNTY POWER PARTNERS, LLC


bw Chet Lloyd
Project Executive

WS:hs

cc: Dave McNeal, USEPA Air, Pesticides and Toxics Management
Kevin Tran, USEPA Clean Air Markets Division
Errin Pichard, FDEP Air Resource Management
Lee Hoefert, FDEP Southeast District
Tim Gray, FDEP Southeast District
Tom Cascio, FDEP Bureau of Air Regulation
Mike Halpin, FDEP Siting Coordination Office
K. M. Davis, FPL ACG/GO
E.N. Scoville II, FPL Director Construction
Sheila M. Wilkinson, FPL Designated Rep
Laxmana Tallam, PBC Health Department
Jim Stormer, PBC Health Department
Tom Tittle, PBC Health Department
Tom Young, FPL Construction Project General Manager
Jan Kirwan, FPL Environmental Specialist
Carmine Priore, FPL Plant General Manager
Chet Lloyd, WCPP Project Executive
John Tidwell, WCPP Senior Project Manager
Pat Odell, WCPP Site Environmental Manager
Terry Apple, WCPP Project Manager/ Project File
William Stevenson, WCPP Environmental Specialist