

# WEST COUNTY POWER PARTNERS, LLC

## RECEIVED

11401 Lamar Avenue  
Overland Park, Kansas 66211  
Tel: (913) 458-2000  
Fax: (913) 458-2934

527 Logwood  
San Antonio, TX 78221  
Ph: 210-475-8000  
Fax: 210-475-8060

Florida Power & Light Company  
West County Energy Center – Units 1 & 2  
Permit No. – PSD-FL-354  
DEP File No. – 0990646-001-AC

APR 27 2010  
BUREAU OF  
AIR REGULATION

WCPP Project 144553  
WCPP Files 14.0100/32.0440  
WCPP-2010-TP-619  
April 26, 2010

E-mail, Express Mail

Ms. Elizabeth Walker  
Florida Department of Environmental Protection  
Division of Air Resource Management  
Bureau of Air Regulation  
2600 Blair Stone Road, MS 5500  
Tallahassee, FL 32399-2400

Subject: West County Units #1 and #2 Fuel Oil Air Permit Compliance Test Schedule  
(Update to April 16, 2010 letter)

Dear Ms. Walker:

On behalf of Florida Power & Light Company (FPL) and its Designated Representative, Sheila M. Wilkinson, the West County Power Partners, LLC (WCPP), EPC Contractor for construction of the new combined cycle generating Unit 1 and 2 at the FPL West County Energy Center, is submitting the Fuel Oil Air Permit Compliance schedule in accordance with 40 CFR Part 60.8 and the State of Florida Conditions of Certification and Air Permit regulations. The updated test schedule is detailed in Table 1.

Table I. Dates for initial start up activities at West County Energy Center Units 1 & 2.

Units	Performance Emission Test	Opacity Observations
CT 1A	July 23, 2010	July 23, 2010
CT 1B	July 21, 2010	July 21, 2010
<b>CT 1C</b>	<b>TBD</b>	<b>TBD</b>
CT 2A	May 30, 2010	May 30, 2010
CT 2B	June 1, 2010	June 1, 2010
CT 2C	June 3, 2010	June 3, 2010
	60.8 (d) & PSD Permit Condition #22	60.7(a)(6), 60.11(b)& 60.7(a)(7)

The performance emission testing scheduled for CT 1C will not occur on April 26, 2010, as previously stated in the April 16, 2010, letter due to unexpected challenges that have come up during oil commissioning. Analysis is ongoing and a new date for compliance testing will be identified as soon as possible.

Please note that the dates provided in Table I are subject to change. As the start-up activities occur, WCPP will update FDEP of new revised dates when they are available. Please note that this notice is one of many notifications for West County Energy Center Units 1 and 2.

If you have any questions about this notification or the attachment, please contact Terry Apple at (913) 458-7220 or John Tidwell at (561) 784-8048.

Very truly yours,

WEST COUNTY POWER PARTNERS, LLC

  
for Mike Perkins  
Project Executive

WS:hs

cc: David McNeal, USEPA Air, Pesticides and Toxics Management (hard copy)  
Art Diem, USEPA Clean Air Markets Division  
Errin Pichard, FDEP Air Resource Management  
Lee Hoefert, FDEP Southeast District  
Tim Gray, FDEP Southeast District  
Mike Halpin, FDEP Sitting Coordination Office  
Laxmana Tallam, PBC Health Department (hard copy also)  
Jim Stormer, PBC Health Department  
Tom Tittle, PBC Health Department  
E. N. Scoville II, FPL Director Construction  
Sheila M. Wilkinson, FPL Designated Representative  
Kimberly Ousdahi, FPL Controller - ACF/JB  
Tom Young, FPL Construction Project General Manager  
Carine Bullock, FPL Plant General Manager  
Bob Bennett, FPL Project Engineer  
David Fawcett, FPL West County Environmental Leader  
Rachel Godino, FPL Environmental Project Manager  
Mike Perkins, WCPP Project Executive  
John Tidwell, WCPP Senior Project Manger  
Greg Hines, WCPP Site Environmental Manager  
Terry Apple, WCPP Project Manager/ Project File  
William Stevenson, WCPP Environmental Specialist