



March 8, 2013

Tom Lubozynski
 Florida Department of Environmental Protection
 Central District Office
 3319 Maguire Boulevard, Suite 232
 Orlando, FL 32803-3767

RE: Regulatory Required Notification
 Air Permit No. 0090006-008-AC
 Cape Canaveral Energy Center

Dear Mr. Lubozynski:

Florida Power & Light Company (FPL) is submitting this notification in accordance with 40 CFR Part 60 & 75. Indicated below are the estimated dates for Performance Testing and Continuous Emission Monitoring (CEM) Certification for Cape Canaveral Energy Center (CCEC) Unit 3. FPL would also like to provide notice that the estimated date of first fire of Unit 3 using oil is not expected until October of 2013.

Included in this submittal are the CEMS Certification Protocol and the Initial Monitoring Plan as required by Rule 40 CFR Part 75.

Table I. Dates for initial start-up activities at Cape Canaveral Energy Center Unit 3.

Units	Commercial Operation Date*	Performance Emission Test	Opacity Observations	CEM Certification
CT 3C	November 21, 2012 (First Fire November 19, 2012)	April 12 2013	April 12 2013	April 12 2013
CT 3B	December 6, 2012 (First Fire December 5, 2012)	April 12 2013	April 12 2013	April 12 2013
CT 3A	December 16, 2012 (First Fire December 15, 2012)	April 12 2013	April 12 2013	April 12 2013
40CFR Part 60 & 75 Req.	75.61(a),(2),(i)	60.8(d)& PSD Permit	60.7(a)(6), 60.11(b)& 60.7(a)(7)	75.61(a)(1)(i)& 60.7(a)(5)
<p>*Commercial Operation is used here as defined in 40 CFR 75 72 2, Subpart A as, "beginning to generate electricity for sale including the sale of test generation" <i>FPL defines Commercial Operation as release to the grid for dispatch following completion of construction.</i> Bold lettering indicates actual dates</p>				

The start-up dates provided in Table I supersede those that were submitted to the FDEP in a letter dated December 20, 2012 on the same subject. Please note that the dates provided in Table I are subject to change and FPL will provide updates as these changes occur. FPL will continue our testing and startup process for CCEC Unit 3 until commissioning is complete, anticipated June 1, 2013.

If you have any comments or questions regarding the attached, please feel free to contact me at 561-691-2808 or Kristin Peekstok at 561-691-7132.

Sincerely,
Florida Power & Light Company



for

Matthew J. Raffenberg
Director, FPL Licensing and Permitting

Cc (by email): Dennis Donahue, FPL
Michael Tamaro, FPL
Steve Coombe, FPL
Todd Brown, FPL
Mark Lemasney, FPL
Michael Young, FDEP
Jeff Koerner, FDEP
Gary Kuberski, FDEP
Aaron Watkins, FDEP
Dave McNeal, EPA