



RECEIVED
NOV 15 2010
BUREAU OF
AIR REGULATION

November 12, 2010

Lennon Anderson
Florida Department of Environmental Protection
400 N. Congress Avenue Suite 200
West Palm Beach, FL 33401

Re: NCRRF Unit 1 Stack Test Notification
Title V Air Construction Permit #0990234-15-AC/PSD-FL-108H

Dear Mr. Anderson:

This is to notify you in writing that stack emissions testing will be performed at the Solid Waste Authority's North County Resource Recovery Facility Unit 1 starting the week of November 29, 2010. This satisfies the compliance testing requirements of Title V 0990234-15-AC, Specific Condition 17.

Set up will begin at 8:00 am on November 29th with testing to begin around 12:00 pm. The firm obtained by the BE&K, the design build contractor for the Authority, to perform the testing is South Florida Environmental Services. Attached please find the stack test schedule submitted by South Florida Environmental.

This unit has undergone a boiler refurbishment since April 1st, 2010. First fire of the unit on RDF occurred on September 6th, 2010. Construction was deemed complete on November 8th, 2010. Unit 2 is currently undergoing boiler refurbishment and has not been operating since September 20th, 2010.

Based on information and belief formed after reasonable inquiry, the statements and information in the document are true, accurate, and complete. If you have any questions or comments, please feel free to call David Broten at 640-4000 ext. 4615.

Sincerely,

Mark Hammond
Executive Director

Attachment

cc: J. Koerner (FDEP, Tallahassee) J. Holtom (FDEP, Tallahassee) C. Kemker (EPA)
M. Morrison (SWA) B. Worobel (SWA) L. Richter (MPI)

Mob No. 4 TEST SCHEDULE

**NORTH COUNTY RESOURCE RECOVERY FACILITY
COMPLIANCE TESTING OF BOILER 1**

11/29/2010 - DAY 1

SET UP	08:00 - 12:00	
DIOXINT(1-M23-1)	12:00 - 16:00	
1-HCL-1(M26)	12:00 - 13:00	SDA Inlet & ID Fan Inlet
1-HCL-2(M26)	13:20 - 14:20	SDA Inlet & ID Fan Inlet
1-HCL-3(M26)	14:40 - 15:40	SDA Inlet & ID Fan Inlet
LAB & CLEAN UP	15:40 - 17:00	

11/30/2010 - DAY 2

SET UP	07:30 - 08:30
DIOXIN 1-M23-2)	07:30 - 11:40
DIOXINT(1-M23-3)	12:10 - 16:20
LAB & CLEAN UP	16:20 - 17:30

12/1/2010 - DAY 3

SET UP	07:00 - 08:30
MM 1-M29-1)	08:30 - 10:30
MM (1-M29-2)	11:00 - 13:00
MM (1-M29-3)	13:30 - 15:30
LAB & CLEAN UP	15:30 - 17:00

12/2/2010 - DAY 4

SET UP	07:00 - 08:30
1-M13B-1	08:00 - 09:00
1-M13B-2	09:20 - 10:20
1-M13B-3	10:40 - 11:40
1-M5-1	11:50 - 13:50
1-M5-2	14:10 - 16:10
LAB & CLEAN UP	16:10 - 17:00

12/3/2010 - DAY 5

SET UP	07:00 - 08:00
1-M5-3 SB & VE	08:00 - 10:00
M22 VE on ash house	08:00 - 14:00
LAB & CLEAN UP	10:00 - 14:00