WEST COUNTY POWER PARTNERS, LLC

11401 Lamar Avenue Overland Park, Kansas 66211 Tel: (913) 458-2000 Fax: (913) 458-2934

Florida Power & Light Company
West County Energy Center – Unit 1&2
Permit No. – PSD-FL-354
DEP File No. – 0990646-001-AC

527 Logwood San Antonio, TX 78221 Ph: 210-475-8000 Fax: 210-475-8060

WCPP Project 144553 WCPP Files 14.0200/32.0585 WCPP-2009-TP-482 June 11, 2009

E-mail, Express Mail

Ms. Trina Vielhauer Florida Department of Environmental Protection Division of Air Resource Management Bureau of Air Regulation, Bureau Chief 2600 Blair Stone Road, MS 5500 Tallahassee, FL 32399-2400

RECEIVED
JUN 1 2 2009

Subject:

DLN Tuning Notification of West County Combustion Turbines (CT) 1A, 1B, and 1C

Dear Ms. Vielhauer:

On behalf of Florida Power & Light Company (FPL) and its Designated Representative, Sheila M. Wilkinson, the West County Power Partners, LLC (WCPP), EPC Contractor for construction of the new combined cycle generating unit at the FPL West County Energy Center – Unit 1&2, is submitting this notification in accordance with the regulations cited below.

This correspondence is to serve as notification to the Department, in accordance with the Florida Statutes, Chapter 62-4 of the Florida Administrative Code [Design; Rule 62-4.070(3), F.A.C.]. Prior to performing a major tuning session, FPL is providing this notification of the DLN tuning of Combustion Turbines (CT) 1A, 1B, and C while firing natural gas. The proposed tuning schedule is detailed in Table 1.

Table 1. Dates for DLN Tuning at West County Energy Center Unit 1 (CT – 1A, 1B, and 1C)

Dates	Activity	Parallel Activity	Parallel Activity
19-Jun-09	CT "1C" BYPASS & COMB TUNING 50% LOAD		
20-Jun-09	CT "1C" BYPASS & COMB TUNING 50% LOAD		
21-Jun-09	CT "1C" BYPASS & COMB TUNING 75% LOAD		
22-Jun-09	CT "1C" BYPASS & COMB TUNING 75% LOAD		
23-Jun-09	CT "1C" BYPASS & COMB TUNING 75% LOAD		
24-Jun-09	CT "1C" BYPASS & COMB TUNING 100% LOAD		
25-Jun-09	CT "1C" BYPASS & COMB TUNING 100% LOAD		
26-Jun-09	CT "1C" BYPASS & COMB TUNING 100% LOAD		
27-Jun-09	CT "1C" BYPASS & COMB TUNING 100% LOAD		
28-Jun-09	CT "1C" 100% Tuning and Performance Evaluation		<u> </u>
29-Jun-09	CT "1C" 100% Tuning and Performance Evaluation		
30-Jun-09			
1-Jul-09			
2-Jul-09		CT "1B" BYPASS & COMB TUNING 50% LOAD	
3-Jul-09		CT "18" BYPASS & COMB TUNING 50% LOAD	
4-Jul-09		CT "18" BYPASS & COMB TUNING 75% LOAD	CT "1A" BYPASS & COMB TUNING 50% LOAD
5-Jul-09		CT "1B" BYPASS & COMB TUNING 75% LOAD	CT "1A" BYPASS & COMB TUNING 50% LOAD -
6-Jul-09		CT "1B" BYPASS & COMB TUNING 75% LOAD	CT "1A" BYPASS & COMB TUNING 75% LOAD
7-Jul-09		CT "1B" BYPASS & COMB TUNING 100% LOAD	CT "1A" BYPASS & COMB TUNING 75% LOAD
8-Jul-09		CT "1B" BYPASS & COMB TUNING 100% LOAD	CT "1A" BYPASS & COMB TUNING 75% LOAD
9-Jul-09		CT "1B" BYPASS & COMB TUNING 100% LOAD	CT "1A" BYPASS & COMB TUNING 100% LOAD
10-Jul-09		CT "1B" BYPASS & COMB TUNING 100% LOAD	CT "1A" BYPASS & COMB TUNING 100% LOAD
11-Jul-09		CT "1B" 100% Tuning and Performance Evaluation	CT "1A" BYPASS & COMB TUNING 100% LOAD
12-Jul-09	·	CT "1B" 100% Tuning and Performance Evaluation	CT "1A" BYPASS & COMB TUNING 100% LOAD
13-Jul-09			CT "1A" 100% Tuning and Performance Evaluation
14-Jul-09			CT "1A" 100% Tuning and Performance Evaluation

Please note that the dates provided in Table I are subject to change. As start up activities occur, the proposed schedule may shift. This notification for DLN Tuning is for firing natural gas. Tuning sessions associated with oil combustion will be conducted at a later date. Please note that this notice is one of many notifications for West County Energy Center Unit 1.

If you have any questions about this notification, please contact Terry Apple at (913) 458-7220 or John Tidwell at (561) 784-8048.

Very truly yours,

WEST COUNTY POWER PARTNERS, LLC

Chet Lloyd
Project Executive

CL:hs

CC: Dave McNeal, USEPA Air, Pesticides and Toxics Management Kevin Tran, USEPA Clean Air Markets Division Errin Pichard, FDEP Air Resource Management Lee Hoefert, FDEP Southeast District Tim Gray, FDEP Southeast District Tom Cascio, FDEP Bureau of Air Regulation Mike Halpin, FDEP Siting Coordination Office K. M. Davis, FPL ACG/GO Sheila M. Wilkinson, FPL Designated Rep Jim Stormer, PBC Health Department Tom Tittle, PBC Health Department E. N. Scoville II, FPL, Director Construction Tom Young, FPL Construction Project General Manager Jan Kirwan, FPL Environmental Specialist Carmine Priore, FPL Plant General Manager Chet Lloyd, WCPP Project Executive John Tidwell, WCPP Senior Project Manager Pat Odell, WCPP Site Environmental Manager Terry Apple, WCPP Project Manager/ Project File William Stevenson, WCPP Environmental Specialist