

CERTIFIED TEST DATA

TURBINE-DRIVEN GENERATOR SET

PACKAGE MODEL CGS001
ENGINE MODEL TAURUS 60S

PERFORMANCE ACCEPTANCE CERTIFICATE

CUSTOMER REFERENCE NO.:
NR-04819

SOLAR PROJECT NO.:
59731

CUSTOMER NAME:
Mobile Taurus 60 Power Generation Unit

SOLAR NAME: UNIT NO.:
PPS-1 1

SERIAL NUMBERS

PACKAGE	ENGINE	GEARBOX	GENERATOR
TG01137	1006T	SGK00-21327	001098-01

PACKAGE ACCEPTANCE APPROVAL

Solar Turbines Incorporated at San Diego certifies that the equipment identified above was tested as described herein and found to meet applicable requirements of the Solar Project Definition, the engineering specifications and the contractual requirements.

STATIC TEST ENGINEER:


R. Stoneman

DATE:

2-7-01

PRODUCTION TEST ENGINEER:


S. Rueter

DATE:

1/29/01

MANAGER, PRODUCTION
TEST ENGINEERING:


T.M. Huang

DATE:

2 FEB 01

PROJECT MANAGER:


J. Plescia

DATE:

2/15/01

TEST CONDITIONS AND TEST DATA

The generator package was tested with the turbine engine, reduction gearbox and generator mounted on the package base. The package controls were mounted on-skid and were used for the test.

The generator nameplate rating is 5,300 kw; rated voltage is 13,200 volts.

Full load for all package testing was determined by either the nameplate rating of the generator, or the engine performance curve adjusted for air inlet temperature, sea level and zero duct losses whichever was lower, per Solar Engineering Specification ES2091.

ITEM 1. ACCEPTANCE TEST

The attached figures labeled "Control Console Software Verification", "Control Console Hardware Verification", "Universal Generator Set Acceptance Test" and "Final Visual Acceptance Test" are the specific test agenda for this unit. They were prepared to reflect contractual requirements and compliance with Solar Engineering Specifications ES2091 and ES2220.

ITEM 2. TURBINE ENGINE PERFORMANCE

The attached figure labeled "Taurus 60S, T7300 One-Shaft Engine Performance, Nat. Gas Fuel" depicts engine performance test data as noted on the computer analysis printout. The upper portion shows measured parameters and the lower portion shows calculated results corrected to conditions of standard temperature, sea level, and zero duct losses. The acceptance criteria for the engine performance results is contained in ES2091.

It is noted that oil flow of 58.5 gpm to the gearbox (FGB.OIL) exceeded the specification limit by 0.6 gpm during the engine performance run. This condition was documented on Withholding Notice 8058334; reviewed and accepted by Engineering's Material Review Board as non-detrimental to engine performance.

Based on the T5/T3 ratio determined during the engine performance test, the software base T5 with SIV open is 1222 degrees Fahrenheit and T5 with SIV closed is 1246 degrees Fahrenheit.

The attached table labeled "Engine K-values" consists of data points required for customer's software.

ITEM 3. FREQUENCY (SPEED) AND VOLTAGE REGULATION

The attached figure labeled "Frequency (Speed) and Voltage Regulation" shows the regulation of this unit with the speed governor and voltage regulator adjusted for isochronous operation. Regulation was verified at each load point after all transients had decayed, as the load was varied from no load to full load to no load.

ITEM 4. OPERATING PARAMETERS

The attached figure labeled "Operating Parameters - Taurus Generator Set" provides "new condition" operating parameters for comparative purposes. Data was compiled from various load runs after engineering evaluation.

ITEM 5. VIBRATION DATA

The attached figures labeled "Machinery Vibration Signature" are the spectrum plots for each vibration probe recorded during the engine full load run.

ITEM 6. SUDDEN LOAD TESTS

The attached digitized trace shows the sudden load testing of this unit at 1500 KW on-load and 3300 KW off-load corrected to sea level and zero duct losses per Solar Engineering Specification ES2220.

Frequency (speed) deviation during load application did not exceed the specification limit of minus 5.0 percent from rated speed and recovery was within a plus or minus 0.50 percent band within 15.0 seconds. Frequency deviation during load rejection was within 7.0 percent and recovery was within a plus or minus 0.50 percent band within 10.0 seconds.

Voltage deviation during load application did not exceed specification limit of plus or minus 17.0 percent from rated voltage and recovery was within a plus or minus 5.0 percent band within 2.0 seconds for this high performance generator. Voltage deviation during load rejection was within plus or minus 22.0 percent and recovery was within a plus or minus 5.0 percent band within 2.0 seconds.

ITEM 7. DRY EMISSIONS

The attached figures labeled "Dry Emissions" document the results of emissions testing without water injection. The component concentration levels are corrected to 15% oxygen and ISO conditions per Solar ES9-97. The NOx and CO emissions limits are 25 ppm and 50 ppm, respectively.

ITEM 1. ACCEPTANCE TEST

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE SOFTWARE VERIFICATION		Page: 1 of 9	Date: 11/30/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

1a Phase I	Begin Software Test	To verify that the release of the project software and the separation of the wiring diagram from the legal drawing packet are both done per ISO procedures	TE 14
4 Phase I	A/C Display Scaling and Program Constants (Software)	To verify that the correct program constants are used in the software and the A/C values are properly scaled and displayed	TE 14
7 Phase I	Channel Mapping and I/O Overview Configuration Verification	Verify that the Channel mapping and the I/O configuration are complete and correctly set up using the electrical schematic – vs – the PLC	TE 14
8 Phase II	Fire System Software Verification	To verify that all required software and software addressing is present and correct for the fire system	TL 14
51 Phase II	IPG Vibration Transmitters (Software)	To verify the IPG vibration system configuration and setpoints	305
1b Phase II	Begin Software Test	To add simulation file for software testing	305
2 Phase II	Verify Engineering Units per PTI	Verify that the customer specified engineering units are shown on each of the display screens	TE 14
3 Phase II	Program Constants (F13) and Timers (T4)	Verify that the PLC software constants and timers are set correctly for the sales order requirements. This operation also verifies the temperature and speed set points in the electrical drawings	305
5a Phase II	Analog Scaling (Phase II)	To verify the analog scaling in the electrical drawing, PLC program, and display software is correct	TE 14
6a Phase II	Address Check, PLC vs Print (Phase II)	To ensure that addresses are matched between electrical schematic and PLC software	TE 14
30 Phase II	A/C Direct Drive Starter	To verify the starter system operation during test crank and start sequences	TE 14

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE SOFTWARE VERIFICATION		Page: 2 of 9	Date: 11/30/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

31 Phase II	AC Starter High Motor Temperature	To verify that when a high motor temperature occurs during starter operation a shutdown will occur and prevent a restart within thirty (30) minutes	TE 14
32 Phase II	VFD Starter Configuration	To verify that "VFD Configuration" can be enabled from the display when the starter is not on Also verify correct configuration of the data file and appropriate alarm and shutdowns	TL 14
39 Phase II	Gas Fuel Run Sequence - IPG	To verify proper operation of the gas fuel run sequence in the T60 gas fuel IPG Transmitter fail logic will be verified along with the 10 possible gas valve check fails	TE 14
41 Phase II	Liquid Fuel Run Sequence	To verify the primary functions of a run up to on load followed by a normal stop The following functions will be checked pre-lube lube pump check, liquid fuel valves, purge, ignition, ready to load, on load, and stopping	TE 14
42 Phase II	Fail to Crank	To verify logic is included to generate a shutdown if the NGP speed fails to reach 15% NGP within 20 seconds of the starter command	TL 14
43 Phase II	Ignition Fail	To verify logic is included to generate a shutdown if the T5 temp fails to reach ignition temperature within 10 seconds of the ignition command	TE 14
44 Phase II	Fail to Start	To verify logic is included to generate a shutdown if the unit fails to reach starter dropout speed 120 seconds after ignition	TE 14
52 Phase II	Combustible Gas Monitoring	To verify the gas monitoring software in the PLC is operating correctly Alarms should be generated by transmitter fail and gas level above 30% of LEL A shutdown is generated when gas level is above 50% of LEL	TE 14
55 Phase II	Remote Start (S510)	To verify that the remote start option will only start the unit when Remote mode is selected	TE 14
56 Phase II	Local Stop, Normal (S111)	To verify that when the unit is running and the local normal stop switch (S111) is depressed a cooldown stop occurs	TL 14
57 Phase II	Remote Stop, Normal (S511)	To verify that the remote normal stop option will stop the unit while in the remote or local mode	TE 14

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE SOFTWARE VERIFICATION		Page: 3 of 9	Date: 11/30/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

58 Phase II	Emergency Stop, Local (S112)	To verify that the local fast stop option will stop the unit regardless of the local control mode	TE 14
59 Phase II	Emergency Stop, Skid (S312)	To verify that the skid fast stop option will stop the unit regardless of the local control mode	TE 14
60 Phase II	Emergency Stop, Remote (S512)	To verify that the remote fast stop option will stop the unit regardless of the local control mode	TE 14
61 Phase II	Start/Stop from Customer PLC	To verify that the customer PLC stop option will stop the unit regardless of the local control mode To verify that the customer PLC start bit will only start the unit in remote mode	TE 14
62 Phase II	NGP Setpoint, Local (S154/S155)	To verify that the NGP speed set point can be controlled locally only when "Local" mode is selected	TE 14
70 Phase II	Start Temp and Speed Control	To verify that the gas fuel actuator control ramps up from start to engine light-off and not allow an over-temperature or over-speed condition during the start or running conditions	TE 14
73 Phase II	Min Fuel	Verify that the PLC Logic for Min Fuel exists	TE 14
76 Phase II	Load Control (S/C/T60 GS)	To verify the existence of Load-Speed Control logic in the PLC program	TE 14
97 Phase II	Gas DP Control (PECC)	To verify that when GASDP_PSID (TPD343_1) is above gas DP schedule (GASDP_SCH) value at a given speed, "GAS_DP" control mode is activated, and FUEL_CMD decreases	TE 14
110 Phase II	Verify T1	To verify existence of logic for a T1 RTD failure	T1 14
111 Phase II	Verify T5	To verify the accuracy of the engine T5 temperature	TE 14

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE SOFTWARE VERIFICATION		Page: 4 of 9	Date: 11/30/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

113 Phase II	High/Low/Delta T5	To verify that if one or more T5 thermocouples fail that an alarm or shutdown occurs	TE 14
114 Phase II	High T5 Alarm and Shutdown	To verify the alarm and shutdown set point for the engine T5 temperature	TE 14
120 Phase II	NGP Speed Sensor Fail	Verify that a shutdown occurs if an NGP speed sensor fails	TE 14
121 Phase II	NGP Overspeed	Verify that a fast stop shutdown occurs if NGP speed exceeds the overspeed setpoint	TE 14
122 Phase II	Turbine Underspeed (GS)	Verify that a fast stop shutdown occurs if NGP or NPT speed falls below 90%	TE 14
125 Phase II	Backup Overspeed and Open Probe	Verify that a shutdown occurs if the backup overspeed probe fails or the unit exceeds the backup overspeed setpoint	TE 14
138 Phase II	Thrust Bearing Temp, Engine (RT320/RT321)	To verify the accuracy of the engine thrust bearing temperature measurement and associated alarm and shutdown functionality	TE 14
145 Phase II	P/P Lube Pump - Pump Check	To verify that the backup lube pump and auxiliary (P/P) lube pump(s) perform their respective pump checks properly before permitting the lube oil system to enter pre-lube	TE 14
146 Phase II	P/P Lube Pump - Pre-Lube	To verify that a pre-lube fail shutdown occurs if the pre-lube pressure is not above the pre-lube pressure low limit for the required duration during pre-lube	TE 14
147 Phase II	P/P Lube Pump - Engine Running	To verify that the auxiliary lube pump(s) operate to maintain pressure within the allowable limits between the completion of pre-lube and the start of post-lube	TE 14
148 Phase II	P/P Lube Pump - Post-Lube	To verify that the post-lube cycle occurs as required for the condition of the engine when it was shut down	TE 14

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE SOFTWARE VERIFICATION		Page: 5 of 9	Date: 11/30/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

152 Phase II	B/U Lube Pump - Pre-Lube	To verify that the backup pump will not come on during pre-lube	TE 14
154 Phase II	B/U Lube Pump - Post-Lube	To verify that the backup pump will perform an engine post-lube if the auxiliary pump(s) are failed	TE 14
155 Phase II	Lube Oil System - Fire Detected	To verify that the auxiliary lube pump turns off after engine rundown and compressor rolldown and stays off for 20 minutes after which time the post lube will be performed	TE 14
162 Phase II	Lube Oil Cooler	To verify the proper operation of the lube oil cooler and associated inhibits	TE 14
164 Phase II	Lube Oil Temp High Alarm and Shutdown (RT380)	To verify the proper function of the lube oil header temperature high alarm and shutdown and the lube oil header temperature RTD failure shutdown	TE 14
166 Phase II	Lube Oil Temp Low	To verify the existence of minimum operating lube oil temperature alarm logic	TE 14
168 Phase II	Lube Oil Tank Temp Low Alarm and Shutdown (RT390)	To verify the proper function of the lube oil tank temperature low alarm and start inhibit and the lube oil tank temperature RTD failure start inhibit	TE 14
170 Phase II	Lube Oil Pressure Low Alarm and Shutdown (TP380)	To verify the proper lube oil pressure low alarm and shutdown schedules	TE 14
174 Phase II	Lube Oil Pressure Post-Lube Alarm and Shutdown	To verify the proper setpoints and functionality of post-lube alarm and shutdown	TE 14
176 Phase II	Lube Oil Header Pressure Transmitter Fail	To verify that a Lube Oil Header Pressure Transmitter Fail Shutdown occurs if the transmitter signal falls outside the range of 3.5-20.5 mA	TE 14
180 Phase II	Lube Oil Tank Level High/Low Alarm and Shutdown (S388)	To verify the proper function of the lube tank level alarms and shutdowns	TE 14

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE SOFTWARE VERIFICATION		Page: 6 of 9	Date: 11/30/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

182 Phase II	Lube Oil Tank Pressure High Alarm and Shutdown (S324)	To verify the proper function of the lube tank pressure alarm and shutdown (if applicable)	TE 14
184 Phase II	Lube Oil Filter DP High Alarm (S397-1)	To verify the proper function of the lube oil filter delta-P alarm	TE 14
187 Phase II	Backup Pump Check (S322-5)	To verify the proper operation of the daily and manually-requested backup pump checks for engines with a S322-5 switch	TE 14
195 Phase II	Gas Fuel Pressure Low Alarm (S386/TP386)	To verify the existence and correct operation of the low gas fuel pressure alarm logic	TE 14
196 Phase II	Gas Fuel Pressure High Shutdown (S386/TP386)	To verify the existence and correct operation of the high gas fuel pressure control logic	TE 14
197 Phase II	Start Gas Fuel Flow High Shutdown (S341-1)	To verify that a high gas fuel flow condition will cause a shutdown if lightoff has not already occurred, otherwise the shutdown logic is disabled	TE 14
198 Phase II	Flameout (S349/TP349)	To verify existence of logic for flameout fails	TE 14
202 Phase II	Liquid Fuel Pressure Low Alarm	To verify existence of logic for low liquid fuel pressure	TE 14
204 Phase II	Dual Fuel Transfer	To verify proper fuel transfer sequence from gas to liquid, and vice versa	TE 14
207 Phase II	Gas Fuel Filter DP	To verify existence of logic for gas fuel filter Delta-P fail	TE 14
218 Phase II	Generator Winding Temp	To verify existence of logic for generator winding temps fail	TE 14

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

**CONTROL CONSOLE
SOFTWARE VERIFICATION**

CUSTOMER:

PROJECT: 2-59731

UNIT: 1 of 2

OPERATION	TITLE	PURPOSE OF OPERATION	STAMP
-----------	-------	----------------------	-------

219 Phase II	Generator Bearing Temp	To verify existence of logic for generator bearing temps fail	TE 14
221 Phase II	Under/Over Voltage	To verify the proper operation of the under/over voltage software logic	TE 14
223 Phase II	Switchgear Malfunction	To verify existence of logic for switch gear malfunction fail	TE 14
224 Phase II	Differential or Ground Fault	To verify existence of logic for differential or ground fault fail	TE 14
225 Phase II	KW Control	To verify the correct operation of the KW control modes	TE 14
285 Phase II	Enclosure Vent Fan	To verify the enclosure vent fan turns on and remains on whenever the lube oil system is in operation and turns off if a fire is detected	TE 14
287 Phase II	Air Inlet Filter DP Alarm and Shutdown (S799)	To ensure the air inlet filter Delta-P alarm and shutdown logic is present and functional	TE 14
300 Phase II	Water Wash (L390)	To verify the water wash solenoid operates when selected, provided speed is above 15%	TE 14
301 Phase II	Online Water Wash	To verify the on-line water wash only operates at speeds above 90%, and that on-line cleaning is secured if a cleaning fluid pressure low alarm occurs	TE 14
306 Phase II	120 Vdc Battery Charger Alarm (M)	To ensure the 120 Vdc battery charger alarm logic is present and functional	TE 14
307 Phase II	PLC Rack Fault	To verify the correct functionality of the PLC Rack Fault and Rack Queue Full Shutdowns	TE 14

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE SOFTWARE VERIFICATION		Page: 8 of 9	Date: 11/30/00
CUSTOMER:		PROJECT: 2-59731	UNIT: 1 of 2		
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

310 Phase II	Verify 24 Vdc Alarm and Shutdown Setpoints	To verify the correct setpoints for the 24 Vdc voltage high alarm and voltage low alarm and shutdown features	TE 14
312 Phase II	Output Module Failure	To verify the output module failure logic for commands that have output command feedback	TE 14
340 Phase II	Display - Operation Summary Screen	Verify the operation screen has the proper information and is functional	TE 14
341 Phase II	Display - Temperature Summary Screen	To verify the temperature summary screen shows all the temperatures monitored on the unit	TE 14
342 Phase II	Display - Menu Selections	To verify the menu selection screen shows all options available for the unit	TE 14
343 Phase II	Display - Alarm Summary	To verify the alarm screen displays all the acknowledged and unacknowledged alarms and/or shutdowns in the order of time in which they have occurred	TE 14
344 Phase II	Display - First Out Alarms	To verify the first out alarm screen displays all the unacknowledged alarms and shutdowns in the order in which they occurred	TE 14
345 Phase II	Display - Discrete Event Log	To verify the discrete event log screen displays any change in the discrete inputs. It gives the new status of all discrete states and the time they were changed	TE 14
346 Phase II	Display - System Manager	To verify the system manager screen controls access to restricted display functions	TE 14
348 Phase II	Display - Strip Chart/Running Time	To verify that the strip chart screen will continually update any four selected analog parameter in real time. It displays over a period of 6 or 12 minutes of data and it is updated every second	TE 14
349 Phase II	Display - Analog History	To verify that the analog history screen displays four historical average analog values. These values represent data points collected during package operation when NGP is above 65% and averaged into intervals	TE 14




*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE SOFTWARE VERIFICATION		Page: 9 of 9	Date: 11/30/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP












351 Phase II	Display - Trigger Log	To verify that the trigger log screen displays up to four analog variables from the files saved. These data are non-averaged snapshot of every analog signal taken every data update period whether or not the engine is in the running mode. This feature includes strip charts and digital display of selected analogs up to six minutes of data points. These data can also be printed if the printer option has been purchased.	
354 Phase II	Display - Playback	To verify that the online playback modes of the T37 display function properly	
375 Phase III	Complete Software Test	To verify software PTI folder is returned to the test engineer after software testing is complete	

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Phase I – Required to support Hardware verification

Phase II – Required to support Dynamic testing.

Phase III – Required to complete software testing.

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE HARDWARE VERIFICATION		Page: 1 of 4	Date: 12/01/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP
5	Console Wiring and Shortages (Can)	To ensure that the console components and wiring are in accordance with the legal wiring diagram. Verify that any missing components are recorded in the test log and placed on order.			
7	Allen Bradley Module Switches and Jumper Settings	Verify that the switches and jumpers on the A/B modules and the backplane of the PLC rack are set in accordance with the electrical schematic. Also, verify that all modules are correctly positioned in the rack.			
8	Horn/Hour Meter/Start Counter Disconnect	To disable the alarm horn, hour meter, and start counter during test.			
10	Connect External DC Power	To search for any "short" circuits between OVDC and frame, and 24VDC and frame before applying DC power to the control console. Also, verify that each circuit breaker powers its respective circuit/bus only per electrical print			
12	Prepare Programming Terminal and Load PLC Program	Connect the programming terminal (PC) to the control console PLC and load the project application software to the PLC.			
15	Load Display Program (TT2000)	Load the display software into the control console display terminal/computer.			
16	Load Display Program (PV1000)	Load the display software into the control console Panel View 900			
21	PLC LED's All Green	Verify no communication error exists between the PLC and the display.			
22	Clear All Malfunctions	To lock-up the backup relay system			
24	Block Transfer Error - Controlnet	To verify the correct alarm and/or shutdown functionality associated with ControlNet communication errors for units with CAN or ACNR modules			
25	PLC I/O Hardware Check	To verify that all PLC I/O channels (except those related to the fire, vibration, and backup system) are functioning properly in accordance with the legal electrical schematic diagram			

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

**CONTROL CONSOLE
HARDWARE VERIFICATION**

CUSTOMER:

PROJECT: 2-59731

UNIT: 1 of 2

OPERATION

TITLE












PURPOSE OF OPERATION

STAMP










31	IPG Vibration Accelerometer Transmitter	To ensure that the vibration acceleration transmitters are providing the correct output for a given input	P TE 14 A
32	IPG Vibration Velocity Transmitter	To ensure that the vibration velocity transmitters are providing the correct output for a given input	P TE 14 A
49	Lamp Test	To verify the lamps on the turbine control panel are operational	727
61	Start Counter	To verify the start counter is incremented once during every start that engine lightoff (TS>400 Deg F) occurs	P TE 14 A
62	Hour Meter	To verify the hour meter begins counting when the engine reaches starter dropout speed	P TE 14 A
63	Alarm Horn	To verify the horn is sounded on any alarm or shutdown condition and silenced when the alarm/shutdown condition is cleared or when "horn silence" or reset is selected	TE 14
69	PLC Powerup	To verify that the I/O modules communicate properly and a fast stop shutdown occurs on initial PLC powerup	P TE 14 A
75	24 Vdc Voltage Divider	To verify the accuracy of the 24 Vdc measurement resistor network with a calibrated meter.	727
90	Backup System Fast Stop	Ensure that the backup system will de-energize the starter, fuel valves, bleed valve, and guide vane independently of the PLC	P TE 14 A
91	Relay Backup - Fire Signal (K298)	Verify that in the event of a fire and a PLC failure, the backup system activates the pre/post lube oil pump while the rolldown timer (KD298) is timing	P TE 14 A
94	Backup System Lube Pump Control (S/C/T60)	Verify that in the event of PLC failure, the auxiliary lube oil pump is turned on if S322-2 does not see pressure (auxiliary lube oil pump failed), then the backup lube oil pump turns on and auxiliary lube oil pump turns off immediately	TE 14 A

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE HARDWARE VERIFICATION		Page: 3 of 4	Date: 12/01/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

115	T37 Keyboard Commands	To verify that the display terminal's two sealed-membrane keypads (the Function Keypad and the numeric Keypad) are functional	
116	Printer/Logger	To verify that the printer and data logging functions are operable.	
117	Set Console Timers	To verify that all electrical timers are set per the legal drawing and torque painted	
130	A/C Visual Inspection	To verify the correct selection of the A/C meters and their proper wiring.	
131	A/C Simulator Hookup	To provide a consistent and logical method for connecting the A/C simulator.	
132	A/C LSM Module Verification (Hardware)	To verify that the LSM is installed and functions properly	
133	A/C Metering Accuracy	To verify the accuracy of the AC meters and the CRT displayed AC parameters	
134	A/C Voltage Droop Verification	To verify initial setup of the voltage droop feature of the Basler voltage regulator	
135	A/C KVAR/P F Control	To verify the Basler KVAR/PF controller is operating properly	
136	A/C Motorized Voltage Adjust	To verify that the motorized potentiometer and associated control assembly function correctly	
137	A/C Voltage Regulator	To verify the circuitry and operation of the voltage regulator.	

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE HARDWARE VERIFICATION		Page: 4 of 4	Date: 12/01/00
CUSTOMER:		PROJECT: 2-59731		UNIT: 1 of 2	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP
139	A/C Single Unit Auto Sync (Hot Bus)	To verify the unit will automatically synchronize with a live bus			
140	A/C Single Unit Auto Sync (Dead Bus)	The purpose of this operation is to verify statically that the control console is tuned to automatically synchronize to a dead bus			
150	Clear Open Discrepancies	To verify all operations have been performed and the Automated Test Log (ATL) is reviewed.			
152	Legal Drawings Clear	To verify all changes shown on the legal electrical drawing have been performed and the legal drawing is signed by the test engineer			
154	Console Complete and Authorized for Disconnect	To obtain authorization from test engineer to disconnect the turbine controls and verify all test equipment and accessories are disconnected			
155	Post-Test Visual Inspection	The purpose of this operation is to compare the wiring of the controls with the legal electrical drawing, log any discrepancies discovered, and take the necessary corrective action.			
158	Final I/O Check	To verify if new I/O modules or channels were added and perform a hardware check on them			
159	Load PLC Program	To ensure the latest revision of the controls software is downloaded to the PLC			
165	Test Cell Acceptance (New Production)	To ensure the package test engineer has accepted the turbine controls by signing the test verification sheet <i>1/2/00</i> <i>for T.E.</i>			

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER:

UNIT:

1

PD: 2-59731

MO:

3100245

PKG S/N:

TG01137

ENG S/N: 1006T

STATION 3 OPERATIONS				
OPER NO	OPERATION	REV DATE	DESCRIPTION	STAMP
SKID TEST OPERATIONS (STATION 3)				
2000	SAFETY INSTRUCTIONS AND FAMILIARIZATION	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE OPERATOR IS FULLY AWARE OF THE PROJECT REQUIREMENTS AND GENERAL SAFETY PRECAUTIONS TO BE FOLLOWED WHEN OPERATING TURBO MACHINERY IN SUPPORT OF PRODUCTION TEST OPERATIONS.	755
2002	SKID INSPECTION	8/98	THE PURPOSE OF THIS OPERATION IS TO PERFORM A PRELIMINARY INSPECTION OF THE SKID FOR PROPER ASSEMBLY AND COMPLETENESS.	755
2005	SHORTAGES	9/99	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT ALL SHORTAGES ARE RECOGNIZED AND DOCUMENTED.	755
2020 (AC)	LUBE OIL TANK AND CIRCULATION HEATER CHECK	6/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE PART NUMBER AND INTEGRITY OF THE LUBE OIL TANK AND CIRCULATION HEATERS, AS APPLICABLE	981
2025 (AC)	AC MOTOR SPACE HEATERS	4/00	THE PURPOSE OF THIS OPERATION IS TO MEASURE THE DC RESISTANCE AND VERIFY CONTINUITY OF EACH PACKAGE MOTOR SPACE HEATER	981
2030 (AC)	GENERATOR SPACE HEATER	5/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE INTEGRITY OF THE GENERATOR SPACE HEATERS	981
2035 (AC)	GENERATOR WINDING INSULATION RESISTANCE	5/00	THE PURPOSE OF THIS OPERATION IS TO MEASURE THE INSULATION RESISTANCE OF THE GENERATOR WINDINGS	981
2040 (AC)	GENERATOR EXCITER FIELD DC RESISTANCE	5/00	THE PURPOSE OF THIS OPERATION IS TO MEASURE THE DC RESISTANCE OF THE GENERATOR'S EXCITER FIELD	981
2045	VIBRATION SYSTEM INSTALLATION VERIFICATION	3/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE PROPER INSTALLATION OF THE VIBRATION SYSTEM COMPONENTS	755
2050	PRELIMINARY FACILITY ATTACHMENTS	12/98	THE PURPOSE OF THIS OPERATION IS TO PREPARE VARIOUS PACKAGE SYSTEMS AND CONNECTIONS FOR HOOKUP IN THE TEST CELL	730
2055	INSTRUMENTATION HOOKUP I	4/99	THE PURPOSE OF THIS OPERATION IS TO PROVIDE GUIDELINES FOR THE HOOKUPS AND INSTALLATION OF FACILITY HARNESSES AND TEST EQUIPMENT.	730
2060	CIRCUIT TO GROUND RESISTANCE CHECK	10/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THERE IS A MINIMUM RESISTANCE BETWEEN ANY CIRCUIT AND SKID GROUND	730
2085	PACKAGE ELECTRICAL END DEVICES	7/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE ACCURACY OF THE PACKAGE MOUNTED END DEVICES THROUGH THE ELECTRICAL INTERCONNECT	JE 75
2090	SKID INTERCONNECT AND SKID DC POWER HOOKUP	6/00	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT THE CORRECT INTERCONNECTS AND DC POWER HOOKUPS ARE HOOKED UP PER THE "LEGAL" WIRING DIAGRAM	755
CONSOLE/CONTROL SYSTEMS TEST OPERATIONS (STATION 3)				
2100	OUTPUT MODULE WIRING VERIFICATION	5/00	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT NONE OF THE OUTPUT CIRCUITS FROM THE PLC ARE SHORTED TO "0V" OR GROUND	755

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER:

UNIT:

1

PD: 2-59731

MO:

3100245

PKG S/N:

TG01137

ENG S/N: 1006T

STATION 3 OPERATIONS				
OPER NO	OPERATION	REV DATE	DESCRIPTION	STAMP
2120	PLC SOFTWARE REVISION PROCEDURE	4/99	THE PURPOSE OF THIS OPERATION IS TO OUTLINE THE PROCEDURE FOR INSTALLING NEW SOFTWARE REVISIONS TO THE PROGRAM LOGIC CONTROLLER (PLC)	755
2125	SOFTWARE LOADING	4/99	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT THE SOFTWARE IS LOADED PROPERLY.	755
2130	CONSOLE/SKID LOCKUP	7/97	THE PURPOSE OF THIS OPERATION IS TO PREPARE THE CONSOLE AND SKID FOR TESTING.	755
2132	VIB MONITOR SYSTEM CHECK	8/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE ON-SKID VIBRATION PROBES ARE CONNECTED TO THE CORRECT VIBRATION CHANNEL OF THE CONTROL SYSTEM'S VIBRATION MONITORING EQUIPMENT.	755
2135	OFF/LOCAL/REMOTE SWITCH (S101)	7/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT WHEN THE OFF/LOCAL/REMOTE SWITCH (S101) IS IN THE OFF MODE, THE UNIT DOES NOT RESPOND TO THE START SIGNAL AND LOCKOUT SHUTDOWN IS ANNUNCIATED.	755
2140	FAST STOP	2/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE LOCAL/SKID/REMOTE FAST STOP SWITCHES WILL STOP THE UNIT WHILE IN THE LOCAL OR REMOTE MODE.	755

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER:

UNIT:

1

PD: 2-59731

MO:

3100245

PKG S/N:

TG01137

ENG S/N: 1006T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2300	SKID SUPPORT LOCATION	5/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE SKID SUPPORTS ARE UNDER THE CUSTOMERS BOLT-DOWN POINTS.	755
2305	FACILITY INLET/EXHAUST ATTACHMENTS	4/00	THE PURPOSE OF THIS OPERATION IS TO PROVIDE INSTRUCTION TO ATTACH THE FACILITY INLET AND EXHAUST DUCTS TO THE PACKAGE	755
2315	PLC SOFTWARE REVISION PROCEDURE	4/97	THE PURPOSE OF THIS OPERATION IS TO OUTLINE THE PROCEDURE FOR INSTALLING NEW SOFTWARE REVISIONS TO THE PROGRAM LOGIC CONTROLLER (PLC)	755
2320	SOFTWARE LOADING	4/99	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT THE SOFTWARE IS LOADED PROPERLY.	755
2325	FACILITY OIL FILTER INSTALLATION	3/00	THE PURPOSE OF THIS OPERATION IS TO PROVIDE GUIDELINES FOR THE INSTALLATION OF FACILITY EQUIPMENT FOR TEST MEASUREMENT AND PACKAGE OIL SYSTEM PROTECTION.	755
2330	LOW LUBE OIL LEVEL AL/SD AND LUBE TANK FILL	9/97	THE PURPOSE OF THIS OPERATION IS TO FILL THE LUBE OIL TANK, AND VERIFY THE LOW OIL LEVEL SWITCH FUNCTIONS PROPERLY	755
2345	SKID FAST STOP	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE SKID FAST STOP PUSH-BUTTON SHUTS THE UNIT DOWN AND THE ASSOCIATED DISPLAY MESSAGES ARE DEPICTED ON THE DISPLAY MONITOR.	755
2350	IGV CALIBRATION (SOLONOX)	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE IGV'S ARE CALIBRATED CORRECTLY. IF THE IGV'S ARE SUSPECTED TO BE INCORRECTLY CALIBRATED, DEPT 377 (ENGINE BULD) SHOULD BE REQUESTED TO RECALIBRATE THE IGV'S.	755
2355	GEARBOX/ENGINE INSTALLATION	7/95	THE PURPOSE OF THIS OPERATION IS TO INSTALL ENGINE AND/OR GEARBOX ON THE SKID CORRECTLY, EFFICIENTLY, AND SAFELY.	755
2360 (AC)	GENERATOR LOAD CABLE HOOKUP	6/00	THE PURPOSE OF THIS OPERATION IS TO SAFELY ATTACH THE GENERATOR LOAD CABLES TO THE FACILITY LOAD TESTING NETWORK	981
2365 (AC)	FACILITY LOAD TESTING SETUP	5/00	THE PURPOSE OF THIS OPERATION IS TO SETUP THE FACILITY LOAD TESTING CIRCUIT BREAKER OVERCURRENT TRIP RELAYS AND PREPARE THE FACILITY LOAD BANKS FOR TESTING.	755
2370	FACILITY HOOKUP (TESTCELL)	12/98	THE PURPOSE OF THIS OPERATION IS TO CONNECT VARIOUS PACKAGE SYSTEMS TO TEST CELL FACILITIES.	755
2375	FACILITY COMPUTER LOADING	3/00	THE PURPOSE OF THIS OPERATION IS TO LOAD THE SALES ORDER SPECIFIC TEST DEFINITION PROGRAM INTO THE FACILITY COMPUTER SYSTEM	755
2380	INTERCONNECT HOOKUPS	7/97	THE PURPOSE OF THIS OPERATION IS TO PLUG IN THE PACKAGE, CONSOLE AND FACILITY TEST INTERCONNECTS TO PERMANENTLY MOUNTED TEST CELL FACILITY CABLE RUN CONNECTORS.	755
2385	INSTRUMENTATION HOOKUP II	6/95	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT INSTRUMENTATION HOOKUPS ARE PERFORMED SAFELY AND PROPERLY.	755
2390 (AC)	GENERATOR FACILITY INTERCONNECTS	6/00	THE PURPOSE OF THIS OPERATION IS TO COMPLETE THE GENERATOR FACILITY AC HARNESS CONNECTIONS	981
2395	FACILITY VIBRATION MONITOR VERIFICATION	3/00	THE PURPOSE OF THIS OPERATION IS TO CONNECT THE FACILITY VIBRATION MONITOR SYSTEM AND SET THE APPROPRIATE ALARM AND SHUTDOWN SETPOINTS	755

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER:

UNIT. 1

PD: 2-59731

MO.

3100245

PKG S/N:

TG01137

ENG S/N: 1006T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2400	ZERO INSTRUMENTATION CHECK	2/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ALL INSTRUMENTATION READINGS MEET THE FACILITY COMPUTERS ZERO CHECK CONDITIONS.	783
2410 (AC)	AC MOTOR CONNECTION	8/98	THE PURPOSE OF THIS OPERATION IS TO PROVIDE A SAFE PROCEDURE FOR THE WIRING OF THE PACKAGE AC MOTOR CONNECTIONS	981
2415 (AC)	VFD CONFIGURATION	5/99	THE PURPOSE OF THIS OPERATION IS TO SAFELY SET UP AND CONFIGURE ALL PACKAGE VARIABLE FREQUENCY DRIVES (VFD'S)	981
2420	PRELUBE PACKAGE	3/00	THE PURPOSE OF THIS OPERATION IS TO MAKE PRELIMINARY CHECKS AND ADJUSTMENTS TO LUBE OIL SYSTEM PRIOR TO FIRST CRANK.	808
2430	AUX AND B/U LUBE OIL PUMP SHUTDOWNS	8/97	THE PURPOSE OF THIS OPERATION IS TO INSURE PROPER OPERATION OF THE AUXILIARY AND BACKUP LUBE PUMPS AND ASSOCIATED SOFTWARE LOGIC	808
2440	LIQUID FUEL SYSTEM LEAK TEST	6/99	THE PURPOSE OF THIS OPERATION IS TO LEAK TEST MOST OF THE LIQUID FUEL SYSTEM PRIOR TO STARTING THE UNIT IN LIQUID FUEL.	730
2445	GAS FUEL SYSTEM LEAK TEST	6/99	THE PURPOSE OF THIS OPERATION IS TO CHECK THE GAS FUEL SYSTEM FOR LEAKS PRIOR TO CONNECTING THE NATURAL GAS TO THE SYSTEM. DURING THIS TEST THE PILOT AIR SUPPLY PRESSURE AND TORCH PRESSURE WILL BE SET PER THE MECHANICAL LEGAL DRAWINGS.	808
2450	PECC FUEL VALVE SETUP	4/97	THE PURPOSE OF THIS OPERATION IS TO STATICALLY VERIFY THE PROPER OPERATION OF THE PECC GAS FUEL CONTROL VALVE.	755
SPEC OP "A"	T60 SINGLE SHAFT ADRE SET UP	12/00	THE PURPOSE OF THIS OPERATION IS TO SETUP THE ADRE FOR VIBRATION MONITORING OF T60 SINGLE SHAFT ENGINES	755
2462	"AFI" AND "FORCE" SEARCH	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE PROGRAM AND CONSOLE ARE CHECKED FOR AFI'S, FORCE'S, AND TEST JUMPERS WHICH WERE INSTALLED OR OVERLOOKED DURING THE STATIC PORTION OF TESTING AND REMOVE THEM, IF POSSIBLE, BEFORE CRANKING THE ENGINE.	755
2465	AIR INLET INSPECTION	9/98	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE AIR INLET DUCT IS CLEAN AND FREE OF FOREIGN OBJECTS AND DEBRIS.	808
TEST ENGINEER OR SUPERVISOR'S INITIALS, UNIT READY TO CRANK				
2470	FIRST CRANK	4/00	THE PURPOSE OF THIS OPERATION IS TO CONDUCT THE UNIT'S "FIRST CRANK".	755
2475	FIRST LIGHT OFF	4/00	THE PURPOSE OF THIS INSTRUCTION IS TO PROVIDE FOR AN ORDERLY AND DOCUMENTED PROCEDURE FOR PERFORMING "FIRST LIGHT-OFF".	755
2480	OVERSPEED	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE THREE SEPARATE OVERSPEED SHUTDOWNS, PLC CONTROLLED INSTANTANEOUS AND DELAYED AND THE SEPARATE SKID MOUNTED BACK-UP OVERSPEED MONITOR.	755
2485	NGP SPEED LOSS SHUTDOWN	3/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT UPON LOSS OF ONE SPEED PICKUP CONDUCTOR, THE UNIT WILL SHUTDOWN.	755
2490	FUEL VALVE FAIL (GAS AND DUAL FUEL)	6/00	THE PURPOSE OF THIS OPERATION IS TO INSURE PROPER OPERATION OF BOTH THE PRIMARY AND SECONDARY FUEL VALVES	755

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER.

UNIT:

1

PD: 2-59731

MO:

3100245

PKG S/N:

TG01137

ENG S/N: 1006T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2495	OIL PRESSURE ALARM AND SHUTDOWN	6/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY PROPER ALARM AND SHUTDOWN RESPONSES TO LOW LUBE OIL PRESSURE CONDITION	808
2497	HIGH LUBE OIL HEADER TEMPERATURE ALARM AND SHUTDOWN	6/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE PROPER ALARM AND SHUTDOWN RESPONSES TO HIGH LUBE OIL HEADER TEMPERATURE CONDITIONS	808
2500	MANUAL COOLDOWN AND FAST STOP	6/00	THE PURPOSE OF THIS OPERATION IS TO PROVIDE FOR AN ORDERLY AND DOCUMENTED PROCEDURE FOR PERFORMING BOTH A MANUAL COOLDOWN AND FAST STOP	808
2530	T5 TEMPERATURE TOPPING, SETPOINT, AND CONTROLS	6/00	THE PURPOSE OF THIS OPERATION IS TO INSURE THAT THE FUEL SYSTEM FUNCTIONS PROPERLY IN ORDER TO RELIABLY START THE PACKAGE AND ALSO PREVENT A HIGH TEMP S/D	808
2540	GENERATOR BEARING OIL PRESSURE SHUTDOWN	4/97	THE PURPOSE OF THIS OPERATION IS TO INSURE THE PROPER OPERATION OF THE GENERATOR BEARING LOW OIL PRESSURE SHUTDOWN	75 A
2545 (AC)	PMG VOLTAGE AND FREQUENCY CHECK	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT PRIOR TO VOLTAGE BUILD, THE GENERATOR'S PMG PRODUCES THE PROPER VOLTAGE AND FREQUENCY	808
2550 (AC)	VOLTAGE BUILD-UP	6/00	THE PURPOSE OF THIS OPERATION IS TO PERFORM THE INITIAL VOLTAGE BUILD	808
2560	BLEED VALVE SEQUENCE	3/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE BLEED VALVE OPENS AND CLOSSES IN THE CORRECT SEQUENCE AND SPEED OR LOAD VALUES.	808
2575	GEARBOX AND ENGINE BREAK-IN	6/00	THIS OPERATION DETAILS THE PROCEDURE FOR THE GEARBOX BREAK-IN RUNS AS SPECIFIED IN THE APPLICABLE ENGINE ACCEPTANCE SPECIFICATION.	808
2580	ENGINE ACCEPTANCE	6/00	THIS OPERATION DETAILS THE PROCEDURE FOR THE ENGINE ACCEPTANCE RUN(S) AS SPECIFIED IN THE APPLICABLE ENGINE ACCEPTANCE SPECIFICATION.	808
2585	EMISSIONS	6/00	THIS OPERATION DETAILS THE PROCEDURE FOR THE ENGINE EMISSIONS RUN(S) AS SPECIFIED IN THE APPLICABLE ENGINE ACCEPTANCE SPECIFICATION.	808
2590	GENERATOR WINDING RTD VERIFICATION	6/00	THE PURPOSE OF THIS OPERATION IS TO MEASURE AND RECORD ALL GENERATOR WINDING RTD READINGS	761
2610	PRELIMINARY LEAK CHECK	6/00	THE PURPOSE OF THIS OPERATION IS TO IDENTIFY AND FIX AS MANY AIR, OIL, FUEL OR WATER LEAKS AS POSSIBLE BEFORE CONTINUED TESTING.	761
2620	MOTOR ROTATION ARROW VERIFICATION	6/00	THE PURPOSE OF THIS INSTRUCTION IS TO ENSURE THAT THE MOTOR ROTATION ARROWS ARE CORRECTLY INSTALLED NEAR EACH MOTOR OR MOTOR/PUMP COMBINATION AND THEY ARE ACCURATE IN THEIR DEPICTION.	761
2625 (AC)	VOLTAGE AND SPEED RANGE ADJUST	6/00	THE PURPOSE OF THIS OPERATION IS TO MANUALLY VERIFY PACKAGE VOLTAGE AND SPEED ADJUSTABILITY	738
2630 (AC)	SPEED DROOP	6/00	THE PURPOSE OF THIS OPERATION IS TO ADJUST AND VERIFY THE OPERATION OF THE SPEED DROOP FEATURE OF THE GENERATOR CONTROL SYSTEM	738
2635 (AC)	SPEED ISOCH TO SPEED DROOP BUMPLESS TRANSFER	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE SPEED ISOCH TO SPEED DROOP BUMPLESS TRANSFER FEATURE	738

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER.

UNIT: 1

PD: 2-59731

MO: 3100245

PKG S/N: TG01137

ENG S/N: 1006T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2645 (AC)	VOLTAGE DROOP	6/00	THE PURPOSE THIS OPERATION IS TO VERIFY THE VOLTAGE DROOP FEATURE OF THE VOLTAGE REGULATOR	
2655 (AC)	SPEED AND VOLTAGE REGULATION	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT SPEED AND VOLTAGE ARE PROPERLY REGULATED OVER A RANGE OF LOAD POINTS	
2660 (AC)	LOAD TRANSIENT TUNING	4/99	THE PURPOSE OF THIS OPERATION IS TO TUNE THE CONTROL SYSTEM SUCH THAT THE SPEED AND VOLTAGE RECOVERY TIMES AND EXCURSIONS ARE WITHIN THE SPECIFIED LIMITS PRIOR TO PERFORMING THE "AUTOSYNC" OPERATION.	
2665 (AC)	SINGLE UNIT SYNCHRONIZATION	11/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE UNITS ABILITY TO SYNCHRONIZE VOLTAGE, FREQUENCY, AND PHASE ANGLE WITH A SIMULATED 3-PHASE BUS AND CLOSE THE OUTPUT BREAKER WHEN AN AUTOSYNCH OR MANUAL SYNC COMMAND IS INITIATED.	
2670 (AC)	LOAD TRANSIENTS	4/99	THE PURPOSE OF THIS OPERATION IS TO DOCUMENT THE UNITS ABILITY TO RECOVER FROM AN EXTREME ON OR OFF LOAD CONDITION WITHIN SPECIFIED LIMITS	
2680 (AC)	KW & EXPORT/IMPORT CONTROL	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE UNITS KW CONTROL FEATURE AND IMPORT/EXPORT CONTROL (IF APPLICABLE)	
2685 (AC)	KVAR/PF CONTROL (ISLAND MODE)	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE KVAR/PF CONTROL WILL CHANGE GENERATOR VOLTAGE AS THE KVAR/PF SETPOINT IS VARIED	
2695	F13/T4 PRELIMINARY SETPOINTS	6/00	THE PURPOSE OF THIS OPERATION IS TO DOCUMENT PRELIMINARY F13 AND T4 VALUES AT THE END OF SUDDEN LOADS, IF SINGLE FUEL ONLY, AND AT THE END OF FUEL CHANGEOVERS IF THE UNIT IS DUAL FUEL.	
2700	START RELIABILITY AND ACCELERATION	4/97	THE PURPOSE OF THIS OPERATION IS TO DEMONSTRATE AND VERIFY THE CAPABILITY OF THE UNIT IN STARTING RELIABLY AND SUCCESSFULLY FOR FOUR CONSECUTIVE TIMES.	
2705	CUSTOMER OBSERVE OPERATIONS	6/00	THE PURPOSE OF THIS OPERATION IS TO DEMONSTRATE FOR THE CUSTOMER ALL REQUIRED OPERATIONS PER THE PACKAGE APPLICATION CHECK SHEET (ACS) AND THE INSPECTION AND TEST PLAN (ITP).	
2740	TEST CRANK	4/97	THE PURPOSE OF THIS OPERATION IS TO INSURE PROPER OPERATION OF THE TEST CRANK FUNCTION FOR UNITS WITHOUT THE ON-CRANK WATER WASH OPTION.	
2745	WATER WASH (ON-CRANK AND ON-LINE)	6/00	THE PURPOSE OF THIS OPERATION IS TO PROVIDE FOR A DOCUMENTED AND ORDERLY PROCEDURE FOR TESTING THE PACKAGE WATER WASH SYSTEM(S)	
2750	DATA TABULATION	3/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ALL OFFICIAL DATA REQUIRED FOR A PARTICULAR PROJECT HAS BEEN TAKEN AND THOROUGHLY CHECKED BY TECHNICIAN, LEAD PERSON, AND TE, AND CLEARLY DOCUMENTED IN THE PTI.	
TEST ENGINEER'S INITIALS, UNIT OK TO DEPREP				
2765	VIBRATION AND TEMP SUPPLEMENTARY DATA	4/97	THE PURPOSE OF THIS OPERATION IS TO PERFORM A VISUAL CHECK OF THE CONSOLE'S DATA DISPLAYS WHILE RUNNING	
2770	FINAL LEAK CHECK I - PREP AND INITIAL VISUAL	4/97	THE PURPOSE OF THIS OPERATION IS TO PREPARE UNIT FOR FINAL LEAK CHECK	

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER:

UNIT:

1

PD. 2-59731

MO:

3100245

PKG S/N:











TG01137

ENG S/N: 1006T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2775	FINAL LEAK CHECK II - FUEL SYSTEM CHECK	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THERE ARE NO FUEL LEAKS PRESENT ON THE UNIT PRIOR TO PACKAGE PULL	808
2780	FINAL LEAK CHECK III - AIR SYSTEM CHECK	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THERE ARE NO AIR LEAKS ON THE UNIT PRIOR TO PACKAGE PULL	808
2785	FINAL LEAK CHECK IV - OIL SYSTEM CHECK	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THERE ARE NO OIL LEAKS ON THE UNIT IN ITS FIELD CONFIGURATION PRIOR TO PACKAGE PULL	808
2790	FINAL LEAK CHECK V - CONCLUSION	4/97	THE PURPOSE OF THIS OPERATION IS TO CONCLUDE THE FINAL LEAK CHECK OPERATIONS AND ENSURE THAT THERE ARE NO FLUID LEAKS ON THE UNIT PRIOR TO PACKAGE PULL	808
2800	AS-TEST PROGRAM SAVE AND PROGRAM CONSTANTS	4/99	THE PURPOSE OF THIS OPERATION IS TO SAVE A COPY OF THE "AS-TESTED" SOFTWARE TO THE "S" DRIVE AND PRINT THE PROGRAM CONSTANTS	755
2805	TEST COMPLETE - READY TO PRESERVE	1/99	THE PURPOSE OF THIS OPERATION IS TO TO VERIFY ALL GREEN CHANGES, TEST OPERATIONS AND DISCREPANCIES HAVE BEEN STAMPED OFF OR ADDRESSED AND THAT THE PACKAGE TEST IS COMPLETE TO WHERE THE ENGINE AND FUEL SYSTEM CAN BE PRESERVED.	755
TEST ENGINEER'S INITIALS, UNIT OK TO PRESERVE				SK 4/23/01
2820	ENGINE AND FUEL SYSTEM PRESERVATION	3/00	THE PURPOSE OF THIS OPERATION IS TO SAFELY AND PROPERLY PRESERVE THE PACKAGE FUEL SYSTEM(S) AND THE ENGINE UPON CONCLUSION OF DYNAMIC TEST	755
2822 (AC)	CURRENT TRANSFORMER WIRING	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE WIRING FOR THE DIFFERENTIAL AND NEUTRAL CURRENT TRANSFORMER LEADS IS PER THE LEGAL ELECTRICAL SCHEMATIC AND WIRING DIAGRAM.	819
2825 (AC)	GENERATOR AND AC FACILITY DISCONNECT	6/00	THE PURPOSE OF THIS OPERATION IS TO DISCONNECT THE GENERATOR PACKAGE LOAD CABLES AND GENERATOR INSTRUMENTATION	819
2835	PACKAGE DE-PREP	1/99	THE PURPOSE OF THIS OPERATION IS TO PREPARE THE PACKAGE FOR REMOVAL FROM THE TEST CELL.	808
2837	CONSOLE (CONTROL SYSTEM) DE-PREP	12/99	THE PURPOSE OF THIS OPERATION IS TO REMOVE ALL FACILITY TEST EQUIPMENT, RESET ALL PACKAGE TIMERS, AND PREPARE THE OFF SKID CONSOLE FOR REMOVAL FROM TEST.	808
2840	POST-TEST AUDIT	4/97	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT A POST-TEST AUDIT IS PERFORMED ON THE UNIT BEFORE PACKAGE PULL.	808
2845	TEST VERIFICATION	12/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ALL ITEMS IN THE TEST PAPERWORK ARE SIGNED OR STAMPED OFF AS COMPLETE, THAT UNRESOLVED PACKAGE TEST DISCREPANCIES ARE DOCUMENTED ON THE TEST VERIFICATION SHEET, AND THAT ALL DISCREPANCIES HAVE BEEN CLEARED FROM THE TEST LOG.	808
2846	PACKAGE REMOVAL	3/00	THE PURPOSE OF THIS OPERATION IS TO REMOVE THE PACKAGE FROM THE TEST CELL	808
2850	PAPERWORK COMPLETE	2/99	THE PURPOSE OF THIS OPERATION IS TO RETURN THE COMPLETED PACKAGE PAPERWORK TO THE APPROPRIATE LOCATIONS.	808

FINAL VISUAL ACCEPTANCE TEST

CUSTOMER: _____ PD #: 2-59731 UNIT #: 1 OF 2 PKG S/N: TG01137

OPER. NO.	OPERATION	REV. DATE	DESCRIPTION	STAMP
9020	LEGAL DRAWING VERIFICATION	01/10/01	THE PURPOSE OF THIS OPERATION IS TO OBTAIN THE REQUIRED PROJECT "LEGAL" DRAWINGS AND VERIFY THEIR COMPLETENESS CONSOLE ELECTRICAL LEGAL (APPLICABLE TO ON-SKID CONTROLS ONLY) SKID ELECTRICAL LEGAL MECHANICAL LEGAL	  
9040	SKID GROUND CHECK (DRIVER SKID)	01/10/01	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ON THE DRIVER SKID THERE IS A MINIMUM RESISTANCE BETWEEN ALL CIRCUITS AND SKID GROUND	
9060	SKID GROUND CHECK (DRIVEN SKID)	01/10/01	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ON THE DRIVEN SKID THERE IS A MINIMUM RESISTANCE BETWEEN ALL CIRCUITS AND SKID GROUND	N/A
9080	PRELIMINARY FINAL VISUAL - DRIVER SKID	01/10/01	THE PURPOSE OF THIS OPERATION IS TO PERFORM A PRELIMINARY FINAL VISUAL INSPECTION OF THE DRIVER SKID TO DETERMINE ALL WIRING IS PER THE "LEGAL" WIRING DIAGRAM	
9100	PRELIMINARY FINAL VISUAL - DRIVEN SKID	01/10/01	THE PURPOSE OF THIS OPERATION IS TO PERFORM A PRELIMINARY FINAL VISUAL INSPECTION OF THE DRIVEN SKID TO DETERMINE ALL WIRING IS PER THE "LEGAL" WIRING DIAGRAM	N/A
9820	CLEAR PLC MEMORY (ON SKID CONTROLS ONLY)	01/10/01	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE PLC MEMORY IS WIPED CLEAR PRIOR TO SHIPMENT	
9840	DISCREPANCY VERIFICATION	01/10/01	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ALL DISCREPANCIES HAVE BEEN CLEARED	
9860	FINAL VISUAL COMPLETE	01/10/01	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT ALL GREEN CHANGES HAVE BEEN WORKED.	
9880	FINAL PAPERWORK	01/10/01	THE PURPOSE OF THIS OPERATION IS TO COPY AND DISTRIBUTE THE ENCLOSURE AND FINAL VISUAL STAMP OFF SHEET	
9900	DISPATCH LEGAL DRAWINGS	01/10/01	THE PURPOSE OF THIS OPERATION IS TO INSURE THAT ALL THE LEGAL DRAWINGS ARE RETURNED TO THEIR PROPER LOCATION	

ITEM 2. TURBINE ENGINE PERFORMANCE

TAURUS 60S, T7300 ONE-SHAFT ENGINE PERFORMANCE, NAT. GAS FUEL
ENGINE S/N 1006T
CELL - 08 TEST DEF= 99 9 DATA TAKEN: 19-JAN-01 20:59:44 P.F.= 0.99

IGV	-DEG.	:	5.000	INLET GUIDE VANE ANGLE (OPERATOR SET)
P.BARO	-IN.HG	:	29.780	PRESS., BAROMETRIC (T.BARO= 32. DEG.F)
%R.H.	-%	:	55.016	PERCENT RELATIVE HUMIDITY
T.AMB	-DEG.F	:	55.975	TEMP., OUTSIDE AMBIENT AIR
STD.TEMP	-DEG.F	:	80.000	TEMP., STANDARD CONDITIONS (0= T0.AVG)
P.LOSS.A-	:	:	652.000	CODE: POWER LOSS COEFF'S, ACT. G/B & GEN
P.LOSS.C-	:	:	652.000	CODE: POWER LOSS COEFF'S, CUST.G/B & GEN
NTURB	-RPM	:	14599.697	SHAFT SPEED, 1-SHAFT TURBINE ENGINE ROTOR
NT.100%	-RPM	:	14951.000	100% SHAFT SPEED, 1-SHAFT TURBINE ENGINE R
GEN.KW	-KW	:	4415.193	GENERATOR LOAD
DRY.WA	-PPS	:	45.944	AIRFLOW, AIR INLET VENTURI, W/O HUMIDITY
P0.AVG	-IN.H2O:	:	-5.483	PRESS., AIR INLET TOTAL, AVG. OF PROBES
P0.PKG	-IN.H2O:	:	-5.818	PRESS., AIR INLET WALL STATIC, PKG. MUFF
PIAV.PKG	-IN.H2O:	:	-80.697	PRESS., ENG. COMPR. INLET STATIC, AVG.
PCD	-PSIG	:	151.942	PRESS., COMPRESSOR DISCHARGE
P7.AVG	-IN.H2O:	:	8.761	PRESS., EXHAUST WALL STATIC, AVG OF TAPS
T0.AVG	-DEG.F	:	56.421	TEMP., AIR INLET, AVG. OF PROBES
T2.AVG	-DEG.F	:	660.617	TEMP., COMPRESSOR DISCHARGE, AVG, PROBES
T5.AVG	-DEG.F	:	1147.040	TEMP., 3RD STAGE TURB INLET, AVG, T/C'S
T7.AVG	-DEG.F	:	870.912	TEMP., EXHAUST GAS, AVG. OF PROBES
FUELTYPE-	:	:	1.000	FUEL CODE: 1=NATURAL GAS, 3=LIQUID: DIES#2
WF.MASS	-PPH	:	2516.447	FUEL MASSFLOW, METER #1
WF.MASS2	-PPH	:	2526.422	FUEL MASSFLOW, METER #2
DWF.MASS-%	:	:	0.396	DELTA FUEL FLOW, METERS #1 & #2, (% OF AVG
LHV.NGAS	-BTU/LB:	:	20513.533	LOWER HEATING VALUE, NATURAL GAS FUEL
TNG.AVG	-DEG.F	:	52.979	TEMP., NATURAL GAS FUEL, AVG. OF PROBES
H/C.GAS	-	:	0.320	HYDROGEN/CARBON RATIO, NATURAL GAS
WA.BLEED	-PPS	:	0.000	FLOW, AIR BLEED TO AMBIENT, SOLONOX
RUN.#	-	:	1.000	TEST RUN NO./DATAPOINT (OPERATOR SET)

ADJUSTED INPUTS:
WF.AVG : 2521.435

RESULTS CORRECTED TO 80.0 DEG.F AIR TEMP,
SEA LEVEL, & NO DUCT LOSSES.

CORR PCT-SPEED, CORR.%NT	100.04	(99.70 - 100.30)
CORR MAX TEMP FROM WORK, TRIT/TH(STD)	1884.6	(1865. - 1885.)
CORR.KW	4766.6	(4615. - MIN)
SFC, BTU/KW-HR	11460.	(11933. - MAX)
CORR SHP	6766.1	
SFC, BTU/HP-HR	8073.	
COMPR PRESS RATIO, R(C)	11.669	(11.00 - MIN)
CORR COMPR MASS FLOW, WA(PPS)	45.57	(46.70 - MAX)
T5(R)/TRIT(R)	0.7172	(0.6972 - 0.7612)
CORR PT INLET TEMP, T5/TH(STD)	1221.7	
CORR EGT, T7	925.3	(900. - MIN)
ACTUAL TEMP FROM WORK, TRIT	1788.7	
CORR.WF, LBS N.GAS/HR	2650.4	
CORR.WF, MILLION BTU/HR	54.625	
EFF. G/B, % (ASSUMED)	98.00	
EFF. GEN., % (ASSUMED)	96.40	
HEAT.BAL	0.9928	

ENGINE S/N	K-values	1006T
PD #:		2-59731
PD NAME		#1
UNIT #		
MODEL #		TAURUS 60 - 7301S
TEST ENGINEER		S. Rueter (01/26/01)
F13:509 ENGSRLNUM		1006T
F13:281 or 645 or 646 BASET5_GAS		1222.
F13:282 BASET5_LIQ		n/a
1-Shaft		
FUEL		Gas
% PILOT 2		3.6%half load 2.7%full load
ORIFICE DIA (mm)		n/a
F13:687 VARPLT_Y1		27.0
F13:688 VARPLT_Y2		27.0
F13:370 SIVKWSPLO		93.0
F13:371 SIVKWSPHI		94.5
F13:645 T5SIVOPEN (Base T5 SIV's Open)		1222
F13:646 T5SIVCLOSED (Base T5 SIV's Closed)		1246
F13:xxx GV59TPZ_SP		n/a
F13:372 VGV59SP_G		1200
F13:384 T5T3_LO_LD		n/a
F13:385 T5T3_HI_LD		n/a
F13:389 PZCBAIR_RT		.4573
F13:392 PRCNTLO_LD		n/a
F13:393 PRCNTHI_LD		n/a

**ITEM 3. FREQUENCY (SPEED) AND
VOLTAGE REGULATION**

Frequency (SPM) and Voltage Regulation

Customer : Unit No :1 Turbine S/N:1006T
 Project :2X59731 Model :T7301s Package S/N:TG01137
 Fuel Type :GAS Date :18-JAN-01 Time :12:20:25

		0000 KW	1600 KW	3200 KW	FULL KW	0000 KW
Generator AC Load:						
Power Measured (KW)	GEN.KW	8.	1615.	3219.	4731.	9.
Power no losses (KW)	CORR.KW	8.	1737.	3348.	4963.	9.
Power Factor	P.F.	0.00	1.00	1.00	0.99	0.00
Facility Inlet Duct:						
Average Temp. (DegF)	TO.AVG	61.43	62.66	65.28	64.31	64.34
Speed (Freq.) (%)	Min	99.95	99.95	100.00	100.00	99.95
Speed (Freq.) (%)	%NTURB	99.97	99.96	100.02	100.04	99.96
Speed (Freq.) (%)	Max	99.98	99.98	100.03	100.06	99.98
Generator Volt (%)	Min	100.03	100.18	100.35	100.43	100.04
Generator Volt (%)	%VOLT	100.05	100.18	100.36	100.44	100.04
Generator Volt (%)	Max	100.05	100.19	100.37	100.44	100.05
Voltage Balance (2% Max)	VOLT.H-L	0.02	0.18	0.20	0.18	0.02
Freq Regulation (.25% Max)		0.00	0.02	-0.05	-0.06	0.01
Volt Regulation(1.0% Max)		0.00	-0.14	-0.31	-0.39	0.00

ITEM 4. OPERATING PARAMETERS

OPERATING PARAMETERS - TAURUS GENERATOR SET

PAGE 1

CUSTOMER:
PROJECT : 59731

UNIT NO: 1
MODEL : TAURUS 60S

TURBINE S/N: 1006T
PACKAGE S/N: TG01137

PARAMETER	NAME	LIMIT	0 KW 19-JAN-01 16:42:30 08 GAS	1600 KW 19-JAN-01 16:58:07 08 GAS	3200 KW 19-JAN-01 17:48:18 08 GAS	DRY F/L 20-JAN-01 09:01:49 08 GAS
DATE						
TIME						
TEST CELL						
FUEL						
GENERATOR AC LOAD						
POWER-MEASURED (KW)	GEN.KW		-1.	1456.	3033.	4943.
POWER-NO LOSSES (KW)	CORR.KW		-1.	1604.	3216.	5192.
VOLTAGE (VOLTS)	VOLT.AVG		13210.5	13217.2	13230.0	13224.1
VOLTAGE BALANCE (%)	VOLT.H-L	2.0 MAX	0.0	0.1	0.3	0.4
CURRENT (AMPS)	AMP.AVG		0.	64.	133.	217.
POWER FACTOR	P.F.		0.00	0.99	1.00	0.99
FREQUENCY (HZ)	GEN.FREQ		58.8	58.9	58.9	60.0
GENERATOR WINDING TEMP (DEG.C)						
PHASE A	T.GEN.A		37.	37.	40.	55.
PHASE B	T.GEN.B		40.	40.	48.	59.
PHASE C	T.GEN.C		37.	37.	39.	50.
ENGINE SPEED (%)						
ENGINE SPEED	%NTURB		98.09	97.90	97.94	99.93
LUBRICATION						
OIL TEMPERATURE (DEG.F)	TPKG.OIL	140. - 155.	141.	142.	143.	147.
GEARBOX OIL PRESSURE (PSI)	PGB.OIL	45. - 65.	52.	48.	46.	47.
TURBINE LT OIL PRESSURE (PSI)	P.COMP.L	45. - 65.	57.	55.	55.	54.
OIL MANIFOLD PRESSURE (PSI)	P.OIL		74.	72.	71.	72.
GEARBOX OIL FLOW (GPM)	FGB.OIL	41.2 - 66.0	54.7	57.3	58.0	59.3
TURBINE LT OIL FLOW (GPM)	F.COMP.L		32.1	31.8	31.2	32.8
ENGINE TEMPERATURE (DEG.F)						
FAC AIR INLET DUCT	T0.AVG		60.7	58.8	57.2	58.7
THIRD STAGE TURBINE INLET	T5.AVG	1246. MAX (SIV C) 1222. MAX (SIV O)	518.	729.	1173.	1219.
THIRD STAGE TURBINE INLET 1	T5/1		486.	674.	1152.	1188.
THIRD STAGE TURBINE INLET 2	T5/2		539.	752.	1172.	1234.
THIRD STAGE TURBINE INLET 3	T5/3		491.	702.	1176.	1249.
THIRD STAGE TURBINE INLET 4	T5/4		541.	727.	1162.	1183.
THIRD STAGE TURBINE INLET 5	T5/5		521.	762.	1176.	1230.
THIRD STAGE TURBINE INLET 6	T5/6		527.	757.	1199.	1231.
ENGINE EXHAUST DUCT	T7.AVG		408.2	541.7	951.8	924.3
THRUST BEARING TEMPERATURES (DEG.F)						
FWD. THRUST BRG.#1 RTD	TGP.TBRG	230. MAX	180.	182.	182.	186.
FWD. THRUST BRG.#2 RTD	TGPTBRG2	230. MAX	189.	193.	192.	196.
ENGINE PRESSURE						
COMPRESSOR DISCHARGE (PSI)	PCD		120.5	131.6	108.6	158.8
OIL TANK SUMP (IN.H2O)	PSUMP		0.3	0.3	0.2	0.4

OPERATING PARAMETERS - TAURUS GENERATOR SET

PAGE 2

CUSTOMER:
PROJECT : 59731

UNIT NO: 1
MODEL : TAURUS 60S

TURBINE S/N: 1006T
PACKAGE S/N: TG01137

PARAMETER	NAME	LIMIT	0 KW 19-JAN-01 16:42:30 08 GAS	1600 KW 19-JAN-01 16:58:07 08 GAS	3200 KW 19-JAN-01 17:48:18 08 GAS	DRY F/L 20-JAN-01 09:01:49 08 GAS
FUEL						
GAS FLOW	(CFM)	WF.NG	25.80	34.10	42.82	60.18
GAS TEMPERATURE	(DEG.F)	T.NG	62.5	59.9	55.5	50.8
GAS PRESSURE	(PSI)	P.NG	227.7	226.9	225.6	222.7
VIBRATION						
COMPRESSOR HORIZ VEL(15-2000HZ)(IPS-RMS)	V.COMP.H	0.28 MAX	0.06	0.07	0.07	0.06
TURBINE VERT VEL (15-2000HZ)(IPS-RMS)	V.TURB.V	0.40 MAX	0.08	0.08	0.08	0.09
GEARBOX HOR. VEL (15-1000HZ)(IPS-RMS)	VGB.HOR	0.28 MAX	0.05	0.06	0.07	0.09
GEARBOX VERT ACCEL (15-12000HZ)(G'S-RMS)	VGB.VERA	16.0 MAX	1.3	2.7	5.5	6.2
GEN DRIVEN END VERT (15-90HZ) (IPS-RMS)	VGENDR.V	0.10 MAX	0.02	0.02	0.02	0.02
GEN EXCITER END VERT (15-90HZ) (IPS-RMS)	VGENEXCV	0.10 MAX	0.02	0.02	0.01	0.02
BEARING 1 VERT DISP(5-1000HZ) (MILS)	VBRG.1.V	3.50 MAX	1.02	1.03	0.90	0.32
BEARING 1 HORIZ DISP(5-1000HZ) (MILS)	VBRG.1.H	3.50 MAX	1.01	0.97	0.87	0.39
BEARING 2 VERT DISP(5-1000HZ) (MILS)	VBRG.2.V	3.50 MAX	0.42	0.48	0.50	0.23
BEARING 2 HORIZ DISP(5-1000HZ) (MILS)	VBRG.2.H	3.50 MAX	0.43	0.51	0.54	0.28
BEARING 3 VERT DISP(5-1000HZ) (MILS)	VBRG.3.V	3.50 MAX	0.36	0.45	0.43	0.32
BEARING 3 HORIZ DISP(5-1000HZ) (MILS)	VBRG.3.H	3.50 MAX	0.41	0.52	0.45	0.37

ITEM 5. VIBRATION DATA

MACHINERY VIBRATION SIGNATURE

V.COMP.H

20-JAN-01

09:12:57

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

13.5= 0.008 248.9= 0.006

60.3= 0.006 497.9= 0.009

98.6= 0.009 1199.1= 0.009

113.5= 0.012 1494.0= 0.009

179.8= 0.028 1991.9= 0.014

1-E:

NTURB

248.9 Hz.

0.006


OIL TEMP:147. DEG.F

LOAD: 4921. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

V. TURB. V

20-JAN-01

09:12:57

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

16.9= 0.034 359.4= 0.011

29.6= 0.013 476.1= 0.011

114.1= 0.013 498.0= 0.021

179.9= 0.015 995.9= 0.010

248.9= 0.009 1742.9= 0.009

1-E:

NTURB

248.9 Hz.

0.009


OIL TEMP:147. DEG.F

LOAD: 4921. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VGB.HOR
20-JAN-01
09:12:28
CELL: 8
2-59731 1
1006T

PEAKS (FREQ= AMPL):

12.8= 0.004	149.9= 0.005
20.3= 0.006	179.9= 0.030
30.0= 0.007	197.2= 0.005
59.9= 0.003	239.8= 0.005
98.6= 0.013	249.0= 0.004

1-E:
GEN

30.0 Hz.
0.007


OIL TEMP:147. DEG.F

LOAD: 4921. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VGB.HOR

20-JAN-01

09:18:04

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

98.6= 0.013 1199.2= 0.047

179.9= 0.030 1259.3= 0.016

329.8= 0.011 1289.2= 0.019

1139.3= 0.012 1409.0= 0.011

1183.5= 0.023 1992.1= 0.017

1-E:

NTURB

249.0 Hz.

0.003


OIL TEMP:147. DEG.F

LOAD: 4922. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VGB.VERA

20-JAN-01

09:17:38

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

1992.5= 0.626 9861.6= 0.246

3567.2= 0.444 9959.4= 2.492

3747.0= 5.281 10058.1= 0.348

3930.1= 0.385 10956.0= 0.242

4137.7= 0.254 11702.2= 0.337

1-E:

RGM

9959.4 Hz.

2.492


OIL TEMP:147. DEG.F

LOAD: 4922. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

G RMS



MACHINERY VIBRATION SIGNATURE

VGENDR.V
20-JAN-01
09:17:05
CELL: 8
2-59731 1
1006T

PEAKS (FREQ= AMPL):
9.2= 0.005
11.7= 0.005
24.8= 0.001
30.0= 0.012
60.0= 0.012


98.6= 0.009

1-E:
GEN
30.0 Hz.
0.012

OIL TEMP:147. DEG.F
LOAD: 4922. KW -UNCORRECTED
FUEL: NGAS

RUN.# 1.

IPS RMS



Freq. K-Hz.

MACHINERY VIBRATION SIGNATURE

VGENEXCV

20-JAN-01

09:17:05

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

11.7= 0.002

13.8= 0.001

30.0= 0.006

60.0= 0.009

98.6= 0.002

1-E:

GEN

30.0 Hz.

0.006


OIL TEMP:147. DEG.F

LOAD: 4922. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VBRG.1.V

20-JAN-01

09:14:26

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

12.2= 0.014 119.9= 0.042

30.0= 0.151 149.9= 0.022

59.9= 0.050 179.9= 0.100

98.6= 0.061 239.8= 0.016

114.0= 0.021 249.0= 0.047

1-E:

GEN

30.0 Hz.

0.151


OIL TEMP:147. DEG.F

LOAD: 4921. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VERG.1.V

20-JAN-01

09:13:30

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

9.2= 0.023	149.6= 0.026
30.0= 0.148	179.8= 0.100
59.9= 0.050	249.0= 0.047
98.6= 0.061	498.0= 0.024
118.9= 0.055	1244.8= 0.026

1-E:

NTURB

249.0 Hz.

0.047


OIL TEMP:147. DEG.F

LOAD: 4925. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P




MACHINERY VIBRATION SIGNATURE

VBRG.1.H	PEAKS (FREQ= AMPL):	1-E:	OIL TEMP:147. DEG.F
20-JAN-01	11.0= 0.023 133.9= 0.026	NTURB	LOAD: 4925. KW -UNCORRECTED
09:13:30	30.0= 0.140 179.8= 0.098	249.0 Hz.	FUEL: NGAS
CELL: 8	59.9= 0.126 239.7= 0.025	0.039	
2-59731 1	98.6= 0.118 249.0= 0.039		
1006T	119.2= 0.076 1244.8= 0.027		

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.1.H

20-JAN-01

09:14:26

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

30.0= 0.136 149.9= 0.018

59.9= 0.130 179.8= 0.097

98.6= 0.113 197.2= 0.017

119.9= 0.063 239.8= 0.023

121.6= 0.024 249.0= 0.039

1-E:

GEN

30.0 Hz.

0.136


OIL TEMP:147. DEG.F

LOAD: 4921. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.2.V

20-JAN-01

09:15:18

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

29.4= 0.048 179.8= 0.016

70.6= 0.040 249.0= 0.085

98.7= 0.058 498.0= 0.034

108.8= 0.052 995.9= 0.021

121.7= 0.033 1493.9= 0.011

1-E:

NTURB

249.0 Hz.

0.085


OIL TEMP:147. DEG.F

LOAD: 4922. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P




MACHINERY VIBRATION SIGNATURE

VBRG.2.H	PEAKS (FREQ= AMPL):	1-E:	OIL TEMP:147. DEG.F
20-JAN-01	29.5= 0.060 179.8= 0.064	NTURB	LOAD: 4922. KW -UNCORRECTED
09:15:18	60.1= 0.042 197.2= 0.020	249.0 Hz.	FUEL: NGAS
CELL: 8	70.6= 0.046 239.9= 0.018	0.097	
2-5972	98.5= 0.100 249.0= 0.097		
1006T	111.4= 0.050 498.0= 0.035		

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.3.V

20-JAN-01

09:16:09

CELL: 8

2-59731 1

1006T

PEAKS (FREQ= AMPL):

29.5= 0.015

59.4= 0.033

69.5= 0.098

98.8= 0.033

111.3= 0.023

121.0= 0.024

179.8= 0.067

249.0= 0.138

498.0= 0.033

996.0= 0.016

1-E:

NTURB

249.0 Hz.

0.138


OIL TEMP:147. DEG.F

LOAD: 4922. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P




MACHINERY VIBRATION SIGNATURE

VBRG.3.H	PEAKS (FREQ= AMPL):	1-E:	OIL TEMP:147. DEG.F
20-JAN-01	70.5= 0.115	197.1= 0.014	NTURB
09:16:09	98.7= 0.044	249.0= 0.157	249.0 Hz.
CELL: 8	111.4= 0.030	281.3= 0.013	0.157
2-59731 1	143.6= 0.017	329.5= 0.015	
1006T	179.9= 0.099	498.1= 0.026	

OIL TEMP:147. DEG.F
LOAD: 4922. KW -UNCORRECTED
FUEL: NGAS

RUN.# 1.

MILS P-P







ITEM 6. SUDDEN LOAD TESTS

SOLAR TURBINES INCORPORATED

20-JAN-01 17:46:45 08 UNIT NO. : 1
 CUSTOMER NAME : FUEL : NAT.GAS
 P.D.NO. : 2X59731 ENG S/N : 1006T
 AIR INLET TEMP.: 62.8 KW (ACTUAL) : 3401.
 POWER FACTOR : 0.99 KW (NO LOSSES) : 3514.

	ON LOAD		OFF LOAD	
	LIM	ACT	LIM	ACT
SPEED DEV-%	5.	4.03	7.	2.54
SPEED REC.-SEC	15.	3.79	10.	2.98
VOLTAGE DEV-%	17.	3.80	22.	3.82
VOLT REC.-SEC	2.	0.00	2.	0.00



ITEM 7. DRY EMISSIONS

Engine ID :TDSDA-1500-007
 Engine S/N :1006T
 Fuel Type :NATURAL GAS
 Test Def File: TT73GEN
 Data Taken :20-JAN-01 11:05:38
 Load : 2373.70 (50.%) KW

T.AMB - DEG.F : 66.7749
 T.NG - DEG.F : 64.6202
 P.BARO - IN.HG : 29.7799
 %R.H. - % : 32.5469
 F.WATER - GPM : 0.0000
 WF.AVG - PPH : 1756.7422
 WA - PPS : 29.8192

T2.AVG - DEG.F : 587.8238
 %NTURB - % : 99.9130
 T5.AVG - DEG.F : 1190.9446
 T7.AVG - DEG.F : 1001.2639
 FUELTYPE - : 1.0000
 RUN.# - : 1.0000
 PCD - PSIG : 94.7082
 TRIT - DEG.F : 1780.8925
 TPZ.C - DEG.F : 3196.7649
 TPZ.O - DEG.F : 0.0000
 T5.SETPT - DEG.F : 1250.0000

SPEED_INSTABILITY : 0.03 %
 LOAD_INSTABILITY : 0.00 %KW
 T7AVG_INSTABILITY : 1.24 DEG.F

			MIN SAMPLE	MAX SAMPLE	(**NOT LIMITS**)
CO	- ppmv	: 32.	30.	34.	
CO2	- %	: 3.11	3.09	3.13	
NO	- ppmv	: 6.	6.	7.	
NOX	- ppmv	: 11.	9.	12.	
UHC	- ppmv	: 6.	5.	9.	
O2	- %	: 15.68	15.63	15.72	

Fuel Factor 1.68

RESULTS CORRECTED TO 15% OXYGEN DRY BASIS

	FA(ppmv)	CO2(ppmv)	O2(ppmv)	O2(pph)
ISO NOX	12.	12.	12.	
NOX	13.	12.	13.	1.83
CO	37.	35.	36.	3.14
UHC	8.	8.	8.	0.38

*** ISO CONDITIONS: SEA LEVEL, 60%RH, 14.696 PSIA, 59 DEGF ***

Engine ID :TDSDA-1500-007
 Engine S/N :1006T
 Fuel Type :NATURAL GAS
 Test Def File: TT73GEN
 Data Taken :20-JAN-01 11:40:28
 Load : 3485.84 (75.%) KW

T.AMB - DEG.F : 69.7059
 T.NG - DEG.F : 67.7383
 P.BARO - IN.HG : 29.7636
 %R.H. - % : 31.2969
 F.WATER - GPM : 0.0000
 WF.AVG - PPH : 2124.4268
 WA - PPS : 37.3358

T2.AVG - DEG.F : 635.8766
 %NTURB - % : 100.0424
 T5.AVG - DEG.F : 1186.8838
 T7.AVG - DEG.F : 931.0914
 FUELTYPE - : 1.0000
 RUN.# - : 1.0000
 PCD - PSIG : 122.2907
 TRIT - DEG.F : 1799.1903
 TPZ.C - DEG.F : 3179.7510
 TPZ.O - DEG.F : 0.0000
 T5.SETPT - DEG.F : 1250.0000

SPEED_INSTABILITY : 0.03 %
 LOAD_INSTABILITY : 0.05 %KW
 T7AVG_INSTABILITY : 2.44 DEG.F

			MIN SAMPLE	MAX SAMPLE	(**NOT LIMITS**)
CO	- ppmv	: 21.	18.	23.	
CO2	- %	: 3.02	2.99	3.05	
NO	- ppmv	: 7.	6.	7.	
NOX	- ppmv	: 11.	10.	12.	
UHC	- ppmv	: 2.	1.	3.	
O2	- %	: 15.84	15.78	15.87	

Fuel Factor 1.68

RESULTS CORRECTED TO 15% OXYGEN DRY BASIS

	FA (ppmv)	CO2 (ppmv)	O2 (ppmv)	O2 (pph)
ISO NOX	13.	12.	12.	
NOX	13.	13.	13.	2.24
CO	25.	23.	24.	2.52
UHC	3.	2.	3.	0.15

*** ISO CONDITIONS: SEA LEVEL, 60%RH, 14.696 PSIA, 59 DEGF ***

Engine ID :TDSDA-1500-007
 Engine S/N :1006T
 Fuel Type :NATURAL GAS
 Test Def File: TT73GEN
 Data Taken :20-JAN-01 09:01:49
 Load : 4942.97 (100.%) KW

T.AMB - DEG.F : 56.4836
 T.NG - DEG.F : 50.8442
 P.BARO - IN.HG : 29.7859
 %R.H. - % : 47.5625
 F.WATER - GPM : 0.0000
 WF.AVG - PPH : 2766.8784
 WA - PPS : 46.8983

T2.AVG - DEG.F : 684.5793
 %NTURB - % : 99.9340
 T5.AVG - DEG.F : 1218.9596
 T7.AVG - DEG.F : 924.3422
 FUELTYPE - : 1.0000
 RUN.# - : 1.0000
 PCD - PSIG : 158.8045
 TRIT - DEG.F : 1887.3583
 TPZ.C - DEG.F : 0.0000
 TPZ.O - DEG.F : 3040.1985
 T5.SETPT - DEG.F : 1250.0000

SPEED_INSTABILITY : 0.05 %
 LOAD_INSTABILITY : 0.03 %KW
 T7AVG_INSTABILITY : 0.66 DEG.F

			MIN SAMPLE	MAX SAMPLE	(***NOT LIMITS***)
CO	- ppmv	: 17.	16.	18.	
CO2	- %	: 3.14	3.12	3.16	
NO	- ppmv	: 7.	7.	7.	
NOX	- ppmv	: 11.	10.	11.	
UHC	- ppmv	: 2.	2.	3.	
O2	- %	: 15.65	15.59	15.72	

Fuel Factor 1.67

RESULTS CORRECTED TO 15% OXYGEN DRY BASIS

	FA(ppmv)	CO2(ppmv)	O2(ppmv)	O2(pph)
ISO NOX	12.	12.	12.	
NOX	13.	12.	12.	2.77
CO	20.	19.	19.	2.64
UHC	3.	3.	3.	0.21

*** ISO CONDITIONS: SEA LEVEL, 60%RH, 14.696 PSIA, 59 DEGF ***

CERTIFIED TEST DATA

TURBINE-DRIVEN GENERATOR SET

PACKAGE MODEL CGS001
ENGINE MODEL TAURUS 60S

PERFORMANCE ACCEPTANCE CERTIFICATE

CUSTOMER REFERENCE NO.:
YM53513 RW

SOLAR PROJECT NO.:
70221

CUSTOMER NAME:

SOLAR NAME:
PPS-2

UNIT NO.:
1

SERIAL NUMBERS

PACKAGE
TG01585

ENGINE
1058T

GEARBOX
APR01-00685

GENERATOR
011025-01

PACKAGE ACCEPTANCE APPROVAL

Solar Turbines Incorporated at San Diego certifies that the equipment identified above was tested as described herein and found to meet applicable requirements of the Solar Project Definition, the engineering specifications and the contractual requirements.

STATIC TEST ENGINEER:


U. Tran


DATE: 6/5/01

PRODUCTION TEST ENGINEER:


S. Ruetter

DATE: 7/9/01

MANAGER, PRODUCTION
TEST ENGINEERING:


T.M. Huang

DATE: 11 JUL 01

PROJECT MANAGER:


U. Plescia

DATE: 7/17/01

TEST CONDITIONS AND TEST DATA

The generator package was tested with the turbine engine, reduction gearbox and generator mounted on the package base. The package controls were mounted on-skid and were used for the test.

The generator nameplate rating is 5,300 kw; rated voltage is 13,200 volts.

Full load for all package testing was determined by either the nameplate rating of the generator, or the engine performance curve adjusted for air inlet temperature, sea level and zero duct losses whichever was lower, per Solar Engineering Specification ES2091.

ITEM 1. ACCEPTANCE TEST

The attached figures labeled "Control Console Software Verification", "Control Console Hardware Verification", "Universal Generator Set Acceptance Test" and "Final Visual Acceptance Test" are the specific test agenda for this unit. They were prepared to reflect contractual requirements and compliance with Solar Engineering Specifications ES2091 and ES2220. The "Control Console Software" for this project was an exact copy of the software used on project PPS-1 (2-59731). This software was used to perform dynamic testing.

ITEM 2. TURBINE ENGINE PERFORMANCE

The attached figure labeled "Taurus 60S, T7300 One-Shaft Engine Performance, Nat. Gas Fuel" depicts engine performance test data as noted on the computer analysis printout. The upper portion shows measured parameters and the lower portion shows calculated results corrected to conditions of standard temperature, sea level, and zero duct losses. The acceptance criteria for the engine performance results is contained in ES2091.

Based on the T5/T3 ratio determined during the engine performance test, the software base T5 with SIV open is 1218 degrees Fahrenheit and T5 with SIV closed is 1241 degrees Fahrenheit.

The attached table labeled "Engine K-values" consists of data points required for customer's software.

ITEM 3. FREQUENCY (SPEED) AND VOLTAGE REGULATION

The attached figure labeled "Frequency (Speed) and Voltage Regulation" shows the regulation of this unit with the speed governor and voltage regulator adjusted for isochronous operation. Regulation was verified at each load point after all transients had decayed, as the load was varied from no load to full load to no load.

ITEM 4. OPERATING PARAMETERS

The attached figure labeled "Operating Parameters - Taurus Generator Set" provides "new condition" operating parameters for comparative

ITEM 5. VIBRATION DATA

The attached figures labeled "Machinery Vibration Signature" are the spectrum plots for each vibration probe recorded during the engine full load run.

ITEM 6. SUDDEN LOAD TESTS

The attached digitized trace shows the sudden load testing of this unit at 1500 KW on-load and 3300 KW off-load corrected to sea level and zero duct losses per Solar Engineering Specification ES2220.

Frequency (speed) deviation during load application did not exceed the specification limit of minus 5.0 percent from rated speed and recovery was within a plus or minus 0.50 percent band within 15.0 seconds. Frequency deviation during load rejection was within 7.0 percent and recovery was within a plus or minus 0.50 percent band within 10.0 seconds.

Voltage deviation during load application did not exceed specification limit of plus or minus 17.0 percent from rated voltage and recovery was within a plus or minus 5.0 percent band within 2.0 seconds for this high performance generator. Voltage deviation during load rejection was within plus or minus 22.0 percent and recovery was within a plus or minus 5.0 percent band within 2.0 seconds.

ITEM 7. DRY EMISSIONS


The attached figures labeled "Dry Emissions" document the results of emissions testing without water injection. The component concentration levels are corrected to 15% oxygen and ISO conditions per Solar ES9-97. The NOx and CO emissions limits are 25 ppm and 50 ppm, respectively.

ITEM 1. ACCEPTANCE TEST












**CONTROL CONSOLE
SOFTWARE VERIFICATION
CUSTOMER (2-70221)**

**(2-70221) WAS NOT CHECKED SOFTWARE
BECAUSE SOFTWARE OF THIS JOB WAS
CLONED FROM PPS_1 (2-59731) . WE RAN
COMPARE SOFTWARE AND CHECKED THE
DIFFERENCE OF AC (VOLTAGE , CURRENT ,KW
ECT...)**

**CONTROL TEST ENGINEER
UT TRAN**











Uthman 

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE HARDWARE VERIFICATION		Page: 2 of 3	Date: 04/12/01
CUSTOMER:		PROJECT: 2-70221		UNIT: 1 of 3	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

63	Alarm Horn	To verify the horn is sounded on any alarm or shutdown condition and silenced when the alarm/shutdown condition is cleared or when "horn silence" or reset is selected	
75	24 Vdc Voltage Divider	To verify the accuracy of the 24 Vdc measurement resistor network with a calibrated meter	
95	Backup System (IPG)	Verify the basic IPG backup system	
115	T37 Keyboard Commands	To verify that the display terminal's two sealed-membrane keypads (the Function Keypad and the numeric Keypad) are functional	
116	Printer/Logger	To verify that the printer and data logging functions are operable	
117	Set Console Timers	To verify that all electrical timers are set per the legal drawing and torque painted	
130	A/C Visual Inspection	To verify the correct selection of the A/C meters and their proper wiring	
131	A/C Simulator Hookup	To provide a consistent and logical method for connecting the A/C simulator	
132	A/C LSM Module Verification (Hardware)	To verify that the LSM is installed and functions properly	
133	A/C Metering Accuracy	To verify the accuracy of the AC meters and the CRT displayed AC parameters	
134	A/C Voltage Droop Verification	To verify initial setup of the voltage droop feature of the Basler voltage regulator	












*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE HARDWARE VERIFICATION		Page: 3 of 3	Date: 04/12/01
CUSTOMER:		PROJECT: 2-70221		UNIT: 1 of 3	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

135	A/C KVAR/P F Control	To verify the Basler KVAR/PP controller is operating properly	
136	A/C Motorized Voltage Adjust	To verify that the motorized potentiometer and associated control assembly function correctly	
137	A/C Voltage Regulator	To verify the circuitry and operation of the voltage regulator	
139	A/C Single Unit Auto Sync (Hot Bus)	To verify the unit will automatically synchronize with a live bus	
140	A/C Single Unit Auto Sync (Dead Bus)	The purpose of this operation is to verify statically that the control console is tuned to automatically synchronize to a dead bus	
150	Clear Open Discrepancies	To verify all operations have been performed and the Automated Test Log (ATL) is reviewed	
152	Legal Drawings Clear	To verify all changes shown on the legal electrical drawing have been performed and the legal drawing is signed by the test engineer	
154	Console Complete and Authorized for Disconnect	To obtain authorization from test engineer to disconnect the turbine controls and verify all test equipment and accessories are disconnected	
159	Load PLC Program	To ensure the latest revision of the controls software is downloaded to the PLC	
165	Test Cell Acceptance (New Production)	To ensure the package test engineer has accepted the turbine controls by signing the test verification sheet	

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

Solar Turbines <i>A Caterpillar Company</i>		CONTROL CONSOLE HARDWARE VERIFICATION		Page: 1 of 3	Date 04/12/01
CUSTOMER:		PROJECT: 2-70221		UNIT: 1 of 3	
OPERATION	TITLE	PURPOSE OF OPERATION			STAMP

5	Console Wiring and Shortages (Can)	To ensure that the console components and wiring are in accordance with the legal wiring diagram. Verify that any missing components are recorded in the test log and placed on order.	
7	Allen Bradley Module Switches and Jumper Settings	Verify that the switches and jumpers on the A/B modules and the backplane of the PLC rack are set in accordance with the electrical schematic. Also, verify that all modules are correctly positioned in the rack.	
8	Horn/Hour Meter/Start Counter Disconnect	To disable the alarm horn, hour meter, and start counter during test.	
10	Connect External DC Power	To search for any "short" circuits between OVDC and frame, and 24VDC and frame before applying DC power to the control console. Also, verify that each circuit breaker powers its respective circuit/bus only per electrical print.	
12	Prepare Programming Terminal and Load PLC Program	Connect the programming terminal (PC) to the control console PLC and load the project application software to the PLC.	
15	Load Display Program (TT2000)	Load the display software into the control console display terminal/computer. Set switch and jumper setting for Z501 per schematic sheet 9 and make sure PLC communicate to Z501.	
16	Load Display Program (PV1000)	Load the display software into the control console Panel View 900.	
21	PLC LED's All Green	Verify no communication error exists between the PLC and the display.	
22	Clear All Malfunctions	To lock-up the backup relay system.	
24	Block Transfer Error - Controlnet	To verify the correct alarm and/or shutdown functionality associated with ControlNet communication errors for units with CAN or ACNR modules.	
49	Lamp Test	To verify the lamps on the turbine control panel are operational.	

*** ENSURE ALL STAMPS ARE LEGIBLE AND IN BLACK INK ***

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER

UNIT

1

PD 2-70221

MO

3100313

PKG S/N

TG01585

ENG S/N 1058T

STATION 3 OPERATIONS				
OPER NO	OPERATION	REV DATE	DESCRIPTION	STAMP
SKID TEST OPERATIONS				
2000	SAFETY INSTRUCTIONS AND FAMILIARIZATION	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE OPERATOR IS FULLY AWARE OF THE PROJECT REQUIREMENTS AND GENERAL SAFETY PRECAUTIONS TO BE FOLLOWED WHEN OPERATING TURBO MACHINERY IN SUPPORT OF PRODUCTION TEST OPERATIONS.	(341)
2002	SKID INSPECTION	8/98	THE PURPOSE OF THIS OPERATION IS TO PERFORM A PRELIMINARY INSPECTION OF THE SKID FOR PROPER ASSEMBLY AND COMPLETENESS.	(142) (783)
2005	SHORTAGES	9/99	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT ALL SHORTAGES ARE RECOGNIZED AND DOCUMENTED.	(783)
2020 (AC)	LUBE OIL TANK AND CIRCULATION HEATER CHECK	6/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE PART NUMBER AND INTEGRITY OF THE LUBE OIL TANK AND CIRCULATION HEATERS, AS APPLICABLE	(780)
2025 (AC)	AC MOTOR SPACE HEATERS	4/00	THE PURPOSE OF THIS OPERATION IS TO MEASURE THE DC RESISTANCE AND VERIFY CONTINUITY OF EACH PACKAGE MOTOR SPACE HEATER	(787)
2030 (AC)	GENERATOR SPACE HEATER	5/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE INTEGRITY OF THE GENERATOR SPACE HEATERS	(092) (787)
2035 (AC)	GENERATOR WINDING INSULATION RESISTANCE	5/00	THE PURPOSE OF THIS OPERATION IS TO MEASURE THE INSULATION RESISTANCE OF THE GENERATOR WINDINGS	(092) (787)
2040 (AC)	GENERATOR EXCITER FIELD DC RESISTANCE	5/00	THE PURPOSE OF THIS OPERATION IS TO MEASURE THE DC RESISTANCE OF THE GENERATOR'S EXCITER FIELD	(780)
2045	VIBRATION SYSTEM INSTALLATION VERIFICATION	3/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE PROPER INSTALLATION OF THE VIBRATION SYSTEM COMPONENTS	(341)
2050	PRELIMINARY FACILITY ATTACHMENTS	12/98	THE PURPOSE OF THIS OPERATION IS TO PREPARE VARIOUS PACKAGE SYSTEMS AND CONNECTIONS FOR HOOKUP IN THE TEST CELL	(341)
2055	INSTRUMENTATION HOOKUP I	4/99	THE PURPOSE OF THIS OPERATION IS TO PROVIDE GUIDELINES FOR THE HOOKUPS AND INSTALLATION OF FACILITY HARNESSES AND TEST EQUIPMENT.	(341)
2060	CIRCUIT TO GROUND RESISTANCE CHECK	10/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THERE IS A MINIMUM RESISTANCE BETWEEN ANY CIRCUIT AND SKID GROUND	(341)
2085	PACKAGE ELECTRICAL END DEVICES	7/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE ACCURACY OF THE PACKAGE MOUNTED END DEVICES THROUGH THE ELECTRICAL INTERCONNECT	(809)
2090	SKID INTERCONNECT AND SKID DC POWER HOOKUP	6/00	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT THE CORRECT INTERCONNECTS AND DC POWER HOOKUPS ARE HOOKED UP PER THE "LEGAL" WIRING DIAGRAM	(783)
CONSOLE/CONTROL SYSTEMS TEST OPERATIONS				
2100	OUTPUT MODULE WIRING VERIFICATION	5/00	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT NONE OF THE OUTPUT CIRCUITS FROM THE PLC ARE SHORTED TO "0V" OR GROUND	(741)
2130	CONSOLE/SKID LOCKUP	7/97	THE PURPOSE OF THIS OPERATION IS TO PREPARE THE CONSOLE AND SKID FOR TESTING	(783)

TE
75

TE
75

TE
75



UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER

UNIT 1

PD 2-70221

MO

3100313

PKG S/N

TG01585

ENG S/N 1058T

STATION 3 OPERATIONS				
OPER NO	OPERATION	REV DATE	DESCRIPTION	STAMP
2065 (AC)	CSA INSULATION DIELECTRIC STRENGTH TEST	5/99	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT INSULATION BREAKDOWN DID NOT OCCUR WHEN PACKAGE WIRING WAS PULLED THROUGH CONDUIT	
2135	OFF/LOCAL/REMOTE SWITCH (S101)	7/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT WHEN THE OFF/LOCAL/REMOTE SWITCH (S101) IS IN THE OFF MODE, THE UNIT DOES NOT RESPOND TO THE START SIGNAL AND LOCKOUT SHUTDOWN IS ANNUNCIATED.	

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER

UNIT

1

PD 2-70221

MO

3100313

PKG S/N

TG01585

ENG S/N 1058T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2300	SKID SUPPORT LOCATION	5/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE SKID SUPPORTS ARE UNDER THE CUSTOMERS BOLT-DOWN POINTS.	(341)
2305	FACILITY INLET/EXHAUST ATTACHMENTS	4/00	THE PURPOSE OF THIS OPERATION IS TO PROVIDE INSTRUCTION TO ATTACH THE FACILITY INLET AND EXHAUST DUCTS TO THE PACKAGE	(341)
2315	PLC SOFTWARE REVISION PROCEDURE	4/97	THE PURPOSE OF THIS OPERATION IS TO OUTLINE THE PROCEDURE FOR INSTALLING NEW SOFTWARE REVISIONS TO THE PROGRAM LOGIC CONTROLLER (PLC)	(783)
2320	SOFTWARE LOADING	4/99	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT THE SOFTWARE IS LOADED PROPERLY.	(783)
2325	FACILITY OIL FILTER INSTALLATION	3/00	THE PURPOSE OF THIS OPERATION IS TO PROVIDE GUIDELINES FOR THE INSTALLATION OF FACILITY EQUIPMENT FOR TEST MEASUREMENT AND PACKAGE OIL SYSTEM PROTECTION.	(341)
2330	LOW LUBE OIL LEVEL AL/SD AND LUBE TANK FILL	9/97	THE PURPOSE OF THIS OPERATION IS TO FILL THE LUBE OIL TANK, AND VERIFY THE LOW OIL LEVEL SWITCH FUNCTIONS PROPERLY	(341)
2345	SKID FAST STOP	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE SKID FAST STOP PUSH-BUTTON SHUTS THE UNIT DOWN AND THE ASSOCIATED DISPLAY MESSAGES ARE DEPICTED ON THE DISPLAY MONITOR.	(783)
2350	IGV CALIBRATION (SOLONOX)	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE IGV'S ARE CALIBRATED CORRECTLY. IF THE IGV'S ARE SUSPECTED TO BE INCORRECTLY CALIBRATED, DEPT 377 (ENGINE BUILD) SHOULD BE REQUESTED TO RECALIBRATE THE IGV'S.	(341)
2355	GEARBOX/ENGINE INSTALLATION	7/95	THE PURPOSE OF THIS OPERATION IS TO INSTALL ENGINE AND/OR GEARBOX ON THE SKID CORRECTLY, EFFICIENTLY, AND SAFELY.	(783)
2360 (AC)	GENERATOR LOAD CABLE HOOKUP	6/00	THE PURPOSE OF THIS OPERATION IS TO SAFELY ATTACH THE GENERATOR LOAD CABLES TO THE FACILITY LOAD TESTING NETWORK	(750)
2365 (AC)	FACILITY LOAD TESTING SETUP	5/00	THE PURPOSE OF THIS OPERATION IS TO SETUP THE FACILITY LOAD TESTING CIRCUIT BREAKER OVERCURRENT TRIP RELAYS AND PREPARE THE FACILITY LOAD BANKS FOR TESTING.	(787)
2370	FACILITY HOOKUP (TESTCELL)	12/98	THE PURPOSE OF THIS OPERATION IS TO CONNECT VARIOUS PACKAGE SYSTEMS TO TEST CELL FACILITIES.	(790)
2375	FACILITY COMPUTER LOADING	3/00	THE PURPOSE OF THIS OPERATION IS TO LOAD THE SALES ORDER SPECIFIC TEST DEFINITION PROGRAM INTO THE FACILITY COMPUTER SYSTEM	(741)
2385	INSTRUMENTATION HOOKUP II	6/95	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT INSTRUMENTATION HOOKUPS ARE PERFORMED SAFELY AND PROPERLY.	(790)
2390 (AC)	GENERATOR FACILITY INTERCONNECTS	6/00	THE PURPOSE OF THIS OPERATION IS TO COMPLETE THE GENERATOR FACILITY AC HARNESS CONNECTIONS	(750)
2395	FACILITY VIBRATION MONITOR VERIFICATION	3/00	THE PURPOSE OF THIS OPERATION IS TO CONNECT THE FACILITY VIBRATION MONITOR SYSTEM AND SET THE APPROPRIATE ALARM AND SHUTDOWN SETPOINTS	(790)
2400	ZERO INSTRUMENTATION CHECK	2/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ALL INSTRUMENTATION READINGS MEET THE FACILITY COMPUTERS ZERO CHECK CONDITIONS.	(341)

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER

UNIT

1

PD 2-70221

MO

3100313

PKG S/N

TG01585

ENG S/N 1058T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2410 (AC)	AC MOTOR CONNECTION	8/98	THE PURPOSE OF THIS OPERATION IS TO PROVIDE A SAFE PROCEDURE FOR THE WIRING OF THE PACKAGE AC MOTOR CONNECTIONS	092 8
2415 (AC)	VFD CONFIGURATION	5/99	THE PURPOSE OF THIS OPERATION IS TO SAFELY SET UP AND CONFIGURE ALL PACKAGE VARIABLE FREQUENCY DRIVES (VFD'S)	750
2420	PRELUBE PACKAGE	3/00	THE PURPOSE OF THIS OPERATION IS TO MAKE PRELIMINARY CHECKS AND ADJUSTMENTS TO LUBE OIL SYSTEM PRIOR TO FIRST CRANK	790
2430	AUX AND B/U LUBE OIL PUMP SHUTDOWNS	7/00	THE PURPOSE OF THIS OPERATION IS TO INSURE PROPER OPERATION OF THE AUXILIARY AND BACKUP LUBE PUMPS AND ASSOCIATED SOFTWARE LOGIC	790
2440	LIQUID FUEL SYSTEM LEAK TEST	6/99	THE PURPOSE OF THIS OPERATION IS TO LEAK TEST MOST OF THE LIQUID FUEL SYSTEM PRIOR TO STARTING THE UNIT IN LIQUID FUEL	341
2445	GAS FUEL SYSTEM LEAK TEST	6/99	THE PURPOSE OF THIS OPERATION IS TO CHECK THE GAS FUEL SYSTEM FOR LEAKS PRIOR TO CONNECTING THE NATURAL GAS TO THE SYSTEM. DURING THIS TEST THE PILOT AIR SUPPLY PRESSURE AND TORCH PRESSURE WILL BE SET PER THE MECHANICAL LEGAL DRAWINGS.	790
2450	PECC FUEL VALVE SETUP	4/97	THE PURPOSE OF THIS OPERATION IS TO STATICALLY VERIFY THE PROPER OPERATION OF THE PECC GAS FUEL CONTROL VALVE.	855
2462	"AFI" AND "FORCE" SEARCH	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE PROGRAM AND CONSOLE ARE CHECKED FOR AFI'S, FORCE'S, AND TEST JUMPERS WHICH WERE INSTALLED OR OVERLOOKED DURING THE STATIC PORTION OF TESTING AND REMOVE THEM, IF POSSIBLE, BEFORE CRANKING THE ENGINE.	855
SPEC OP "A"	T60 ADRE DATA MONITORING	12/00	THE PURPOSE OF THIS OPERATION IS TO SETUP THE ADRE FOR VIBRATION MONITORING OF T60 SINGLE SHAFT ENGINES	341
2465	AIR INLET INSPECTION	9/98	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE AIR INLET DUCT IS CLEAN AND FREE OF FOREIGN OBJECTS AND DEBRIS.	855
TEST ENGINEER OR TEAM LEADER'S INITIALS, UNIT READY TO CRANK				AS
2470	FIRST CRANK	4/00	THE PURPOSE OF THIS OPERATION IS TO CONDUCT THE UNIT'S "FIRST CRANK".	855
2475	FIRST LIGHT OFF	4/00	THE PURPOSE OF THIS INSTRUCTION IS TO PROVIDE FOR AN ORDERLY AND DOCUMENTED PROCEDURE FOR PERFORMING "FIRST LIGHT-OFF".	859
2480	OVERSPEED	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE THREE SEPARATE OVERSPEED SHUTDOWNS, PLC CONTROLLED INSTANTANEOUS AND DELAYED AND THE SEPARATE SKID MOUNTED BACK-UP OVERSPEED MONITOR.	859
2485	NGP SPEED LOSS SHUTDOWN	3/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT UPON LOSS OF ONE SPEED PICKUP CONDUCTOR, THE UNIT WILL SHUTDOWN.	859
2490	FUEL VALVE FAIL (GAS AND DUAL FUEL)	6/00	THE PURPOSE OF THIS OPERATION IS TO INSURE PROPER OPERATION OF BOTH THE PRIMARY AND SECONDARY FUEL VALVES	859
2495	OIL PRESSURE ALARM AND SHUTDOWN	6/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY PROPER ALARM AND SHUTDOWN RESPONSES TO LOW LUBE OIL PRESSURE CONDITION	859

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER

UNIT

1

PD 2-70221

MO

3100313

PKG S/N

TG01585

ENG S/N 1058T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2497	HIGH LUBE OIL HEADER TEMPERATURE ALARM AND SHUTDOWN	6/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE PROPER ALARM AND SHUTDOWN RESPONSES TO HIGH LUBE OIL HEADER TEMPERATURE CONDITIONS	869
2500	MANUAL COOLDOWN AND FAST STOP	6/00	THE PURPOSE OF THIS OPERATION IS TO PROVIDE FOR AN ORDERLY AND DOCUMENTED PROCEDURE FOR PERFORMING BOTH A MANUAL COOLDOWN AND FAST STOP	869
2530	T5 TEMPERATURE TOPPING, SETPOINT, AND CONTROLS	6/00	THE PURPOSE OF THIS OPERATION IS TO INSURE THAT THE FUEL SYSTEM FUNCTIONS PROPERLY IN ORDER TO RELIABLY START THE PACKAGE AND ALSO PREVENT A HIGH TEMP S/D	783
2545 (AC)	PMG VOLTAGE AND FREQUENCY CHECK 276 V 120 HZ	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT PRIOR TO VOLTAGE BUILD, THE GENERATOR'S PMG PRODUCES THE PROPER VOLTAGE AND FREQUENCY	780
2550 (AC)	VOLTAGE BUILD-UP	6/00	THE PURPOSE OF THIS OPERATION IS TO PERFORM THE INITIAL VOLTAGE BUILD	787
2560	BLEED VALVE SEQUENCE	3/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE BLEED VALVE OPENS AND CLOSSES IN THE CORRECT SEQUENCE AND SPEED OR LOAD VALUES.	282
2575	GEARBOX AND ENGINE BREAK-IN	2/01	THIS OPERATION DETAILS THE PROCEDURE FOR THE GEARBOX BREAK-IN RUNS AS SPECIFIED IN THE APPLICABLE ENGINE ACCEPTANCE SPECIFICATION.	811
2580	ENGINE ACCEPTANCE	2/01	THIS OPERATION DETAILS THE PROCEDURE FOR THE ENGINE ACCEPTANCE RUN(S) AS SPECIFIED IN THE APPLICABLE ENGINE ACCEPTANCE SPECIFICATION.	815
2585	EMISSIONS	2/01	THIS OPERATION DETAILS THE PROCEDURE FOR THE ENGINE EMISSIONS RUN(S) AS SPECIFIED IN THE APPLICABLE ENGINE ACCEPTANCE SPECIFICATION.	815
2590	GENERATOR WINDING RTD VERIFICATION	6/00	THE PURPOSE OF THIS OPERATION IS TO MEASURE AND RECORD ALL GENERATOR WINDING RTD READINGS	815
2610	PRELIMINARY LEAK CHECK	6/00	THE PURPOSE OF THIS OPERATION IS TO IDENTIFY AND FIX AS MANY AIR, OIL, FUEL OR WATER LEAKS AS POSSIBLE BEFORE CONTINUED TESTING.	730
2620	MOTOR ROTATION ARROW VERIFICATION	6/00	THE PURPOSE OF THIS INSTRUCTION IS TO ENSURE THAT THE MOTOR ROTATION ARROWS ARE CORRECTLY INSTALLED NEAR EACH MOTOR OR MOTOR/PUMP COMBINATION AND THEY ARE ACCURATE IN THEIR DEPICTION.	730
2625 (AC)	VOLTAGE AND SPEED RANGE ADJUST	6/00	THE PURPOSE OF THIS OPERATION IS TO MANUALLY VERIFY PACKAGE VOLTAGE AND SPEED ADJUSTABILITY	760
2630 (AC)	SPEED DROOP	6/00	THE PURPOSE OF THIS OPERATION IS TO ADJUST AND VERIFY THE OPERATION OF THE SPEED DROOP FEATURE OF THE GENERATOR CONTROL SYSTEM	760
2635 (AC)	SPEED ISOCH TO SPEED DROOP BUMPLESS TRANSFER	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE SPEED ISOCH TO SPEED DROOP BUMPLESS TRANSFER FEATURE	760
2645 (AC)	VOLTAGE DROOP	6/00	THE PURPOSE THIS OPERATION IS TO VERIFY THE VOLTAGE DROOP FEATURE OF THE VOLTAGE REGULATOR	760
2655 (AC)	SPEED AND VOLTAGE REGULATION	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT SPEED AND VOLTAGE ARE PROPERLY REGULATED OVER A RANGE OF LOAD POINTS	75

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER

UNIT

1

PD 2-70221

MO

3100313

PKG S/N

TG01585

ENG S/N 1058T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2665 (AC)	SINGLE UNIT SYNCHRONIZATION	11/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE UNITS ABILITY TO SYNCHRONIZE VOLTAGE, FREQUENCY, AND PHASE ANGLE WITH A SIMULATED 3-PHASE BUS AND CLOSE THE OUTPUT BREAKER WHEN AN AUTOSYNCH OR MANUAL SBYC COMMAND IS INITIATED.	TE 787
2670	LOAD TRANSIENTS	12/00	THE PURPOSE OF THIS OPERATION IS TO DOCUMENT THE UNITS ABILITY TO RECOVER FROM AN EXTREME ON OR OFF LOAD CONDITION WITHIN SPECIFIED LIMITS	TE 783
2680 (AC)	KW & EXPORT/IMPORT CONTROL	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE UNITS KW CONTROL FEATURE AND IMPORT/EXPORT CONTROL (IF APPLICABLE)	TE 787
2685 (AC)	KVAR/PF CONTROL (ISLAND MODE)	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE KVAR/PF CONTROL WILL CHANGE GENERATOR VOLTAGE AS THE KVAR/PF SETPOINT IS VARIED	TE 787
2695	F13/T4 PRELIMINARY SETPOINTS	6/00	THE PURPOSE OF THIS OPERATION IS TO DOCUMENT PRELIMINARY F13 AND T4 VALUES AT THE END OF SUDDEN LOADS, IF SINGLE FUEL ONLY, AND AT THE END OF FUEL CHANGEOVERS IF THE UNIT IS DUAL FUEL.	TE 783
2700	START RELIABILITY AND ACCELERATION	4/97	THE PURPOSE OF THIS OPERATION IS TO DEMONSTRATE AND VERIFY THE CAPABILITY OF THE UNIT IN STARTING RELIABLY AND SUCCESSFULLY FOR FOUR CONSECUTIVE TIMES.	TE 783
2705	CUSTOMER OBSERVE OPERATIONS	6/00	THE PURPOSE OF THIS OPERATION IS TO DEMONSTRATE FOR THE CUSTOMER ALL REQUIRED OPERATIONS PER THE PACKAGE APPLICATION CHECK SHEET (ACS) AND THE INSPECTION AND TEST PLAN (ITP).	TE 787 A
2740	TEST CRANK	4/97	THE PURPOSE OF THIS OPERATION IS TO INSURE PROPER OPERATION OF THE TEST CRANK FUNCTION FOR UNITS WITHOUT THE ON-CRANK WATER WASH OPTION.	TE 783
2745	WATER WASH (ON-CRANK AND ON-LINE)	6/00	THE PURPOSE OF THIS OPERATION IS TO PROVIDE FOR A DOCUMENTED AND ORDERLY PROCEDURE FOR TESTING THE PACKAGE WATER WASH SYSTEM(S)	TE 787
2750	DATA TABULATION	3/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ALL OFFICIAL DATA REQUIRED FOR A PARTICULAR PROJECT HAS BEEN TAKEN AND THOROUGHLY CHECKED BY TECHNICIAN, LEAD PERSON, AND TE, AND CLEARLY DOCUMENTED IN THE PTL.	TE 787
TEST ENGINEER'S INITIALS, UNIT OK TO DEPREP				SM 42261
2765	VIBRATION AND TEMP SUPPLEMENTARY DATA	4/97	THE PURPOSE OF THIS OPERATION IS TO PERFORM A VISUAL CHECK OF THE CONSOLE'S DATA DISPLAYS WHILE RUNNING	TE 787
2770	FINAL LEAK CHECK I - PREP AND INITIAL VISUAL	4/97	THE PURPOSE OF THIS OPERATION IS TO PREPARE UNIT FOR FINAL LEAK CHECK	TE 787
2775	FINAL LEAK CHECK II - FUEL SYSTEM CHECK	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THERE ARE NO FUEL LEAKS PRESENT ON THE UNIT PRIOR TO PACKAGE PULL	TE 787
2780	FINAL LEAK CHECK III - AIR SYSTEM CHECK	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THERE ARE NO AIR LEAKS ON THE UNIT PRIOR TO PACKAGE PULL	TE 787
2785	FINAL LEAK CHECK IV - OIL SYSTEM CHECK	4/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THERE ARE NO OIL LEAKS ON THE UNIT IN ITS FIELD CONFIGURATION PRIOR TO PACKAGE PULL	TE 787

UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER

UNIT

1

PD 2-70221

MO

3100313

PKG S/N

TG01585

ENG S/N 1058T

STATION 4 OPERATIONS				
OPER. NO.	OPERATION	REV DATE	DESCRIPTION	STAMP
2790	FINAL LEAK CHECK V - CONCLUSION	4/97	THE PURPOSE OF THIS OPERATION IS TO CONCLUDE THE FINAL LEAK CHECK OPERATIONS AND ENSURE THAT THERE ARE NO FLUID LEAKS ON THE UNIT PRIOR TO PACKAGE PULL	(730)
2800	AS-TEST PROGRAM SAVE AND PROGRAM CONSTANTS	4/99	THE PURPOSE OF THIS OPERATION IS TO SAVE A COPY OF THE "AS-TESTED" SOFTWARE TO THE "S" DRIVE AND PRINT THE PROGRAM CONSTANTS	(730)
2805	TEST COMPLETE - READY TO PRESERVE	1/99	THE PURPOSE OF THIS OPERATION IS TO TO VERIFY ALL GREEN CHANGES, TEST OPERATIONS AND DISCREPANCIES HAVE BEEN STAMPED OFF OR ADDRESSED AND THAT THE PACKAGE TEST IS COMPLETE TO WHERE THE ENGINE AND FUEL SYSTEM CAN BE PRESERVED.	(730)
TEST ENGINEER'S INITIALS, UNIT OK TO PRESERVE				SA 5/24/99 1820
2820	ENGINE AND FUEL SYSTEM PRESERVATION	3/00	THE PURPOSE OF THIS OPERATION IS TO SAFELY AND PROPERLY PRESERVE THE PACKAGE FUEL SYSTEM(S) AND THE ENGINE UPON CONCLUSION OF DYNAMIC TEST	(341)
2822 (AC)	CURRENT TRANSFORMER WIRING	6/00	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE WIRING FOR THE DIFFERENTIAL AND NEUTRAL CURRENT TRANSFORMER LEADS IS PER THE LEGAL ELECTRICAL SCHEMATIC AND WIRING DIAGRAM.	(75) A
2825 (AC)	GENERATOR AND AC FACILITY DISCONNECT	6/00	THE PURPOSE OF THIS OPERATION IS TO DISCONNECT THE GENERATOR PACKAGE LOAD CABLES AND GENERATOR INSTRUMENTATION	(506)
2835	PACKAGE DE-PREP	1/99	THE PURPOSE OF THIS OPERATION IS TO PREPARE THE PACKAGE FOR REMOVAL FROM THE TEST CELL.	(341)
2837	CONSOLE (CONTROL SYSTEM) DE-PREP	12/99	THE PURPOSE OF THIS OPERATION IS TO REMOVE ALL FACILITY TEST EQUIPMENT, RESET ALL PACKAGE TIMERS, AND PREPARE THE OFF SKID CONSOLE FOR REMOVAL FROM TEST.	(341)
2840	POST-TEST AUDIT	4/97	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT A POST-TEST AUDIT IS PERFORMED ON THE UNIT BEFORE PACKAGE PULL.	(341)
2845	TEST VERIFICATION	12/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ALL ITEMS IN THE TEST PAPERWORK ARE SIGNED OR STAMPED OFF AS COMPLETE, THAT UNRESOLVED PACKAGE TEST DISCREPANCIES ARE DOCUMENTED ON THE TEST VERIFICATION SHEET, AND THAT ALL DISCREPANCIES HAVE BEEN CLEARED FROM THE TEST LOG.	(341)
2846	PACKAGE REMOVAL	3/00	THE PURPOSE OF THIS OPERATION IS TO REMOVE THE PACKAGE FROM THE TEST CELL	(341)
2850	PAPERWORK COMPLETE	2/99	THE PURPOSE OF THIS OPERATION IS TO RETURN THE COMPLETED PACKAGE PAPERWORK TO THE APPROPRIATE LOCATIONS.	(341)



UNIVERSAL GENERATOR SET ACCEPTANCE TEST

CUSTOMER

UNIT

1

PD 2-70221














MO

3100313

PKG S/N











TG01585

ENG S/N 1058T

ENCLOSURE SYSTEMS TEST OPERATIONS - QUANTUM FIRE SYSTEM				
3140	SIMULATOR / TEST EQUIPMENT STAGING	8/97	THE PURPOSE OF THIS OPERATION IS TO ENSURE ALL OF THE REQUIRED TEST EQUIPMENT, SIMULATORS, EXPENDABLE SUPPLIES, AND SALES ORDER "LEGAL" DRAWINGS ARE LOCATED AND AVAILABLE FOR ENCLOSURE AND ANCILLARY TESTING.	
3500	GAS SENSORS	8/97	THE PURPOSE OF THIS INSTRUCTION IS TO VERIFY PROPER OPERATION OF THE GAS SENSOR USED ON THE ENCLOSURE GAS DETECTION SYSTEM.	
3600 (AC)	AC ENCLOSURE LIGHTS	7/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE INSTALLATION AND THE OPERATION OF THE AC ENCLOSURE LIGHT SYSTEM	
3740	FIRE SHUTTERS	8/97	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE FIRE SHUTTER WILL CLOSE ONLY AFTER THE FIRE SHUTTER SOLENOID IS ENERGIZED.	
3200	FIRE SYSTEM SETUP	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY PROPER FIRE SYSTEM WIRING AND TO INITIALLY "LOCK-UP" THE FIRE SYSTEM	
3220	FIRE SYSTEM FAULTS	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE ABILITY OF THE FIRE & GAS SYSTEM TO DETECT AND ANNUNCIATE MODULE FAULTS AT THE MODULE, LCU, AND PLC	
3240	FIRE SYSTEM HORN TEST	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE FIRE SYSTEM HORN IS OPERATIONAL AND SOUNDS WHEN REQUIRED	
3260	FIRE SYSTEM RELEASE STROBES TEST	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE FIRE SYSTEM RELEASE STROBES ARE OPERATIONAL AND THAT THEY OPERATE WHEN REQUIRED	
3280	FIRE EYE TEST	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE ENCLOSURE MOUNTED FIRE EYES ARE WORKING AND WILL CAUSE A PACKAGE SHUTDOWN	
3300	HEAT SENSOR TEST	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE ENCLOSURE MOUNTED THERMAL SWITCHES OPERATE PROPERLY AND WILL CAUSE A PACKAGE SHUTDOWN	
3320	RELEASE CONFIRM SWITCH	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE PROPER OPERATION OF THE FIRE SYSTEM DISCHARGE PRESSURE SWITCH AND ITS ASSOCIATED PACKAGE INDICATIONS	
3340	FIRE SYSTEM AUTO/INHIBIT TEST	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY THE OPERATION OF THE AUTO/INHIBIT SWITCH AND TO VERIFY THAT IN "INHIBIT" A DETECTED FIRE WILL NOT CAUSE RELEASE SOLENOIDS TO BE ENERGIZED	
3360	MANUAL RELEASE SWITCH TEST	4/99	THE PURPOSE OF THIS OPERATION IS TO VERIFY (IN AUTO & INHIBIT) THAT THE MANUAL RELEASE SWITCH WILL ACTIVATE THE FIRE SYSTEM & RELEASE SOLENOIDS	
3800	CUSTOMER OBSERVE - ENCLOSURE TEST	N/A	TO DEMONSTRATE TO A CUSTOMER REPRESENTATIVE THAT ALL ENCLOSURE SYSTEMS OPERATE AS INTENDED	N/A

ENCLOSURE AND FINAL VISUAL ACCEPTANCE TEST

CUSTOMER: _____ PD #: 2-70221 UNIT #: 1 OF 3 PKG S/N: TG01585

OPER. NO.	OPERATION	REV. DATE	DESCRIPTION	STAMP
9020	LEGAL DRAWING VERIFICATION	01/10/01	THE PURPOSE OF THIS OPERATION IS TO OBTAIN THE REQUIRED PROJECT "LEGAL" DRAWINGS AND VERIFY THEIR COMPLETENESS CONSOLE ELECTRICAL LEGAL (APPLICABLE TO ON-SKID CONTROLS ONLY) SKID ELECTRICAL LEGAL MECHANICAL LEGAL	  
9040	SKID GROUND CHECK (DRIVER SKID)	01/10/01	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ON THE DRIVER SKID THERE IS A MINIMUM RESISTANCE BETWEEN ALL CIRCUITS AND SKID GROUND	
9060	SKID GROUND CHECK (DRIVEN SKID)	01/10/01	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ON THE DRIVEN SKID THERE IS A MINIMUM RESISTANCE BETWEEN ALL CIRCUITS AND SKID GROUND	N/A
9080	PRELIMINARY FINAL VISUAL - DRIVER SKID	01/10/01	THE PURPOSE OF THIS OPERATION IS TO PERFORM A PRELIMINARY FINAL VISUAL INSPECTION OF THE DRIVER SKID TO DETERMINE ALL WIRING IS PER THE "LEGAL" WIRING DIAGRAM	
9100	PRELIMINARY FINAL VISUAL - DRIVEN SKID	01/10/01	THE PURPOSE OF THIS OPERATION IS TO PERFORM A PRELIMINARY FINAL VISUAL INSPECTION OF THE DRIVEN SKID TO DETERMINE ALL WIRING IS PER THE "LEGAL" WIRING DIAGRAM	N/A
9820	CLEAR PLC MEMORY (ON SKID CONTROLS ONLY)	01/10/01	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT THE PLC MEMORY IS WIPED CLEAR PRIOR TO SHIPMENT	
9840	DISCREPANCY VERIFICATION	01/10/01	THE PURPOSE OF THIS OPERATION IS TO VERIFY THAT ALL DISCREPANCIES HAVE BEEN CLEARED	
9860	FINAL VISUAL COMPLETE	01/10/01	THE PURPOSE OF THIS OPERATION IS TO ENSURE THAT ALL GREEN CHANGES HAVE BEEN WORKED	
9880	FINAL PAPERWORK	01/10/01	THE PURPOSE OF THIS OPERATION IS TO COPY AND DISTRIBUTE THE ENCLOSURE AND FINAL VISUAL STAMP OFF SHEET	
9900	DISPATCH LEGAL DRAWINGS	01/10/01	THE PURPOSE OF THIS OPERATION IS TO INSURE THAT ALL THE LEGAL DRAWINGS ARE RETURNED TO THEIR PROPER LOCATION	

ITEM 2. TURBINE ENGINE PERFORMANCE

TAURUS 60S, T7300 ONE-SHAFT ENGINE PERFORMANCE, NAT. GAS FUEL
ENGINE S/N 1058T
CELL - 03 TEST DEF= 99 9 DATA TAKEN: 21-MAY-01 14:31:35 P.F.= 0.99

IGV	-DEG.	:	5.000	INLET GUIDE VANE ANGLE (OPERATOR SET)
P.BARO	-IN.HG	:	29.439	PRESS., BAROMETRIC (T.BARO= 32. DEG.F)
%R.H.	-%	:	65.844	PERCENT RELATIVE HUMIDITY
T.AMB	-DEG.F	:	71.490	TEMP., OUTSIDE AMBIENT AIR
STD.TEMP	-DEG.F	:	59.000	TEMP., STANDARD CONDITIONS (0= T0.AVG)
P.LOSS.A-		:	652.000	CODE: POWER LOSS COEFF'S, ACT. G/B & GEN
P.LOSS.C-		:	652.000	CODE: POWER LOSS COEFF'S, CUST.G/B & GEN
NTURB	-RPM	:	15114.988	SHAFT SPEED, 1-SHAFT TURBINE ENGINE ROTOR
NT.100%	-RPM	:	14951.000	100% SHAFT SPEED, 1-SHAFT TURBINE ENGINE R
GEN.KW	-KW	:	4986.773	GENERATOR LOAD
DRY.WA	-PPS	:	45.809	AIRFLOW, AIR INLET VENTURI, W/O HUMIDITY
P0.AVG	-IN.H2O:		-5.678	PRESS., AIR INLET TOTAL, AVG. OF PROBES
P0.PKG	-IN.H2O:		-7.151	PRESS., AIR INLET WALL STATIC, PKG. MUFF
P1AV.PKG	-IN.H2O:		-86.847	PRESS., ENG. COMPR. INLET STATIC, AVG.
PCD	-PSIG	:	160.346	PRESS., COMPRESSOR DISCHARGE
P7.AVG	-IN.H2O:		3.075	PRESS., EXHAUST WALL STATIC, AVG OF TAPS
T0.AVG	-DEG.F	:	70.015	TEMP., AIR INLET, AVG. OF PROBES
T2.AVG	-DEG.F	:	715.573	TEMP., COMPRESSOR DISCHARGE, AVG, PROBES
T5.AVG	-DEG.F	:	1276.849	TEMP., 3RD STAGE TURB INLET, AVG, T/C'S
T7.AVG	-DEG.F	:	952.539	TEMP., EXHAUST GAS, AVG. OF PROBES
FUELTYPE-		:	1.000	FUEL CODE: 1=NATURAL GAS, 3=LIQUID: DIES#2
WF.MASS	-PPH	:	2805.642	FUEL MASSFLOW, METER #1
WF.MASS2	-PPH	:	2792.015	FUEL MASSFLOW, METER #2
DWF.MASS-%		:	0.487	DELTA FUEL FLOW, METERS #1 & #2, (% OF AVG
LHV.NGAS	-BTU/LB:		20604.471	LOWER HEATING VALUE, NATURAL GAS FUEL
TNG.AVG	-DEG.F	:	71.555	TEMP., NATURAL GAS FUEL, AVG. OF PROBES
H/C.GAS	-	:	0.320	HYDROGEN/CARBON RATIO, NATURAL GAS
WA.BLEED	-PPS	:	0.000	FLOW, AIR BLEED TO AMBIENT, SOLONOX
RUN.#	-	:	1.000	TEST RUN NO./DATAPOINT (OPERATOR SET)

ADJUSTED INPUTS:

WF.AVG : 2798.829

RESULTS CORRECTED TO 59.0 DEG.F AIR TEMP,
SEA LEVEL, & NO DUCT LOSSES.

CORR PCT-SPEED, CORR.XNT	99.93	(99.70 - 100.30)	
CORR MAX TEMP FROM WORK, TRIT/TH(STD)	1893.7	(1875. - 1895.)	
CORR.KW	5151.7	(5043. - MIN)	
SFC, BTU/KW-HR	11334.	(11615. - MAX)	
CORR SHP	7312.7		
SFC, BTU/HP-HR	7984.		
COMPR PRESS RATIO, R(C)	12.383	(12.00 - MIN)	REF.ONLY
CORR COMPR MASS FLOW, WA(PPS)	47.65	(49.60 - MAX)	REF.ONLY
T5(R)/TRIT(R)	0.7224	(0.6518 - 0.7580)	
CORR PT INLET TEMP, T5/TH(STD)	1240.4		
CORR EGT, T7	914.7	(891. - MIN)	REF.ONLY
ACTUAL TEMP FROM WORK, TRIT	1939.7		
CORR.WF, LBS N.GAS/HR	2833.0		
CORR.WF, MILLION BTU/HR	58.388		
EFF. G/B, % (ASSUMED)	98.00		
EFF. GEN., % (ASSUMED)	96.40		
HEAT.BAL	0.9849		

Engine	
ENGINE S/N	K-values 1058T
PD #:	2-70221
PD NAME	#1
UNIT #	
MODEL #	T7301S
TEST ENGINEER	S. RUETER 5/25/01
F13:509	1058T
ENGSRNUM	
F13:281 or 645 or 646	
BASET5_GAS	(See below)
F13:282	
BASET5_LIQ	N/A
1-Shaft	
FUEL	GAS
% PILOT 2	2 5% half load 2 3% full load
ORIFICE DIA (mm)	N/A
F13:687	
VARPLT_Y1	26.0
F13:688	
VARPLT_Y2	26 0
F13:370	
SIVKWSPLO	N/A
F13:371	
SIVKWSPHI	N/A
F13:645	
T5SIVOPEN	
(Base T5 SIV's Open)	1218
F13:646	
T5SIVCLOSED	
(Base T5 SIV's Closed)	1241
F13:xxx	
GV59TPZ_SP	N/A
F13:372	
VG59SP_G	1200
F13:384	
T5T3_LO_LD	N/A
F13:385	
T5T3_HI_LD	N/A
F13:389	
PZCBAIR_RT	.45730
F13:392	
PRCNTLO_LD	N/A
F13:393	
PRCNTHI_LD	N/A

**ITEM 3. FREQUENCY (SPEED) AND
VOLTAGE REGULATION**

Frequency (SPEED) and Voltage Regulation

Customer : Unit No :1 Turbine S/N:1058T
 Project :2X70221 Model :T73018 Package S/N:TG01585
 Fuel Type :GAS Date :22-MAY-01 Time :09:19:30

		0000 KW	1600 KW	3200 KW	FULL KW	0000 KW	KW
Generator AC Load:							
Power Measured (KW)	GEN.KW	5.	1605.	3206.	4604.	7.	5.
Power no losses (KW)	CORR.KW	5.	1703.	3344.	4810.	7.	6.
Power Factor	P.F.	0.00	1.00	1.00	1.00	0.00	0.00
Facility Inlet Duct:							
Average Temp.(DegF)	T0.AVG	64.90	65.08	65.89	65.72	66.17	66.21
Speed (Freq.) (%)	Min	100.00	100.00	100.00	100.00	100.00	100.00
Speed (Freq.) (%)	%NTURB	100.18	100.22	100.23	100.26	100.16	100.18
Speed (Freq.) (%)	Max	100.18	100.23	100.23	100.28	100.18	100.18
Generator Volt (%)	Min	100.01	99.98	99.76	99.67	100.05	100.03
Generator Volt (%)	%VOLT	100.02	100.00	99.80	99.68	100.05	100.04
Generator Volt (%)	Max	100.04	100.02	99.83	99.69	100.05	100.05
Voltage Balance (2% Max)	VOLT.H-L	0.04	0.09	0.08	0.06	0.04	0.05
Freq Regulation (.25% Max)		0.00	-0.04	-0.05	-0.08	0.02	0.00
Volt Regulation(1.0% Max)		0.00	0.02	0.22	0.34	-0.03	-0.02

ITEM 4. OPERATING PARAMETERS

OPERATING PARAMETERS - TAURUS GENERATOR SET

PAGE 1

CUSTOMER:
PROJECT : 70221UNIT NO: 1
MODEL : TAURUS 60STURBINE S/N: 1058T
PACKAGE S/N: TG01585

PARAMETER	NAME	LIMIT	0 KW 21-MAY-01 08:01:07 03 GAS	1600 KW 21-MAY-01 08:32:28 03 GAS	3200 KW 21-MAY-01 11:14:58 03 GAS	DRY F/L 21-MAY-01 16:49:44 03 GAS
GENERATOR AC LOAD						
POWER-MEASURED (KW)	GEN.KW		0.	1518.	3164.	4731.
POWER-NO LOSSES (KW)	CORR.KW		0.	1606.	3236.	4953.
VOLTAGE (VOLTS)	VOLT.AVG		13208.8	13193.8	13224.4	13218.0
VOLTAGE BALANCE (%)	VOLT.H-L	2.0 MAX	0.0	0.1	0.1	0.2
CURRENT (AMPS)	AMP.AVG		0.	67.	139.	208.
POWER FACTOR	P.F.		0.00	1.00	1.00	0.99
FREQUENCY (HZ)	GEN.FREQ		60.3	60.4	60.4	60.1
GENERATOR WINDING TEMP (DEG.C)						
PHASE A	T.GEN.A		31.	34.	44.	66.
PHASE B	T.GEN.B		32.	35.	44.	63.
PHASE C	T.GEN.C		31.	33.	42.	63.
ENGINE SPEED (%)						
ENGINE SPEED	%NTURB		100.38	100.51	100.59	100.09
LUBRICATION						
OIL TEMPERATURE (DEG.F)	TPKG.OIL	140. - 155.	144.	145.	145.	148.
GEARBOX OIL PRESSURE (PSI)	PGB.OIL	45. - 65.	52.	48.	50.	47.
TURBINE LT OIL PRESSURE (PSI)	P.COMP.L	45. - 65.	55.	54.	58.	53.
OIL MANIFOLD PRESSURE (PSI)	P.OIL		71.	69.	73.	69.
GEARBOX OIL FLOW (GPM)	FGB.OIL	41.2 - 66.0	52.4	55.3	58.1	57.1
TURBINE LT OIL FLOW (GPM)	F.COMP.L		31.1	30.8	31.0	31.4
ENGINE TEMPERATURE (DEG.F)						
FAC AIR INLET DUCT	T0.AVG		61.2	61.3	65.6	66.1
THIRD STAGE TURBINE INLET	T5.AV 1241. MAX (SIV C) 1218. MAX (SIV O)		537.	756.	1195.	1237.
THIRD STAGE TURBINE INLET 1	T5/1		532.	756.	1198.	1231.
THIRD STAGE TURBINE INLET 2	T5/2		545.	780.	1184.	1246.
THIRD STAGE TURBINE INLET 3	T5/3		538.	787.	1218.	1256.
THIRD STAGE TURBINE INLET 4	T5/4		533.	710.	1187.	1209.
THIRD STAGE TURBINE INLET 5	T5/5		522.	740.	1197.	1230.
THIRD STAGE TURBINE INLET 6	T5/6		554.	765.	1185.	1252.
ENGINE EXHAUST DUCT	T7.AVG		412.8	548.2	968.4	917.6
THRUST BEARING TEMPERATURES (DEG.F)						
FWD. THRUST BRG.#1 RTD	TGP.TBRG	230. MAX	197.	199.	193.	202.
FWD. THRUST BRG.#2 RTD	TGPTBRG2	230. MAX	187.	190.	184.	194.
ENGINE PRESSURE						
COMPRESSOR DISCHARGE (PSI)	PCD		124.8	136.2	110.9	157.9
OIL TANK SUMP (IN.H2O)	PSUMP		0.1	0.2	0.2	0.5

OPERATING PARAMETERS - TAURUS GENERATOR SET

PAGE 2

CUSTOMER:
PROJECT : 70221

UNIT NO: 1
MODEL : TAURUS 60S

TURBINE S/N: 1058T
PACKAGE S/N: TGO1585

PARAMETER	NAME	LIMIT	0 KW 21-MAY-01 08:01:07 03 GAS	1600 KW 21-MAY-01 08:32:28 03 GAS	3200 KW 21-MAY-01 11:14:58 03 GAS	DRY F/L 21-MAY-01 16:49:44 03 GAS
FUEL						
GAS FLOW	(CFM)	WF.NG	30.65	37.78	45.33	62.05
GAS TEMPERATURE	(DEG.F)	T.NG	59.3	59.4	63.6	70.3
GAS PRESSURE	(PSI)	P.NG	225.6	224.5	223.6	220.2
VIBRATION						
COMPRESSOR HORIZ VEL(15-2000HZ)(IPS-RMS)	V.COMP.H	0.28 MAX	0.10	0.11	0.10	0.13
TURBINE VERT VEL (15-2000HZ)(IPS-RMS)	V.TURB.V	0.40 MAX	0.17	0.13	0.08	0.13
GEARBOX HOR. VEL (15-1000HZ)(IPS-RMS)	VGB.HOR	0.28 MAX	0.06	0.09	0.07	0.09
GEARBOX VERT ACCEL (15-12000HZ)(G'S-RMS)	VGB.VERA	16.0 MAX	0.9	1.6	4.2	6.5
GEN DRIVEN END VERT (15-90HZ) (IPS-RMS)	VGENDR.V	0.10 MAX	0.02	0.02	0.02	0.02
GEN EXCITER END VERT (15-90HZ) (IPS-RMS)	VGENEXCV	0.10 MAX	0.02	0.02	0.01	0.02
BEARING 1 VERT DISP(5-1000HZ) (MILS)	VBRG.1.V	3.50 MAX	1.03	1.13	0.93	0.61
BEARING 1 HORIZ DISP(5-1000HZ) (MILS)	VBRG.1.H	3.50 MAX	0.99	1.06	0.93	0.64
BEARING 2 VERT DISP(5-1000HZ) (MILS)	VBRG.2.V	3.50 MAX	0.63	0.76	0.71	0.68
BEARING 2 HORIZ DISP(5-1000HZ) (MILS)	VBRG.2.H	3.50 MAX	0.89	0.86	0.74	0.73
BEARING 3 VERT DISP(5-1000HZ) (MILS)	VBRG.3.V	3.50 MAX	0.39	0.40	0.23	0.47
BEARING 3 HORIZ DISP(5-1000HZ) (MILS)	VBRG.3.H	3.50 MAX	0.55	0.56	0.32	0.61

ITEM 5. VIBRATION DATA

MACHINERY VIBRATION SIGNATURE

V.COMP.H

21-MAY-01

17:03:41

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

19.0= 0.037 747.5= 0.024

28.8= 0.030 1495.2= 0.016

118.7= 0.011 1744.1= 0.061

249.1= 0.046 1821.5= 0.020

498.4= 0.016 1993.3= 0.044

1-E:

NTURB

249.1 Hz.

0.046


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

V. TURB. V

21-MAY-01

17:03:41

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

30.2= 0.013

59.9= 0.013

249.2= 0.086

463.7= 0.021

498.2= 0.030

521.0= 0.024

563.6= 0.018

573.9= 0.017

671.0= 0.015

774.0= 0.015

1-E:

NTURB

249.2 Hz.

0.086


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VGB.HOR
21-MAY-01
17:03:12
CELL: 3
2-70221 1
1058T

PEAKS (FREQ= AMPL):

19.8= 0.009	119.8= 0.003
30.0= 0.035	123.4= 0.002
60.0= 0.004	180.0= 0.002
98.7= 0.005	197.4= 0.006
112.8= 0.002	249.2= 0.027

1-E:
GEN

30.0 Hz.
0.035


OIL TEMP:148. DEG.F

LOAD: 4733. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VGB.HOR

21-MAY-01

17:02:40

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

19.7= 0.011 1246.1= 0.007

30.0= 0.035 1283.0= 0.010

249.2= 0.026 1356.4= 0.012

678.2= 0.018 1973.6= 0.011

1184.2= 0.060 1993.3= 0.016

1-E:

NTURB

249.2 Hz.

0.026


OIL TEMP:148. DEG.F

LOAD: 4733. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VGB.VERA

21-MAY-01

17:02:12

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

1987.6= 0.435 9867.0= 0.254

3750.4= 5.854 9966.4= 2.229

3986.3= 0.232 11241.9= 0.272

7497.8= 0.377 11710.8= 0.404

8471.5= 0.411 11959.8= 0.292

1-E:

RGM

9966.4 Hz.

2.229


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

G RMS



MACHINERY VIBRATION SIGNATURE

VGENDR.V
21-MAY-01
17:01:41
CELL: 3
2-70221 1
1058T


PEAKS (FREQ= AMPL):
12.3= 0.001
25.2= 0.001
30.0= 0.007
60.0= 0.008
98.7= 0.016

1-E:
GEN
30.0 Hz.
0.007

OIL TEMP:148. DEG.F
LOAD: 4732. KW -UNCORRECTED
FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VGENEXCV
21-MAY-01
17:01:41
CELL: 3
2-70221 1
1058T


PEAKS (FREQ= AMPL):
12.3= 0.004
15.8= 0.002
30.0= 0.027
60.0= 0.008
98.7= 0.002

1-E:
GEN
30.0 Hz.
0.027

OIL TEMP:148. DEG.F
LOAD: 4732. KW -UNCORRECTED
FUEL: NGAS

RUN.# 1.

IPS RMS



MACHINERY VIBRATION SIGNATURE

VBRG.1.V

21-MAY-01

16:58:33

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

30.0= 0.015

197.4= 0.017

249.2= 0.531

98.7= 0.073

116.6= 0.019

150.5= 0.014

1-E:

GEN

30.0 Hz.

0.015


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.1.H

21-MAY-01

16:58:33

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

30.0= 0.038

124.1= 0.022

60.0= 0.048

249.2= 0.532

69.6= 0.016

98.7= 0.105

120.3= 0.032

1-E:

GEN

30.0 Hz.

0.038


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.1.V

21-MAY-01

16:57:38

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

29.7= 0.016

60.2= 0.033

69.0= 0.016

98.8= 0.074

113.6= 0.037

126.8= 0.019

150.5= 0.015

197.3= 0.019

249.2= 0.534

747.6= 0.013

1-E:

NTURB

249.2 Hz.

0.534


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.1.H

21-MAY-01

16:57:36

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

29.9= 0.036

60.1= 0.049

69.1= 0.026

98.6= 0.105

111.2= 0.046

118.5= 0.042

198.6= 0.014

249.2= 0.541

498.4= 0.023

996.7= 0.013

1-E:

NTURB

249.2 Hz.

0.541


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.2.V

21-MAY-01

16:59:28

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

29.6= 0.063

60.3= 0.033

68.4= 0.042

98.5= 0.160

115.9= 0.073

249.1= 0.511

498.2= 0.027

747.3= 0.014

996.4= 0.030

1-E:

NTURB

249.1 Hz.

0.511


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.2.H

21-MAY-01

16:59:28

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

29.4= 0.058

60.3= 0.040

68.3= 0.048

98.7= 0.094

116.2= 0.054

249.1= 0.596

396.3= 0.013

498.2= 0.050

747.3= 0.017

996.4= 0.036

1-E:

NTURB

249.1 Hz.

0.596

OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.


MILS P-P

10.000

1.000

0.100

0.010



Freq. K-Hz.

MACHINERY VIBRATION SIGNATURE

VBRG.3.V

21-MAY-01

17:00:20

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

16.0= 0.012 123.6= 0.023

30.2= 0.022 148.6= 0.017

68.8= 0.076 249.1= 0.378

98.8= 0.044 398.7= 0.017

111.1= 0.023 498.2= 0.043

1-E:

NTURB

249.1 Hz.

0.378


OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P



MACHINERY VIBRATION SIGNATURE

VBRG.3.H

21-MAY-01

17:00:20

CELL: 3

2-70221 1

1058T

PEAKS (FREQ= AMPL):

29.6= 0.044 141.3= 0.020

68.8= 0.112 180.9= 0.011

98.6= 0.053 249.1= 0.442

111.4= 0.030 398.4= 0.037

131.2= 0.031 498.2= 0.050

1-E:

NTURB

249.1 Hz.

0.442

OIL TEMP:148. DEG.F

LOAD: 4732. KW -UNCORRECTED

FUEL: NGAS

RUN.# 1.

MILS P-P

10.000

1.000

0.100

0.010

0.00

0.15

0.30

0.45

0.60

0.75

0.90

1.05

1.20

1.35

1.50





Freq. K-Hz.

ITEM 6. SUDDEN LOAD TESTS

SOLAR TURBINES INCORPORATED

22-MAY-01 09:47:59 03 UNIT NO. : 1
 CUSTOMER NAME : FUEL : NAT.GAS
 P.D.NO. : 2X70221 ENG S/N : 1058T
 AIR INLET TEMP.: 65.9 KW (ACTUAL) : 3416.
 POWER FACTOR : 0.95 KW (NO LOSSES) : 3606.

	ON LOAD		OFF LOAD	
	LIM	ACT	LIM	ACT
SPEED DEV-%	5.	2.63	7.	2.35
SPEED REC.-SEC.	15.	3.91	10.	4.32
VOLTAGE DEV-%	17.	2.52	22.	2.64
VOLT REC.- SEC.	2.	0.00	2.	0.00



ITEM 7. DRY EMISSIONS

Engine ID :TDSDA-1500-007
 Engine S/N :1058T
 Fuel Type :NATURAL GAS
 Test Def File: TT73GEN
 Data Taken :21-MAY-01 17:51:25
 Load : 2371.25 (50.%) KW

T.AMB - DEG.F : 65.1985
 T.NG - DEG.F : 67.2507
 P.BARO - IN.HG : 29.4415
 %R.H. - % : 75.3219
 F.WATER - GPM : 0.0000
 WF.AVG - PPH : 1745.5088
 WA - PPS : 28.5404

T2.AVG - DEG.F : 581.3564
 %NTURB - % : 100.0336
 T5.AVG - DEG.F : 1198.3258
 T7.AVG - DEG.F : 1023.0867
 FUELTYPE - : 1.0000
 RUN.# - : 1.0000
 PCD - PSIG : 92.8471
 TRIT - DEG.F : 1808.6537
 TPZ.C - DEG.F : 3265.1470
 TPZ.O - DEG.F : 0.0000
 T5.SETPT - DEG.F : 1250.0000

SPEED_INSTABILITY : 0.03 %
 LOAD_INSTABILITY : 0.00 %KW
 T7AVG_INSTABILITY : 0.00 DEG.F

			MIN SAMPLE	MAX SAMPLE	(***NOT LIMITS***)
CO	- ppmv	: 24.	24.	25.	
CO2	- %	: 3.15	3.12	3.17	
NO	- ppmv	: 5.	5.	6.	
NOX	- ppmv	: 10.	9.	11.	
UHC	- ppmv	: 3.	2.	3.	
O2	- %	: 15.51	15.47	15.56	

Fuel Factor 1.71

RESULTS CORRECTED TO 15% OXYGEN DRY BASIS

	FA (ppmv)	CO2 (ppmv)	O2 (ppmv)	O2 (pph)
ISO NOX	12.	12.	12.	
NOX	11.	11.	11.	1.62
CO	27.	26.	26.	2.30
UHC	3.	3.	3.	0.16

*** ISO CONDITIONS: SEA LEVEL, 60%RH, 14.696 PSIA, 59 DEGF ***

Engine ID :TDSDA-1500-007
 Engine S/N :1058T
 Fuel Type :NATURAL GAS
 Test Def File: TT73GEN
 Data Taken :21-MAY-01 20:10:31
 Load : 3599.42 (75%) KW

T.AMB - DEG.F : 64.0751
 T.NG - DEG.F : 63.5176
 P.BARO - IN.HG : 29.4487
 %R.H. - % : 78.3594
 F.WATER - GPM : 0.0000
 WF.AVG - PPH : 2155.7742
 WA - PPS : 35.9084

T2.AVG - DEG.F : 617.1818
 %NTURB - % : 100.1696
 T5.AVG - DEG.F : 1197.0696
 T7.AVG - DEG.F : 946.0603
 FUELTYPE - : 1.0000
 RUN.# - : 1.0000
 PCD - PSIG : 120.4195
 TRIT - DEG.F : 1826.5980
 TPZ.C - DEG.F : 3261.8708
 TPZ.O - DEG.F : 0.0000
 T5.SETPT - DEG.F : 1250.0000

SPEED_INSTABILITY : 0.03 %
 LOAD_INSTABILITY : 0.05 %KW
 T7AVG_INSTABILITY : 0.00 DEG.F

			MIN SAMPLE	MAX SAMPLE	(**NOT LIMITS**)
CO	- ppmv	: 15.	14.	16.	
CO2	- %	: 3.08	3.07	3.10	
NO	- ppmv	: 6.	5.	7.	
NOX	- ppmv	: 11.	10.	11.	
UHC	- ppmv	: 2.	1.	2.	
O2	- %	: 15.64	15.59	15.69	

Fuel Factor 1.70

RESULTS CORRECTED TO 15% OXYGEN DRY BASIS

	FA (ppmv)	CO2 (ppmv)	O2 (ppmv)	O2 (pph)
ISO NOX	13.	12.	13.	
NOX	12.	12.	12.	2.10
CO	16.	16.	16.	1.76
UHC	2.	2.	2.	0.15

*** ISO CONDITIONS: SEA LEVEL, 60%RH, 14.696 PSIA, 59 DEGF ***

Engine ID :TDSDA-1500-007
 Engine S/N :1058T
 Fuel Type :NATURAL GAS
 Test Def File: TT73GEN
 Data Taken :21-MAY-01 16:49:44
 Load : 4730.99 (100.%) KW

T.AMB - DEG.F : 67.6749
 T.NG - DEG.F : 70.3339
 P.BARO - IN.HG : 29.4370
 %R.H. - % : 70.8594
 F.WATER - GPM : 0.0000
 WF.AVG - PPH : 2663.8372
 WA - PPS : 45.3024

T2.AVG - DEG.F : 700.4052
 %NTURB - % : 100.0921
 T5.AVG - DEG.F : 1237.2924
 T7.AVG - DEG.F : 917.5505
 FUELTYPE - : 1.0000
 RUN.# - : 1.0000
 PCD - PSIG : 157.9448
 TRIT - DEG.F : 1882.4611
 TPZ.C - DEG.F : 3285.2642
 TPZ.O - DEG.F : 0.0000
 T5.SETPT - DEG.F : 1250.0000

SPEED_INSTABILITY : 0.05 %
 LOAD_INSTABILITY : 0.04 %KW
 T7AVG_INSTABILITY : 0.11 DEG.F

			MIN SAMPLE	MAX SAMPLE	(***NOT LIMITS***)
CO	- ppmv	: 8.	7.	8.	
CO2	- %	: 3.03	3.01	3.05	
NO	- ppmv	: 9.	8.	9.	
NOX	- ppmv	: 12.	11.	13.	
UHC	- ppmv	: <1	<1	<1	
O2	- %	: 15.73	15.69	15.78	

Fuel Factor 1.71

RESULTS CORRECTED TO 15% OXYGEN DRY BASIS

	FA(ppmv)	CO2(ppmv)	O2(ppmv)	O2(pph)
ISO NOX	14.	14.	14.	
NOX	14.	13.	13.	2.93
CO	9.	9.	9.	1.17
UHC	2.	2.	2.	0.18

*** ISO CONDITIONS: SEA LEVEL, 60%RH, 14.696 PSIA, 59 DEG F ***