

Florida Department of Environmental Protection
ARM Inspection Report

ARMS ID No. 1110123	Owner/Company Name: ADONEL CONCRETE	Inspection Date: 1/28/2009
-------------------------------	---	--------------------------------------

Site Name: ADONEL/FT. PIERCE BATCH PLANT	County: ST. LUCIE
--	-----------------------------

Permit No(s). 1110123	Expiration Date: November 6, 2009	Type: GP
---------------------------------	---	--------------------

Facility Contact Name: Luis Espinosa	Title: manager	Phone: 954-558-2046
--	--------------------------	-------------------------------

Emissions Unit(s):	Compliance Status:
001-(2) 1000 barrel cement silo w/baghouse at the top	
002-(2) 600 barrel Auxiliary cement silos	
003 - Batchers for Plant #5 w/ dust controls	
004 - Batchers for Plant #6 w/ dust controls	

Field Observations:

Performed facility inspection accompanied by Manny Delosantos, Air Engineer. On-site met Luis Espinosa and he informed that last week they tested the silos & batchers and facility will probably be operating a day or two a week based on work demand which has been almost non-existent. Facility was idle and no employees on site, 4 concrete trucks were parked in the parking lot and Luis comes about once a week on-site to get things moving. Manny observed the facility has two batchers w/ dust collectors which Manny updated in ARMS (copy attached.) Reminded Luis the facility needs to have VE test done & report submitted within 30 days of operation.

Inspector's Name S. Q.	Signature: S. Q.	Date: 1/28/09
----------------------------------	----------------------------	-------------------------