INSPECTION REPORT FORM AIR POLLUTION EMISSION SOURCES

FACILITY:		DISTRICT:		COUNTY:
D&W Paving		Central District Volus		Volusia
ADDRESS:		CONTACT:		
410 3 rd Street		Tim Langford (Accountant)		
Holly Hill, FL		(386) 258-5440		
AIRS#	PERMIT #:	EXPIRATI	EXPIRATION DATE:	
1270006	1270006-004-AF	July 30, 2013		
SOURCE DESCRIPTION:				
Asphalt Batch Plant				
INSPECTION DATE: AUDIT TYPE: COMPLIANCE STATUS:				ΛΤΙ IQ·
January 7, 2009 Level		In Compliance		
, ,				
INSPECTION COMMENTS/RECOMMENDATIONS:				
On January 7, 2009, Mr. Rodell Rice of FDEP visited the subject site for an annual compliance inspection. Contact was made				
with Mr. Tim Langford, the accountant for D&W Paving. Mr. Langford provided us with the 12-month rolling totals of				
operational data. Mr. Langford gave us a walkthrough inspection of the facility. The plant was not operating at the time of				
inspection. The facility is still upgrading the plant. The completion date isn't known.				
Facility-wide Conditions				
No objectionable odors were detected on or off facility grounds.				
No areas were observed where reasonable precautions were not taken to prevent the release of unconfined particulate.				
The plant was not operating at the time of inspection. A Method 9 test was not performed.				
Emissions Units and Conditions – December 2006 through November 2007:				
The plant produced 9,912 tons of asphalt , 7.6% of the permit limit of 130,000 tons.				
The plant heat input was 7,702 MMBTU , 5.6% of the permit limit of 138,000 MMBTU. The plant operated for 240 hours , 12% of the permit limit of 2,000 hours.				
The plant average operating rate was 41.3 tons/hour , 63.5% of the permit limit of 65 tons/hour.				
The plant emitted .3172 tons of PM, 0.91% of the permit limit of 34.8 tons.				
The plant emitted .0022 tons of SO2, 0.01% of the permit limit of 25 tons.				
The plant emitted .3073 tons of CO , 1.2% of the permit limit of 25 tons. The plant emitted .3658 tons of NOX , 1.5% of the permit limit of 25 tons.				
The plant emitted .0201 tons of VOC , 0.08% of the permit limit of 25 tons.				
INODECTOR(O) NAME(O)				
INSPECTOR(S) NAME(S): Rodell Rice				
SIGNATURE(S):			DATE	
				January 8, 2009

PERM FORM NO. 85-1