CONCRETE BATCHING PLANT



COMPLIANCE INSPECTION CHECKLIST

INSPECTION TYPE: ANNUAL (INS1, INS2) COMPLAINT/DISCOVERY (CI) RE-INSPECTION (FUI) ARMS COMPLAINT NO:					
AIRS ID#: 0710022 DATE: 02/19/10 ARRIVE: 10:00 DEPART: 11:15 FACILITY NAME: WILLIAMSON & SONS MARINE FACILITY LOCATION: 2411 PINE ISLAND ROAD NW CAPE CORAL 33991 OWNER/AUTHORIZED REPRESENTATIVE: ROBERTA WILLIAMSON PHONE: (239)283-0341 CONTACT NAME: Same PHONE: ENTITLEMENT PERIOD: 2/27/2005 / 2/27/2010 (effective date) (end date)					
PART I: INSPECTION COMPLIANCE STATUS (check I only one box) IN COMPLIANCE IN MINOR Non-COMPLIANCE IN COMPLIANCE IN MINOR Non-COMPLIANCE					
PART II: TESTING/RECORDKEEPING REQUIREMENTS – Rule 62-296.414, F.A.C. (check ☑ appropriate box(es)) Stack Emissions 1. Were visible emissions tests conducted during this site visit according to EPA Method 9 (Ref.: Chapter 62-297, F.A.C.)?					

PART II: <u>TESTING/RECORDKEEPING REQUIREMENTS</u> – Rule 62-296.414, F.A.C. – (continued)
(check 🗹 appropriate box(es)
Compliance Demonstration - (Rule 62-296.401(5)(i), F.A.C.) Is each dust collector exhaust point tested according to the visible emissions limiting standard as part of the annual compliance demonstration? (Rule 62-297.310(7)(a), F.A.C.) ∑Yes ∑Yes
New Facilities – (permitted pursuant to Rule 62-210.300(4), F.A.C., Air General Permits)
2. Did this facility demonstrate:
a) initial compliance no later than 30 days after beginning operation? [Yes] No
b) annual compliance within 60 days prior to each anniversary of the air general permit notification form submittal date? [Yes] No
 Existing Facilities – (permitted pursuant to Rule 62-210.300(4), F.A.C., Air General Permits) 3. In order to demonstrate annual compliance, was an annual visible emissions test conducted 60days prior to the AGP Notification form submission, and within 60 days prior to each anniversary date? Yes X No
 Test Reports – (Rules 62-213.440, F.A.C. and 62-297.310(8)(b), F.A.C.) 4. Was the required test report filed with the department as soon as practical, but no later than 45 days after the test was completed? □Yes □ No

PART III: <u>OPERATING/RECORDKEEPING REQUIREMENTS</u> – Rule 62-210.300(4)(c)2., F.A.C.

(check ☑ appropriate box(es))	
-------------------------------	--

1. Is this facility: 1) a stationary ⊠; 2) a relocatable □; or does it have: 3) both, stationary and relocatable □ concrete batching and/or nonmetallic mineral processing plants? (*Please check ⊠only one box.*)

2.	 If this is a stationary concrete batching plant, is there one or more relocatable nonmetallic mineral processis plants using individual air general permits at the same location? (<i>If your answer to this question is YES, then proceed to questions 2.a), thru 2.d</i>),) <i>below</i>.)	ing ☐Yes ⊠ No ☐Yes ⊠ No ☐Yes ☐ No ☐Yes ☐ No ☐Yes ☐ No
3.	Does the owner/operator of the concrete batching plant maintain a log book or books to account for: a) fuel consumption on a monthly basis? b) material processed on a monthly basis?	□Yes ⊠ No ⊠Yes □ No □Yes ⊠ No

PART III: <u>OPERATING/RECORDKEEPING REQUIREMENTS</u> – Rule 62-296.414(2)(a) and (b), F.A.C. (continued)

(check ☑ appropriate box(es))

Unconfined Emissions – (Rule 62-296.320(4)(c), F.A.C.)

- 1. Does the owner /operator of the concrete batching plant take reasonable precautions to control unconfined emissions by:
 - a) management of roads, parking areas, stock piles, and yards, which shall include one or more of the following:

	1)	paving and maintenance of roads, parking areas, stock piles, and yards? 🛛 Yes 🗌 No
	2)	application of water or environmentally safe dust-suppressant chemicals when necessary to control
		emissions? Xes No
	3)	removal of particulate matter from roads and other paved areas under control of the owner/operator to
		re-entrainment, and from building or work areas to reduce airborne particulate matter? XYes No
	4)	reduction of stock pile height, or installation of wind breaks to mitigate wind entrainment of
		particulate matter from stock piles? XYes No
b)	use	e of spray bar, chute, or partial enclosure to mitigate emissions at the drop point to the truck? [Yes] No

PART IV: SPECIAL CONDITIONS AND PROCEDURES – Rule 62-210.300(4)(d)4., F.A.C. A. New or Modified Process Equipment 1. Since the last inspection has there been a) installation of any new process equipment?----- □Yes No b) alterations to existing process equipment without replacement?----- □Yes ○Yes ○No

d) If you answered <u>YES</u> to any of the above, did the owner submit a new and complete notification form and appropriate fee (Rule 62-4.050, FAC) to the appropriate DEP or local program office?------ [Yes] No

Wayne Lewis

Inspector's Name (Please Print)

02/19/10

Date of Inspection

02/19/11

Inspector's Signature

Approximate Date of Next Inspection

COMMENTS: Facility split 27 ton delivery between 2 silos first silo 26 minutes 2^{nd} silo 22 minutes facility is renewing permit but has very little work.