



CONCRETE BATCHING PLANT

COMPLIANCE INSPECTION CHECKLIST



INSPECTION TYPE: ANNUAL (INS1, INS2) ☒ COMPLAINT/DISCOVERY (CI) ☐
RE-INSPECTION (FUI) ☐ ARMS COMPLAINT NO:

AIRS ID#: 0270018 **DATE:** 11/10/08 **ARRIVE:** 2:13pm **DEPART:** 2:46pm
FACILITY NAME: TREMRON INC-ARCADIA PLANT
FACILITY LOCATION: 3144 HWY 17 NE
ARCADIA 34266
OWNER/AUTHORIZED REPRESENTATIVE: Ken Barnes **PHONE:** (863)491-0990
CONTACT NAME: **PHONE:**
ENTITLEMENT PERIOD: 9/4/2008 / 9/4/2013
(effective date) (end date)

PART I: INSPECTION COMPLIANCE STATUS (check ☒ only one box)

☒ IN COMPLIANCE ☐ MINOR Non-COMPLIANCE ☐ SIGNIFICANT Non-COMPLIANCE

PART II: TESTING/RECORDKEEPING REQUIREMENTS – Rule 62-296.414, F.A.C.

(check ☒ appropriate box(es))

Stack Emissions

1. Were visible emissions tests conducted during this site visit according to EPA Method 9 (Ref.: Chapter 62-297, F.A.C.)?----- ☐ Yes ☐ No
2. Are emissions from silos, weigh hoppers (batchers), and other enclosed storage and conveying equipment controlled to the extent necessary to limit visible emissions to 5 percent opacity?----- ☐ Yes ☐ No
3. During visible emissions tests of the silo dust collector exhaust points was the loading of the silo conducted at a rate that is representative of the normal silo loading rate, or at least at the minimum 25 tons per hour rate, unless such rate is unachievable in practice?----- ☐ Yes ☐ No
4. Are emissions from the weigh hopper (batcher) operation controlled by the silo dust collector? (If answer to this question is “Yes”, then continue on to questions 4.a) and 4.b) below. If answer is “No” then skip 4.a) and 4.b) and continue on to question 5.)----- ☐ Yes ☐ No
 - a) Was the batching operation in operation during the visible emissions test?----- ☐ Yes ☐ No
 - b) During the visible emissions test, was the batching rate representative of the normal batching rate and duration?----- ☐ Yes ☐ No
5. If emissions from the weigh hopper (batcher) operation are controlled by a dust collector, which is separate from the silo dust collector, are the visible emissions tests of the weigh hopper (batcher) dust collector conducted while batching at a rate that is representative of the normal batching rate and duration?----- ☐ Yes ☐ No

PART II: TESTING/RECORDKEEPING REQUIREMENTS – Rule 62-296.414, F.A.C. – (continued)

(check ☒ appropriate box(es))

Compliance Demonstration - (Rule 62-296.401(5)(i), F.A.C.)

1. Is each dust collector exhaust point tested according to the visible emissions limiting standard as part of the annual compliance demonstration? (Rule 62-297.310(7)(a), F.A.C.)----- ☐ Yes ☐ No

New Facilities – (permitted pursuant to Rule 62-210.300(4), F.A.C., Air General Permits)

2. Did this facility demonstrate:
- a) initial compliance no later than 30 days after beginning operation?----- ☐ Yes ☐ No
- b) annual compliance within 60 days prior to each anniversary of the air general permit notification form submittal date?----- ☐ Yes ☐ No

Existing Facilities – (permitted pursuant to Rule 62-210.300(4), F.A.C., Air General Permits)

3. In order to demonstrate annual compliance, was an annual visible emissions test conducted 60 days prior to the AGP Notification form submission, and within 60 days prior to each anniversary date?----- ☐ Yes ☐ No

Test Reports – (Rules 62-213.440, F.A.C. and 62-297.310(8)(b), F.A.C.)

4. Was the required test report filed with the department as soon as practical, but no later than 45 days after the test was completed?----- ☐ Yes ☐ No

PART III: OPERATING/RECORDKEEPING REQUIREMENTS – Rule 62-210.300(4)(c)2., F.A.C.

(check ☒ appropriate box(es))

1. Is this facility: 1) a stationary ☐; 2) a relocatable ☐; or does it have: 3) both, stationary and relocatable ☐ concrete batching and/or nonmetallic mineral processing plants? (*Please check ☒ only one box.*)
2. If this is a stationary concrete batching plant, is there one or more relocatable nonmetallic mineral processing plants using individual air general permits at the same location? (*If your answer to this question is YES, then proceed to questions 2.a), thru 2.d), below.*)----- ☐ Yes ☐ No
- a) Are there any additional nonexempt units located at this facility?----- ☐ Yes ☐ No
- b) Is the total combined annual facility-wide fuel oil usage of all plants less than 240,000 gallons per calendar year?----- ☐ Yes ☐ No
- c) Is the quantity of material processed less than ten million tons per calendar year?----- ☐ Yes ☐ No
- d) Is the fuel oil sulfur content 0.5% by weight or less?----- ☐ Yes ☐ No
3. Does the owner/operator of the concrete batching plant maintain a log book or books to account for:
- a) fuel consumption on a monthly basis?----- ☐ Yes ☐ No
- b) material processed on a monthly basis?----- ☐ Yes ☐ No
- c) the sulfur content of the fuel being burned (Fuel supplier certifications)?----- ☐ Yes ☐ No

PART III: OPERATING/RECORDKEEPING REQUIREMENTS – Rule 62-296.414(2)(a) and (b), F.A.C. (continued)

(check ☒ appropriate box(es))

Unconfined Emissions – (Rule 62-296.320(4)(c), F.A.C.)

1. Does the owner /operator of the concrete batching plant take reasonable precautions to control unconfined emissions by:
- a) management of roads, parking areas, stock piles, and yards, which shall include one or more of the following:
 - 1) paving and maintenance of roads, parking areas, stock piles, and yards?----- ☐ Yes ☐ No
 - 2) application of water or environmentally safe dust-suppressant chemicals when necessary to control emissions?----- ☐ Yes ☐ No
 - 3) removal of particulate matter from roads and other paved areas under control of the owner/operator to re-entrainment, and from building or work areas to reduce airborne particulate matter?----- ☐ Yes ☐ No
 - 4) reduction of stock pile height, or installation of wind breaks to mitigate wind entrainment of particulate matter from stock piles?----- ☐ Yes ☐ No
 - b) use of spray bar, chute, or partial enclosure to mitigate emissions at the drop point to the truck?----- ☐ Yes ☐ No

PART IV: SPECIAL CONDITIONS AND PROCEDURES – Rule 62-210.300(4)(d)4., F.A.C.

A. New or Modified Process Equipment

1. Since the last inspection has there been
- a) installation of any new process equipment?----- ☐ Yes ☐ No
 - b) alterations to existing process equipment without replacement?----- ☐ Yes ☐ No
 - c) replacement of existing equipment substantially different than that noted on the most recent notification form?----- ☐ Yes ☐ No
 - d) If you answered **YES** to any of the above, did the owner submit a new and complete notification form and appropriate fee (Rule 62-4.050, FAC) to the appropriate DEP or local program office?----- ☐ Yes ☐ No

Wendy D. Simmons

11/10/08

Inspector's Name (Please Print)

Date of Inspection

Inspector's Signature

Approximate Date of Next Inspection

COMMENTS: Pre-inspection: Unit's recently permitted. EU's 5, 6,& 7 are new. Need to verify EU#'s with the appropriate locations for all EU's. . Need to get start-up dates for all unit's and find out which new EU has not been tested and when it will be tested/and-or when it will start operating. Newest unit EU 7 has not been completely installed yet. Inspection findings: I met with Mr. Ken Barnes. Mr. Barnes told me the last EU had not been completed; they are still waiting on duct work. I went over questions I had on VE testing from 9/2008. Mr. Barnes stated EU's tested in Sept. were EU's 5&6, not 7. I asked Mr. Barnes to contact Arlington and have them submit a corrected copy of test report form #2280V1 to reflect that it was conducted on slag, not cement silo. I told Mr. Barnes I would return to witness the initial testing of EU #7 and conduct a new entitlement inspection at that time. Mr. Barnes gave me his card and explained that he is the new plant manager. I thanked him for his time and told him I would return. Mr. Barnes stated EU's 5 & 6 began initial operation on 9/22/08 which is also the date of their initial VE testing. I contacted Mr. Ken Barnes again on 02/12/2009 to inquire about the installation of EU# 7. Mr. Barnes stated unit has not been installed yet. See conversation record. Will conduct a full compliance inspection at this facility in conjunction with initial Visible Emissions testing on EU #7.