# $\frac{\textbf{NON-METALLIC MINERAL PROCESSING}}{\underline{\textbf{PLANTS}}}$



### COMPLIANCE INSPECTION CHECKLIST

INSPECTION TYPE: ANNUAL (INS1, INS2)  COMPLAINT/DISCOVERY (CI)  RE-INSPECTION (FUI)  ARMS COMPLAINT NO:					
AIRS ID#: 7775669 DATE: <u>1/23/2013</u> ARRIVE: <u>1230</u> DEPA	ART: <u>1430</u>				
FACILITY NAME: DAVIE PLANT					
FACILITY LOCATION: 4285 SW 57TH TER					
DAVIE 33314-3855					
OWNER/AUTHORIZED REPRESENTATIVE: JACK O'CONNOR Email: CONTACT NAME: JACK O'CONNOR PHONE: (954)58 Email: ENTITLEMENT PERIOD: 2/26/2011 / 2/26/2016 (effective date) (end date)					
PART I: INSPECTION COMPLIANCE STATUS (check only one box)					
PART II: ONSITE INTRODUCTORY MEETING	(check <b>☑</b> only one				
1. Name(s) of facility representative(s): <u>Jack O'conner</u>	box for each question)				
Brief Notes:					
2. Is the Authorized Representative still JACK O'CONNOR?	X YesNo				
If different, did the facility provide an administrative update within 30 days?  3. Is the facility contact still JACK O'CONNOR? If no, who is?:					
4. Will facility be conducting VE test(s) during today's inspection?					

### Emissions Unit Section 1 -NMMP Plant-crusher,400T/hr w/250Hp electric motor power unit

<u>Is</u>	the Emissions Unit (EU) subject to 40 CFR part 60 subpart OOO – Nonmetallic Mineral Processing (Note: "Nonmetallic mineral" means any of the following minerals or any mixture of which the majorities any of the following minerals: (1) Crushed and Broken Stone, including Limestone, Dolomite, Granit Traprock, Sandstone, Quartz, Quartzite, Marl, Marble, Slate, Shale, Oil Shale, and Shell; (2) Sand and (3) Clay including Kaolin, Fireclay, Bentonite, Fuller's Earth, Ball Clay, and Common Clay; (4) Rock of Softy (5) Gypsum (natural or synthetic); (6) Sodium Compounds, including Sodium Carbonate, Sodium Chlos and Sodium Sulfate; (7) Pumice; (8) Gilsonite; (9) Talc and Pyrophyllite; (10) Boron, including Borax, and Colemanite; (11) Barite; (12) Fluorospar; (13) Feldspar; (14) Diatomite; (15)Perlite; (16) Vermic (17) Mica; (18) Kyanite, including Andalusite, Sillimanite, Topaz, and Dumortierite.}	y e, Gravel; Salt; ride, Kernite,	
2. 3.	Is the EU located at a fixed or portable nonmetallic mineral processing plant or hot mix asphalt plant that has an aboveground crusher or grinding mill?	Yes	⊠No □No □No
sul If	answer to any of the four Questions 1 -4 above is "No" then the EU is not subject to bpart OOO so skip the following questions and go directly to Question 24. the answer to all of the four Questions 1-4 above is "Yes" then continue to Question 5.		
6. 7.	Is the EU subject to 40 CFR part 60 subpart F (Portland Cement Plants) or subpart I (Hot Mix Asphalt Facilities), or does it follow in the plant process any other EU that is subject to 40 CFR part 60 subpart F or subpart I?	<ul><li>☐ Yes</li><li>☐ Yes</li><li>☐ Yes</li></ul>	No
	equal to 9 megagrams/hour (10 tons/hour) ?	∐ Yes	∐No

### 1 –NMMP Plant-crusher,400T/hr w/250Hp electric motor power unit

9.	Is the EU a wet screening operation or subsequent screening operation, bucket elevator or		
	belt conveyor in a production line that processes saturated material up to the first crusher,		
	grinding mill or storage bin in the production line?	☐ Yes	□No
	{Note: "wet screening operation" means a screening operation which removes unwanted material or	_	_
	which separates marketable fines from the product by a washing process which is designed and operat	ed	
	at all times such that the product is saturated with water. "Saturated material" means mineral materia		
	with sufficient surface moisture such that particulate matter emissions are not generated from processi		
	of the material through screening operations, bucket elevators and belt conveyors. Material that is wet		
	solely by wet suppression systems is not considered to be "saturated" for purposes of this definition.}	ica	
	solely by their suppliession systems is not consider early be suith area. You purposes by this adjunction,		
10	Is the EU a screening operation, bucket elevator or belt conveyor in the production line		
10	downstream of wet mining operation that process saturated material up to the first crusher,		
	grinding mill or storage bin in the production line?	Yes	□No
	grinding finit of storage out in the production fine.	1 C5	
	{Note: Wet mining operation means a mining or dredging operation designed and operated to extract		
	any nonmetallic mineral from deposits existing at or below the water table, where the nonmetallic		
	mineral is saturated with water. "Saturated material" means mineral material with sufficient surface		
	moisture such that particulate matter emissions are not generated from processing of the material		
	through screening operations, bucket elevators and belt conveyors. Material that is wetted solely by		
	wet suppression systems is not considered to be "saturated" for purposes of this definition.}		
1£	answer to any of the six Overtions 5, 10, above is "Ver" than the EU is not subject to		
	answer to any of the six Questions 5 -10 above is "Yes" then the EU is not subject to		
	bpart OOO so skip the following questions and go directly to Question 24.		
IJ	the answer to all of the six Questions 5-10 above is "No" then continue to Question 11.		
11	When we the EU lest constructed modified on reconstructed?		
11	.When was the EU last constructed, modified, or reconstructed?		
12	W4L-EU4-1 1'C-14-1 (44/22/2009)	□ <b>3</b> 7	□ N.
12	. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	☐ Yes	∐No
TC			
IJ	answer to Question 12 is "No" skip the following questions and go directly to Question 20		
12	Does the EII have a particulate matter conture quetar (equipment including analogues		
13	. Does the EU have a particulate matter capture system (equipment including enclosures,	□ Vac	□ No
	Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?	☐ Yes	∐No
Τſ	groups to Organian 12 is "No" alin the following greations and go directly to Organian 10		
IJ	answer to Question 13 is "No" skip the following questions and go directly to Question 19		
1 1	Initial Tasta		
14	.Initial Tests:		
	a. Was an initial PM stack test performed on the control device within 180 days of	□ <b>v</b>	□ Na
	initial startup of the EU? N/A	∐ Yes	∐ No
	b. If yes, was the EU found to be in compliance with the PM limit of 0.032 g/dscm (0.014 gr/dscf)?	∐ Yes	∐No
	c. Was an initial VE test performed on any fugitive emissions (escaping capture system)?	∐ Yes	∐No
	d. If yes, was the opacity less than or equal to 7% opacity?	☐ Yes	∐No
15	.If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not		
	individually in compliance with emissions limits:		
	a. Was an initial PM stack test performed on each vent control device within 180 days of		
	initial startup of the EU?	Yes Yes	∐ No
	$\{A \text{ "vent" is any opening through which there is mechanically induced air flow for the } $		
	purpose of exhausting from a building air carrying particulate matter (PM) emissions from		
	one or more affected EUs.}		
	b. If yes, was the EU found to be in compliance with the PM limit of 0.032 g/dscm (0.014 gr/dscf)?	☐ Yes	□No
	c. Was an initial VE test performed on fugitive emissions from non-vent building openings?	☐ Yes	□No
	d. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?		□No

### 1 –NMMP Plant-crusher,400T/hr w/250Hp electric motor power unit

16. Is a baghouse used to control emissions from the EU?	Yes	□No
If yes, the owner operator:  conducts quarterly 30-minute VE tests using Method 22; uses a bag leak detection system specified in 40 CFR 60.674(d); follows the requirements of 40 CFR 63AAAAA Lime Manufacturing as specified in 40 CFR 60.674(e); or none of the above (i.e., out of compliance)		
17. If the EU is an individual, enclosed storage bin controlled by a baghouse, were initial fugitive emissions less than or equal to 7% opacity?   N/A	☐ Yes	☐ No
<b>18.Is a wet scrubber used to control emissions from the EU?</b> If yes, does the owner/operator maintain and operate:	Yes	□No
a. a device for the continuous measurement of the pressure loss of the gas stream through the scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions?	_	□No
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions? {Note: The monitoring device must be certified by the manufacturer to be accurate within +5% of design scrubbing liquid flow rate.}		□No
19. Is wet suppression used to control emissions from the EU?	Yes	□No
<ul> <li>If yes:</li> <li>a. Does the owner/operator perform monthly inspections to check that water is flowing to the discharge spray nozzles?</li> <li>b. Does the owner/operator initiate corrective action within 24 hours and complete corrective action as expediently as practical is water is not flowing properly?</li> <li>c. Is each inspection of the spray nozzles, including the date and any corrective action taken, recorded in the written or electronic logbook as required by 40 CFR 60.676(b)?</li></ul>	☐ Yes	□No
If the EU was constructed, modified, or reconstructed on or after 4/22/2008 skip the following questions and go directly to Question 24.		
<b>20.Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?	☐ Yes	□No
21. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes ☐ Yes	☐ No ☐No ☐No ☐No

### 1 –NMMP Plant-crusher,400T/hr w/250Hp electric motor power unit

22. If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not			
individually in compliance with emissions limits:			Į!
a. Was an initial PM stack test performed on each vent control device within 180 days of initial startup of the EU? N/A		Vac	
initial startup of the EU? N/A {A "vent" is any opening through which there is mechanically induced air flow for the	ш	Yes	∐ No
· · · · · · · · · · · · · · · · · · ·			1
purpose of exhausting from a building air carrying particulate matter (PM) emissions from			1
one or more affected EUs.}		<b>V</b>	□ No
b. Was the EU found to be in compliance with the PM limit of 0.05 g/dscm (0.022 gr/dscf)?	$\vdash$	Yes	□No
c. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?	Ш	Yes	□No
23.Is a wet scrubber used to control emissions from the EU?		Yes	□No
If yes, does the owner/operator maintain and operate:	Ш	1 68	□140
a. a device for the continuous measurement of the pressure loss of the gas stream through the			
scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's			Į!
instructions?		Yes	□No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +250	ш	105	
pascals +1 inch water gauge pressure.}			Į!
and			
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the	e.		
device has been calibrated on an annual basis in accordance with manufacturer's instructions?		Yes	No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +5%		100	
of design scrubbing liquid flow rate.}			Į!
of design seraceing require non-race,			
24. When was the last VE test conducted by the owner/operator for this EU? 7/12/2012			
a. If EU is not subject to 40 CFR 60 subpart OOO, has the EU been tested within the past 5 years?	$\boxtimes$	Yes	□No
b. If EU is subject to 40 CFR subpart OOO:	_		
i. has the EU been tested during each of the past 4 calendar years?		Yes	□No
ii. has the EU been tested yet within the current calendar year?		Yes	⊠No
·			
25. Was a VE test conducted by the owner/operator for this unit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?		Yes	□No
Rate:			_
b. Was the VE test conducted according to EPA Method 9?	$\boxtimes$	Yes	□No
c. The VE test resulted in an opacity of <u>0.0</u> % for the highest six-minute average.			
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)	$\boxtimes$	Yes	□No
26. Was a VE test conducted by the <i>inspector</i> for this unit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?		Yes	□No
Rate:	_		
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.	_		
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)		Yes	□No
			l

### Emissions Unit Section 2 –NMMP Plant-screening operation, 5'x16', 2 decks

<u>Is</u>	the Emissions Unit (EU) subject to 40 CFR part 60 subpart OOO – Nonmetallic Mineral Processing (Note: "Nonmetallic mineral" means any of the following minerals or any mixture of which the majorities any of the following minerals: (1) Crushed and Broken Stone, including Limestone, Dolomite, Granit Traprock, Sandstone, Quartz, Quartzite, Marl, Marble, Slate, Shale, Oil Shale, and Shell; (2) Sand and (3) Clay including Kaolin, Fireclay, Bentonite, Fuller's Earth, Ball Clay, and Common Clay; (4) Rock of Sogysum (natural or synthetic); (6) Sodium Compounds, including Sodium Carbonate, Sodium Chlos and Sodium Sulfate; (7) Pumice; (8) Gilsonite; (9) Talc and Pyrophyllite; (10) Boron, including Borax, and Colemanite; (11) Barite; (12) Fluorospar; (13) Feldspar; (14) Diatomite; (15)Perlite; (16) Vermic (17) Mica; (18) Kyanite, including Andalusite, Sillimanite, Topaz, and Dumortierite.}	y e, Gravel; Salt; ride, Kernite,	
2. 3.	Is the EU located at a fixed or portable nonmetallic mineral processing plant or hot mix asphalt plant that has an aboveground crusher or grinding mill?	⊠ Yes	⊠No □No □No
sul If	bpart OOO so skip the following questions 1 -4 above is "No" then the EU is not subject to bpart OOO so skip the following questions and go directly to Question 24. the answer to all of the four Questions 1-4 above is "Yes" then continue to Question 5.		
6. 7.	Is the EU subject to 40 CFR part 60 subpart F (Portland Cement Plants) or subpart I (Hot Mix Asphalt Facilities), or does it follow in the plant process any other EU that is subject to 40 CFR part 60 subpart F or subpart I?	<ul><li>☐ Yes</li><li>☐ Yes</li><li>☐ Yes</li></ul>	No
8.	Is the EU located at a common clay plant or pumice plant with capacity less than or equal to 9 megagrams/hour (10 tons/hour)?	Yes	□No

### 2 -NMMP Plant-screening operation, 5'x16', 2 decks

7.	Is the EU a wet screening operation or subsequent screening operation, bucket elevator or		
	belt conveyor in a production line that processes saturated material up to the first crusher,		
	grinding mill or storage bin in the production line?	Yes Yes	□No
	{Note: "wet screening operation" means a screening operation which removes unwanted material or		
	which separates marketable fines from the product by a washing process which is designed and operate		
	at all times such that the product is saturated with water. "Saturated material" means mineral material		
	with sufficient surface moisture such that particulate matter emissions are not generated from processing		
	of the material through screening operations, bucket elevators and belt conveyors. Material that is wet	ted	
	solely by wet suppression systems is not considered to be "saturated" for purposes of this definition.}		
10	Is the EU a screening operation, bucket elevator or belt conveyor in the production line		
	downstream of wet mining operation that process saturated material up to the first crusher,	_	_
	grinding mill or storage bin in the production line?	∐ Yes	∐No
	{Note: Wet mining operation means a mining or dredging operation designed and operated to extract		
	any nonmetallic mineral from deposits existing at or below the water table, where the nonmetallic		
	mineral is saturated with water. "Saturated material" means mineral material with sufficient surface		
	moisture such that particulate matter emissions are not generated from processing of the material		
	through screening operations, bucket elevators and belt conveyors. Material that is wetted solely by		
	wet suppression systems is not considered to be "saturated" for purposes of this definition.}		
	answer to any of the six Questions 5-10 above is "Yes" then the EU is not subject to		
	bpart 000 so skip the following questions and go directly to Question 24.		
IJ	the answer to all of the six Questions 5-10 above is "No" then continue to Question 11.		
11	TY/		
	.When was the EU last constructed, modified, or reconstructed?		
12	. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	☐ Yes	□No
		Yes	□No
If	answer to Question 12 is "No" skip the following questions and go directly to Question 20	☐ Yes	□No
If	. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	☐ Yes	□No
<i>If</i> 13	answer to Question 12 is "No" skip the following questions and go directly to Question 20  5. Does the EU have a particulate matter capture system (equipment including enclosures,		
If 13 If	answer to Question 12 is "No" skip the following questions and go directly to Question 20  5. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?		
If 13 If	answer to Question 12 is "No" skip the following questions and go directly to Question 20  3. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  3. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of		
If 13 If	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?		
If 13 If	answer to Question 12 is "No" skip the following questions and go directly to Question 20  5. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  5. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes	
If 13 If	answer to Question 12 is "No" skip the following questions and go directly to Question 20  5. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  5. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes	
If 13 If	answer to Question 12 is "No" skip the following questions and go directly to Question 20  5. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  5. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes	
<i>If</i> 13	answer to Question 12 is "No" skip the following questions and go directly to Question 20  5. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  5. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes	
<i>If</i> 13	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?  Answer to Question 12 is "No" skip the following questions and go directly to Question 20  B. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  B. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes	
<i>If</i> 13 <i>If</i> 14	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes	
<i>If</i> 13 <i>If</i> 14	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes	
<i>If</i> 13	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	☐ Yes	
<i>If</i> 13	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	☐ Yes	
<i>If</i> 13	answer to Question 12 is "No" skip the following questions and go directly to Question 20  5. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  5. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes	
<i>If</i> 13	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?  A. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  5. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes	
<i>If</i> 13	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?  A. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  A. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes	
<i>If</i> 13 <i>If</i> 14	A. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?  A. Does the EU have a particulate matter capture system (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?  answer to Question 13 is "No" skip the following questions and go directly to Question 19  5. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes	

### 2 -NMMP Plant-screening operation, 5'x16', 2 decks

16. Is a baghouse used to control emissions from the EU?		esNo
If yes, the owner operator:  conducts quarterly 30-minute VE tests using Method 22; uses a bag leak detection system specified in 40 CFR 60.674(d); follows the requirements of 40 CFR 63AAAAA Lime Manufacturing as specified in 40 CFR 60.674(e); or none of the above (i.e., out of compliance)		
17. If the EU is an individual, enclosed storage bin controlled by a baghouse, were initial fugitive emissions less than or equal to 7% opacity?   N/A	□ Y	es No
<b>18.Is a wet scrubber used to control emissions from the EU?</b> If yes, does the owner/operator maintain and operate:	□ Y	esNo
a. a device for the continuous measurement of the pressure loss of the gas stream through the scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions?	Y 🗌 Y	esNo
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions? {Note: The monitoring device must be certified by the manufacturer to be accurate within +5% of design scrubbing liquid flow rate.}		esNo
19. Is wet suppression used to control emissions from the EU?	□ Y	esNo
<ul> <li>If yes:</li> <li>a. Does the owner/operator perform monthly inspections to check that water is flowing to the discharge spray nozzles?</li> <li>b. Does the owner/operator initiate corrective action within 24 hours and complete corrective action as expediently as practical is water is not flowing properly?</li> <li>c. Is each inspection of the spray nozzles, including the date and any corrective action taken, recorded in the written or electronic logbook as required by 40 CFR 60.676(b)?</li></ul>	□ Y	es
If the EU was constructed, modified, or reconstructed on or after 4/22/2008 skip the following questions and go directly to Question 24.		
<b>20.Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?	□ Y	esNo
21. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Y ☐ Y	es No esNo esNo esNo

### 2 -NMMP Plant-screening operation, 5'x16', 2 decks

22. If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not			
individually in compliance with emissions limits:			
a. Was an initial PM stack test performed on each vent control device within 180 days of	$\overline{}$	~~	
initial startup of the EU? N/A	Ш	Yes	☐ No
{A "vent" is any opening through which there is mechanically induced air flow for the			
purpose of exhausting from a building air carrying particulate matter (PM) emissions from			
one or more affected EUs.} b. Was the EU found to be in compliance with the PM limit of 0.05 g/dscm (0.022 gr/dscf)?		Vac	$\square$ No
c. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?	$\vdash$	Yes Yes	∐No ∏No
c. Were initial rugitive emissions from non-vent bunding openings less than of equal to 770 opacity:	Ш	1 68	□INO
23. Is a wet scrubber used to control emissions from the EU?		Yes	□No
If yes, does the owner/operator maintain and operate:			
a. a device for the continuous measurement of the pressure loss of the gas stream through the			
scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's	_		_
instructions?	Ш	Yes	□No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +250			
pascals +1 inch water gauge pressure.}			
and  by a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the	2		
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and th device has been calibrated on an annual basis in accordance with manufacturer's instructions?		Vac	□No
Note: The monitoring device must be certified by the manufacturer to be accurate within +5%	ш	168	□1 <b>1</b> 0
of design scrubbing liquid flow rate.}			
of design serubbing fiquid flow rate.			
24. When was the last VE test conducted by the owner/operator for this EU? 7/12/2012			
a. If EU is not subject to 40 CFR 60 subpart OOO, has the EU been tested within the past 5 years?	$\boxtimes$	Yes	□No
b. If EU is subject to 40 CFR subpart OOO:			
i. has the EU been tested during each of the past 4 calendar years?		Yes	□No
ii. has the EU been tested yet within the current calendar year?		Yes	⊠No
AF TW. TVE 4-4 14-1 b4b	$\Box$	<b>17</b>	NT.
25. Was a VE test conducted by the <i>owner/operator</i> for this unit during this site visit?	H	Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?	Ш	Yes	□No
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.	ш	168	□1 <b>N</b> O
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)		Yes	□No
u. Did the VD test demonstrate comphance with the opacity filme. (See chart solow).		103	□1
26. Was a VE test conducted by the <i>inspector</i> for this unit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?		Yes	No
Rate:			
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.	_		_
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)	Ш	Yes	□No

### Emissions Unit Section 3 –NMMP Plant-#50-001 stacker conveyor, 30"w x 50'l

1. 2. 3.	the Emissions Unit (EU) subject to 40 CFR part 60 subpart OOO – Nonmetallic Mineral Processin {Note: "Nonmetallic mineral" means any of the following minerals or any mixture of which the majoric is any of the following minerals: (1) Crushed and Broken Stone, including Limestone, Dolomite, Granic Traprock, Sandstone, Quartz, Quartzite, Marl, Marble, Slate, Shale, Oil Shale, and Shell; (2) Sand and (3) Clay including Kaolin, Fireclay, Bentonite, Fuller's Earth, Ball Clay, and Common Clay; (4) Rock of (5) Gypsum (natural or synthetic); (6) Sodium Compounds, including Sodium Carbonate, Sodium Chlo and Sodium Sulfate; (7) Pumice; (8) Gilsonite; (9) Talc and Pyrophyllite; (10) Boron, including Borax, and Colemanite; (11) Barite; (12) Fluorospar; (13) Feldspar; (14) Diatomite; (15)Perlite; (16) Vermica; (17) Mica; (18) Kyanite, including Andalusite, Sillimanite, Topaz, and Dumortierite.}  Is the EU located at a fixed or portable nonmetallic mineral processing plant or hot mix asphalt plant that has an aboveground crusher or grinding mill? ———————————————————————————————————	y e, Gravel; Salt; ride, Kernite, ulite; ☐ Yes ☐ Yes	
Te	□ crusher or grinding mill at hot mix asphalt plant that reduces the size of nonmetallic minerals embedded in recycled asphalt pavement or subsequent emissions unit up to, but not including, the first storage silo or bin; □ screening operation (a device for separating material according to size by passing undersize material through one or more mesh surfaces (screens) in series, and retaining oversize material on the mesh surfaces. Grizzly feeders associated with truck dumping and static (non-moving) grizzlies used anywhere in the nonmetallic mineral processing plant are not considered to be screening operations.) □ building enclosing any of the above EUs if all enclosed EUs are not individually in compliance with emissions limits. {A "vent" is any opening through which there is mechanically induced air flow for the purpose of exhausting from a building air carrying particulate matter (PM) emissions from one or more affected EUs.}		
su If	answer to any of the four Questions 1 -4 above is "No" then the EU is not subject to bpart OOO so skip the following questions and go directly to Question 24. the answer to all of the four Questions 1-4 above is "Yes" then continue to Question 5.		
	Is the EU subject to 40 CFR part 60 subpart F (Portland Cement Plants) or subpart I (Hot Mix Asphalt Facilities), or does it follow in the plant process any other EU that is subject to 40 CFR part 60 subpart F or subpart I?	☐ Yes	□No
	Is the EU located at a fixed sand and gravel plant or crushed stone plant with a capacity less than or equal to 23 megagrams/hour (25 tons/hour)?	Yes	□No
	Is the EU located at a portable sand and gravel plant or crushed stone plant with a capacity less than or equal to 136 megagrams/hour (150 tons/hour)?	Yes	□No
8.	Is the EU located at a common clay plant or pumice plant with capacity less than or equal to 9 megagrams/hour (10 tons/hour)?	Yes	□No

### 3 –NMMP Plant-#50-001 stacker conveyor, 30''w x 50'l

belt conveyor in a production grinding mill or storage bin it {Note: "wet screening operawhich separates marketable; at all times such that the prowith sufficient surface moists of the material through screen	eration or subsequent screening operation, bucket elevator or in line that processes saturated material up to the first crusher, in the production line? ————————————————————————————————————	ated ial sing etted	□No
downstream of wet mining of grinding mill or storage bin it storage. Wet mining operation any nonmetallic mineral from mineral is saturated with was moisture such that particulat through screening operation.	on, bucket elevator or belt conveyor in the production line peration that process saturated material up to the first crusher, in the production line? ————————————————————————————————————	<del></del>	□No
subpart 000 so skip the follow. If the answer to all of the six Qu	tructed, modified, or reconstructed?		
12. Was the EU constructed, n	nodified, or reconstructed on or after 4/22/2008?	☐ Yes	□No
If answer to Question 12 is "No	" skip the following questions and go directly to Question 20		
	late matter <i>capture system</i> (equipment including enclosures, etc.) to capture and transport particulate matter to a control device?	Yes	□No
If answer to Question 13 is "No	"skip the following questions and go directly to Question 19		
initial startup of the EU b. If yes, was the EU found to c. Was an initial VE test perf	est performed on the control device within 180 days of  (?	- Yes	☐ No ☐No ☐No ☐No
individually in compliance a. Was an initial PM stack terminitial startup of the EU {A "vent" is any opening purpose of exhausting f	st performed on each vent control device within 180 days of ?? N/A mg through which there is mechanically induced air flow for the from a building air carrying particulate matter (PM) emissions from	Yes	□ No
c. Was an initial VE test perf	to be in compliance with the PM limit of 0.032 g/dscm (0.014 gr/dscf)?	Yes	□No □No □No

### $\underline{3}$ –NMMP Plant-#50-001 stacker conveyor, 30''w x 50'l

16. Is a baghouse used to control emissions from the EU?		Yes	No
If yes, the owner operator:  conducts quarterly 30-minute VE tests using Method 22; uses a bag leak detection system specified in 40 CFR 60.674(d); follows the requirements of 40 CFR 63AAAAA Lime Manufacturin as specified in 40 CFR 60.674(e); or none of the above (i.e., out of compliance)			_
17. If the EU is an individual, enclosed storage bin controlled by a baghouse, were initial fugitive emissions less than or equal to 7% opacity?    N/A	Y	Yes	☐ No
<b>18.</b> Is a wet scrubber used to control emissions from the EU?	<u> </u>	Yes	□No
a. a device for the continuous measurement of the pressure loss of the gas stream through the scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions?	<u> </u>	Yes	□No
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions? {Note: The monitoring device must be certified by the manufacturer to be accurate within +5% of design scrubbing liquid flow rate.}		Yes	□No
19.Is wet suppression used to control emissions from the EU?		Yes	□No
<ul> <li>If yes:</li> <li>a. Does the owner/operator perform monthly inspections to check that water is flowing to the discharge spray nozzles?</li> <li>b. Does the owner/operator initiate corrective action within 24 hours and complete corrective action as expediently as practical is water is not flowing properly?</li> <li>c. Is each inspection of the spray nozzles, including the date and any corrective action taken, recorded in the written or electronic logbook as required by 40 CFR 60.676(b)?</li></ul>		Yes	□No
questions and go directly to Question 24.			
<b>20. Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?		Yes	□No
21. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?		Yes Yes Yes Yes	☐ No ☐No ☐No ☐No

### 3 –NMMP Plant-#50-001 stacker conveyor, 30''w x 50'l

22 If the Ellis a building analysing any other propleted Ells and all analysed Ells are not			
22. If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not			
individually in compliance with emissions limits:			Į.
a. Was an initial PM stack test performed on each vent control device within 180 days of initial startup of the EU? N/A		Vac	$\square$ No
	Ш	Yes	∐ No
{A "vent" is any opening through which there is mechanically induced air flow for the			Į!
purpose of exhausting from a building air carrying particulate matter (PM) emissions from			Į.
one or more affected EUs.}			
b. Was the EU found to be in compliance with the PM limit of 0.05 g/dscm (0.022 gr/dscf)?	$\vdash$	Yes	∐No
c. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?	Ш	Yes	∐No
22 T		<b>47</b>	□ N.
23. Is a wet scrubber used to control emissions from the EU?	Ш	Yes	□No
If yes, does the owner/operator maintain and operate:			Į.
a. a device for the continuous measurement of the pressure loss of the gas stream through the			Į.
scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's		*7	
instructions?	Ш	Yes	□No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +250			Į.
pascals +1 inch water gauge pressure.}			Į.
and			
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the		<b>T7</b> .	□ NT.
device has been calibrated on an annual basis in accordance with manufacturer's instructions?	Ш	Yes	□No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +5%			Į.
of design scrubbing liquid flow rate.}			
24. When was the last VE test conducted by the owner/operator for this EU? 7/12/2012			
•	$\square$	Yes	$\square$ No
a. If EU is not subject to 40 CFR 60 subpart OOO, has the EU been tested within the past 5 years?		res	□No
b. If EU is subject to 40 CFR subpart OOO:		*7	
i. has the EU been tested during each of the past 4 calendar years?	H	Yes	∐No
ii. has the EU been tested yet within the current calendar year?	Ш	Yes	□No
25. Was a VE test conducted by the <i>owner/operator</i> for this unit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?	H	Yes	□No
Rate:	Ш	103	
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.	Ш	105	☐ī <b>\</b> 0
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)		Yes	□No
d. Did the VE test demonstrate comphance with the opacity mint? (See chart below)	ш	168	□INO
26. Was a VE test conducted by the <i>inspector</i> for this unit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?	H	Yes	□No
Rate:	Ш	105	
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.	ш	105	□140
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)	П	Yes	□No
d. Did the VE test demonstrate comphance with the opacity mint: (See chart below).	ш	1 68	□110

### Emissions Unit Section 4 –NMMP Plant-#50-002 stacker conveyor, 30''w x 50'l

<u>Is</u>	the Emissions Unit (EU) subject to 40 CFR part 60 subpart OOO – Nonmetallic Mineral Processing (Note: "Nonmetallic mineral" means any of the following minerals or any mixture of which the majorities any of the following minerals: (1) Crushed and Broken Stone, including Limestone, Dolomite, Granite Traprock, Sandstone, Quartz, Quartzite, Marl, Marble, Slate, Shale, Oil Shale, and Shell; (2) Sand and (3) Clay including Kaolin, Fireclay, Bentonite, Fuller's Earth, Ball Clay, and Common Clay; (4) Rock (5) Gypsum (natural or synthetic); (6) Sodium Compounds, including Sodium Carbonate, Sodium Chlo and Sodium Sulfate; (7) Pumice; (8) Gilsonite; (9) Talc and Pyrophyllite; (10) Boron, including Borax, and Colemanite; (11) Barite; (12) Fluorospar; (13) Feldspar; (14) Diatomite; (15)Perlite; (16) Vermic (17) Mica; (18) Kyanite, including Andalusite, Sillimanite, Topaz, and Dumortierite.}	y e, Gravel; Salt; ride, Kernite,	
2. 3.	Is the EU located at a fixed or portable nonmetallic mineral processing plant or hot mix asphalt plant that has an aboveground crusher or grinding mill?	☐ Yes ☐ Yes ☐ Yes ☐ Yes	⊠No □No □No □No
sul If	bpart OOO so skip the following questions 1-4 above is "No" then the EU is not subject to bpart OOO so skip the following questions and go directly to Question 24. the answer to all of the four Questions 1-4 above is "Yes" then continue to Question 5.		
6. 7.	Is the EU subject to 40 CFR part 60 subpart F (Portland Cement Plants) or subpart I (Hot Mix Asphalt Facilities), or does it follow in the plant process any other EU that is subject to 40 CFR part 60 subpart F or subpart I?	<ul><li>☐ Yes</li><li>☐ Yes</li><li>☐ Yes</li></ul>	□No □No □No
	equal to 9 megagrams/hour (10 tons/hour)?	Yes	□No

### 4 –NMMP Plant-#50-002 stacker conveyor, 30"w x 50'l

9. Is the EU a wet screening operation or subsequent screening operation, bucket elevator or belt conveyor in a production line that processes saturated material up to the first crusher, grinding mill or storage bin in the production line? ————————————————————————————————————	l ng	□No
10. Is the EU a screening operation, bucket elevator or belt conveyor in the production line downstream of wet mining operation that process saturated material up to the first crusher, grinding mill or storage bin in the production line?	☐ Yes	□No
If answer to any of the six Questions 5 - 10 above is "Yes" then the EU is not subject to subpart OOO so skip the following questions and go directly to Question 24.  If the answer to all of the six Questions 5-10 above is "No" then continue to Question 11.  11. When was the EU last constructed, modified, or reconstructed?		
12. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	Yes	□No
If answer to Question 12 is "No" skip the following questions and go directly to Question 20		
<b>13. Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?	☐ Yes	□No
If answer to Question 13 is "No" skip the following questions and go directly to Question 19		
a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes ☐ Yes	☐ No ☐No ☐No ☐No
15. If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not individually in compliance with emissions limits:  a. Was an initial PM stack test performed on each vent control device within 180 days of initial startup of the EU?	☐ Yes	□ No
b. If yes, was the EU found to be in compliance with the PM limit of 0.032 g/dscm (0.014 gr/dscf)? c. Was an initial VE test performed on fugitive emissions from non-vent building openings? d. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?	Yes Yes Yes	□No □No □No

### 4 –NMMP Plant-#50-002 stacker conveyor, 30"w x 50'l

16. Is a baghouse used to control emissions from the EU?	Yes	□No
If yes, the owner operator:  conducts quarterly 30-minute VE tests using Method 22; uses a bag leak detection system specified in 40 CFR 60.674(d); follows the requirements of 40 CFR 63AAAAA Lime Manufacturi as specified in 40 CFR 60.674(e); or none of the above (i.e., out of compliance)	ng	
17. If the EU is an individual, enclosed storage bin controlled by a baghouse, were initial fugitive emissions less than or equal to 7% opacity?   N/A	☐ Yes	☐ No
<b>18.Is a wet scrubber used to control emissions from the EU?</b> If yes, does the owner/operator maintain and operate:	Yes	□No
a. a device for the continuous measurement of the pressure loss of the gas stream through the scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions?	Yes	□No
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions? {Note: The monitoring device must be certified by the manufacturer to be accurate within +5% of design scrubbing liquid flow rate.}		□No
19. Is wet suppression used to control emissions from the EU?	Yes	□No
<ul> <li>If yes:</li> <li>a. Does the owner/operator perform monthly inspections to check that water is flowing to the discharge spray nozzles?</li> <li>b. Does the owner/operator initiate corrective action within 24 hours and complete corrective action as expediently as practical is water is not flowing properly?</li> <li>c. Is each inspection of the spray nozzles, including the date and any corrective action taken, recorded in the written or electronic logbook as required by 40 CFR 60.676(b)?</li></ul>	☐ Yes	□No
If the EU was constructed, modified, or reconstructed on or after 4/22/2008 skip the following questions and go directly to Question 24.		
<b>20.Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?	☐ Yes	□No
21. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes ☐ Yes	☐ No ☐No ☐No ☐No

### 4 –NMMP Plant-#50-002 stacker conveyor, 30"w x 50'l

22 If the EU is a building analoging any other negated EUs and all analoged EUs are not			
22. If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not individually in compliance with emissions limits:			
individually in compliance with emissions limits:			Į!
a. Was an initial PM stack test performed on each vent control device within 180 days of initial startup of the EU? N/A		Vac	$\square$ No
	Ш	Yes	∐ No
{A "vent" is any opening through which there is mechanically induced air flow for the			
purpose of exhausting from a building air carrying particulate matter (PM) emissions from			
one or more affected EUs.}			
b. Was the EU found to be in compliance with the PM limit of 0.05 g/dscm (0.022 gr/dscf)?	Ц	Yes	∐No
c. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?	Ш	Yes	∐No
		* 7	
23. Is a wet scrubber used to control emissions from the EU?	Ш	Yes	□No
If yes, does the owner/operator maintain and operate:			
a. a device for the continuous measurement of the pressure loss of the gas stream through the			
scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's			
instructions?	Ш	Yes	□No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +250			
pascals +1 inch water gauge pressure.}			Į!
and			Į!
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the			
device has been calibrated on an annual basis in accordance with manufacturer's instructions?	$\sqcup$	Yes	□No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +5%			
of design scrubbing liquid flow rate.}			
24. When was the last VE test conducted by the owner/operator for this EU? 7/12/2012	$\overline{}$		
a. If EU is not subject to 40 CFR 60 subpart OOO, has the EU been tested within the past 5 years?	$\bowtie$	Yes	□No
b. If EU is subject to 40 CFR subpart OOO:			
i. has the EU been tested during each of the past 4 calendar years?		Yes	□No
ii. has the EU been tested yet within the current calendar year?		Yes	□No
	_		
25. Was a VE test conducted by the <i>owner/operator</i> for this unit during this site visit?	$\sqcup$	Yes	□No
a. Was the VE test conducted at a process rate that is representative of the normal rate?		Yes	□No
Rate:			
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.			
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)		Yes	□No
	-		
26. Was a VE test conducted by the <i>inspector</i> for this unit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?		Yes	□No
Rate:	_		
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.			_
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)		Yes	□No
	_		_
			l

## Emissions Unit Section 5 –NMMP Plant-#50-003 stacker conveyor, 30''w x 50'l

<u>Is</u>	the Emissions Unit (EU) subject to 40 CFR part 60 subpart OOO – Nonmetallic Mineral Processing (Note: "Nonmetallic mineral" means any of the following minerals or any mixture of which the majoring is any of the following minerals: (1) Crushed and Broken Stone, including Limestone, Dolomite, Granite Traprock, Sandstone, Quartz, Quartzite, Marl, Marble, Slate, Shale, Oil Shale, and Shell; (2) Sand and (3) Clay including Kaolin, Fireclay, Bentonite, Fuller's Earth, Ball Clay, and Common Clay; (4) Rock (5) Gypsum (natural or synthetic); (6) Sodium Compounds, including Sodium Carbonate, Sodium Chlos and Sodium Sulfate; (7) Pumice; (8) Gilsonite; (9) Talc and Pyrophyllite; (10) Boron, including Borax, and Colemanite; (11) Barite; (12) Fluorospar; (13) Feldspar; (14) Diatomite; (15)Perlite; (16) Vermic (17) Mica; (18) Kyanite, including Andalusite, Sillimanite, Topaz, and Dumortierite.}	y e, Gravel; Salt; ride, Kernite,	
2. 3.	Is the EU located at a fixed or portable nonmetallic mineral processing plant or hot mix asphalt plant that has an aboveground crusher or grinding mill?		⊠No □No □No □No
sul If	bpart OOO so skip the following questions 1 -4 above is "No" then the EU is not subject to bpart OOO so skip the following questions and go directly to Question 24. the answer to all of the four Questions 1-4 above is "Yes" then continue to Question 5.		
6. 7.	Is the EU subject to 40 CFR part 60 subpart F (Portland Cement Plants) or subpart I (Hot Mix Asphalt Facilities), or does it follow in the plant process any other EU that is subject to 40 CFR part 60 subpart F or subpart I?	☐ Yes ☐ Yes ☐ Yes	No
	equal to 9 megagrams/hour (10 tons/hour) ?	∐ Yes	∐No

### 5 –NMMP Plant-#50-003 stacker conveyor, 30"w x 50'l

9. Is the EU a wet screening operation or subsequent screening operation, bucket elevator or belt conveyor in a production line that processes saturated material up to the first crusher, grinding mill or storage bin in the production line?	el ng	s
10. Is the EU a screening operation, bucket elevator or belt conveyor in the production line downstream of wet mining operation that process saturated material up to the first crusher, grinding mill or storage bin in the production line?	☐ Yes	s 🗀No
If answer to any of the six Questions 5 - 10 above is "Yes" then the EU is not subject to subpart OOO so skip the following questions and go directly to Question 24.  If the answer to all of the six Questions 5-10 above is "No" then continue to Question 11.  11. When was the EU last constructed, modified, or reconstructed?		
12. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?	☐ Yes	s  No
If answer to Question 12 is "No" skip the following questions and go directly to Question 20		
<b>13. Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?	☐ Yes	s 🔲No
If answer to Question 13 is "No" skip the following questions and go directly to Question 19		
a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes☐ Yes☐ Yes☐ Yes	s
15. If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not individually in compliance with emissions limits:  a. Was an initial PM stack test performed on each vent control device within 180 days of initial startup of the EU?	☐ Yes	s 🗌 No
one or more affected EUs.} b. If yes, was the EU found to be in compliance with the PM limit of 0.032 g/dscm (0.014 gr/dscf)? c. Was an initial VE test performed on fugitive emissions from non-vent building openings? d. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?	Yes	s 🔲No

### 5 –NMMP Plant-#50-003 stacker conveyor, 30"w x 50'l

16. Is a baghouse used to control emissions from the EU?		esNo
If yes, the owner operator:  conducts quarterly 30-minute VE tests using Method 22;  uses a bag leak detection system specified in 40 CFR 60.674(d);  follows the requirements of 40 CFR 63AAAAA Lime Manufacturin as specified in 40 CFR 60.674(e); or  none of the above (i.e., out of compliance)		
17. If the EU is an individual, enclosed storage bin controlled by a baghouse, were initial fugitive emissions less than or equal to 7% opacity?   N/A	□ Y	es No
<b>18.Is a wet scrubber used to control emissions from the EU?</b> If yes, does the owner/operator maintain and operate:	□ Y	esNo
a. a device for the continuous measurement of the pressure loss of the gas stream through the scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions?	. 🗌 Y	esNo
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions? {Note: The monitoring device must be certified by the manufacturer to be accurate within +5% of design scrubbing liquid flow rate.}		esNo
19. Is wet suppression used to control emissions from the EU?	□ Y	esNo
<ul> <li>If yes:</li> <li>a. Does the owner/operator perform monthly inspections to check that water is flowing to the discharge spray nozzles?</li> <li>b. Does the owner/operator initiate corrective action within 24 hours and complete corrective action as expediently as practical is water is not flowing properly?</li> <li>c. Is each inspection of the spray nozzles, including the date and any corrective action taken, recorded in the written or electronic logbook as required by 40 CFR 60.676(b)?</li></ul>	□ Y	es □No
If the EU was constructed, modified, or reconstructed on or after 4/22/2008 skip the following questions and go directly to Question 24.		
<b>20.Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?	□ Y	esNo
21. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Y ☐ Y	es No esNo esNo esNo

### 5 –NMMP Plant-#50-003 stacker conveyor, 30"w x 50'l

22 If the Ellis a building analysing any other propleted Ells and all analysed Ells and at			
22. If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not individually in compliance with emissions limits:			
individually in compliance with emissions limits:			Į.
a. Was an initial PM stack test performed on each vent control device within 180 days of initial startup of the EU? N/A		Vac	$\square$ No
	Ш	Yes	∐ No
{A "vent" is any opening through which there is mechanically induced air flow for the			Į.
purpose of exhausting from a building air carrying particulate matter (PM) emissions from			Į.
one or more affected EUs.}			
b. Was the EU found to be in compliance with the PM limit of 0.05 g/dscm (0.022 gr/dscf)?	$\vdash$	Yes	∐No
c. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?	Ш	Yes	∐No
22 T		<b>47</b>	□ N.
23. Is a wet scrubber used to control emissions from the EU?	Ш	Yes	□No
If yes, does the owner/operator maintain and operate:			
a. a device for the continuous measurement of the pressure loss of the gas stream through the			Į.
scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's		*7	□ No
instructions?	Ш	Yes	□No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +250			Į.
pascals +1 inch water gauge pressure.}			
and  he adaying for the continuous measurement of the something liquid flow rate to the wet somether and the	_		
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the		Vac	$\square$ No
device has been calibrated on an annual basis in accordance with manufacturer's instructions?	Ш	Yes	□No
{Note: The monitoring device must be certified by the manufacturer to be accurate within +5%			Į.
of design scrubbing liquid flow rate.}			
24. When was the last VE test conducted by the owner/operator for this EU? 7/12/2012			
a. If EU is not subject to 40 CFR 60 subpart OOO, has the EU been tested within the past 5 years?	$\nabla$	Yes	□No
b. If EU is subject to 40 CFR subpart OOO; has the EU been tested within the past 3 years?	$\square$	168	□1 <b>N</b> O
i. has the EU been tested during each of the past 4 calendar years?		Yes	□No
ii. has the EU been tested during each of the past 4 calendar years?iii. has the EU been tested yet within the current calendar year?	$\vdash$	Yes	□No
11. has the EU been tested yet within the current calendar year?	ш	res	□1NO
25. Was a VE test conducted by the <i>owner/operator</i> for this unit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?	Ħ	Yes	□No
Rate:	ш	105	
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.		103	
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)		Yes	□No
d. Did the VE test demonstrate comphance with the opacity man: (See chart below)	ш	168	□110
26. Was a VE test conducted by the <i>inspector</i> for this unit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a process rate that is representative of the normal rate?	H	Yes	□No
Rate:	Ш	103	
b. Was the VE test conducted according to EPA Method 9?		Yes	□No
c. The VE test resulted in an opacity of% for the highest six-minute average.	ш	105	□140
d. Did the VE test demonstrate compliance with the opacity limit? (See chart below)	П	Yes	□No
d. Did the VE test demonstrate comphance with the opacity mint: (See chart below).	ш	1 68	□110

### Emissions Unit Section 6 –NMMP Plant-diesel RICE auxillary power unit

		(check <b>☑</b>	only one
	ł	ox for each	question)
Is	the Emissions Unit (EU) subject to 40 CFR part 60 subpart OOO – Nonmetallic Mineral Processin		•
15	{Note: "Nonmetallic mineral" means any of the following minerals or any mixture of which the majorit is any of the following minerals: (1) Crushed and Broken Stone, including Limestone, Dolomite, Granit Traprock, Sandstone, Quartz, Quartzite, Marl, Marble, Slate, Shale, Oil Shale, and Shell; (2) Sand and (3) Clay including Kaolin, Fireclay, Bentonite, Fuller's Earth, Ball Clay, and Common Clay; (4) Rock (5) Gypsum (natural or synthetic); (6) Sodium Compounds, including Sodium Carbonate, Sodium Chlo and Sodium Sulfate; (7) Pumice; (8) Gilsonite; (9) Talc and Pyrophyllite; (10) Boron, including Borax, and Colemanite; (11) Barite; (12) Fluorospar; (13) Feldspar; (14) Diatomite; (15)Perlite; (16) Vermic (17) Mica; (18) Kyanite, including Andalusite, Sillimanite, Topaz, and Dumortierite.}	y e, Gravel; Salt; ride, Kernite,	
1.	Is the EU located at a fixed or portable nonmetallic mineral processing plant		
	or hot mix asphalt plant that has an aboveground crusher or grinding mill?	☐ Yes	⊠No
	Is the EU located above ground (i.e., not in an underground mine)?		□No
	Was the EU constructed, modified, or reconstructed after August 31, 1983?		□No
4.	Is the EU one of the following?	☐ Yes	□No
	☐ crusher, ☐ grinding mill, ☐ bucket elevator, ☐ belt conveyor, ☐ bagging operation, ☐ storage bin, ☐ enclosed truck loading station ☐ enclosed railcar loading station;		
	crusher or grinding mill at hot mix asphalt plant that reduces the size of nonmetallic		
	minerals embedded in recycled asphalt pavement or subsequent emissions unit up to,		
	but not including, the first storage silo or bin;		
	screening operation (a device for separating material according to size by passing		
	undersize material through one or more mesh surfaces (screens) in series, and retaining		
	oversize material on the mesh surfaces. Grizzly feeders associated with truck dumping		
	and static (non-moving) grizzlies used anywhere in the nonmetallic mineral processing		
	plant are not considered to be screening operations.)  building enclosing any of the above EUs if all enclosed EUs are not individually in		
	compliance with emissions limits. $\{A \text{ "vent" is any opening through } \}$		
	which there is mechanically induced air flow for the purpose of exhausting from a building		
	air carrying particulate matter (PM) emissions from one or more affected EUs.}		
su	answer to any of the four Questions 1 -4 above is "No" then the EU is not subject to bpart OOO so skip the following questions and go directly to Question 24. the answer to all of the four Questions 1-4 above is "Yes" then continue to Question 5.		
5.	Is the EU subject to 40 CFR part 60 subpart F (Portland Cement Plants) or		
	subpart I (Hot Mix Asphalt Facilities), or does it follow in the plant process		
	any other EU that is subject to 40 CFR part 60 subpart F or subpart I?	☐ Yes	□No
6.	Is the EU located at a fixed sand and gravel plant or crushed stone plant with a		
_	capacity less than or equal to 23 megagrams/hour (25 tons/hour)?	☐ Yes	□No
7.	Is the EU located at a portable sand and gravel plant or crushed stone plant with a	□ v	□ N-
R	capacity less than or equal to 136 megagrams/hour (150 tons/hour)?	☐ Yes	□No
0.	equal to 9 megagrams/hour (10 tons/hour)?	☐ Yes	□No
	T		

### <u>6 –NMMP Plant-diesel RICE auxillary power unit</u>

9. Is the EU a wet screening operation or subsequent screening operation, bucket elevator or belt conveyor in a production line that processes saturated material up to the first crusher, grinding mill or storage bin in the production line?	l ng	Yes	□No
10. Is the EU a screening operation, bucket elevator or belt conveyor in the production line downstream of wet mining operation that process saturated material up to the first crusher, grinding mill or storage bin in the production line?		Yes	□No
If answer to any of the six Questions 5 - 10 above is "Yes" then the EU is not subject to subpart OOO so skip the following questions and go directly to Question 24.  If the answer to all of the six Questions 5-10 above is "No" then continue to Question 11.  11. When was the EU last constructed, modified, or reconstructed?			
12. Was the EU constructed, modified, or reconstructed on or after 4/22/2008?		Yes	□No
If answer to Question 12 is "No" skip the following questions and go directly to Question 20			
<b>13.Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?		Yes	□No
If answer to Question 13 is "No" skip the following questions and go directly to Question 19			
a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?		Yes Yes Yes Yes	☐ No ☐No ☐No ☐No
15. If the EU is a building enclosing any other regulated EUs and all enclosed EUs are not individually in compliance with emissions limits:  a. Was an initial PM stack test performed on each vent control device within 180 days of initial startup of the EU?		Yes	☐ No
one or more affected EUs.} b. If yes, was the EU found to be in compliance with the PM limit of 0.032 g/dscm (0.014 gr/dscf)? c. Was an initial VE test performed on fugitive emissions from non-vent building openings? d. Were initial fugitive emissions from non-vent building openings less than or equal to 7% opacity?		Yes Yes Yes	□No □No □No

### <u>6 –NMMP Plant-diesel RICE auxillary power unit</u>

16. Is a baghouse used to control emissions from the EU?	Yes	No
If yes, the owner operator:  □ conducts quarterly 30-minute VE tests using Method 22; □ uses a bag leak detection system specified in 40 CFR 60.674(d); □ follows the requirements of 40 CFR 63AAAAA Lime Manufacturi as specified in 40 CFR 60.674(e); or □ none of the above (i.e., out of compliance)	ng	
17. If the EU is an individual, enclosed storage bin controlled by a baghouse, were initial fugitive emissions less than or equal to 7% opacity?   N/A	☐ Yes	☐ No
<b>18.Is a wet scrubber used to control emissions from the EU?</b> If yes, does the owner/operator maintain and operate:	Yes	□No
a. a device for the continuous measurement of the pressure loss of the gas stream through the scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions?	_	No
b. a device for the continuous measurement of the scrubbing liquid flow rate to the wet scrubber and the device has been calibrated on an annual basis in accordance with manufacturer's instructions? {Note: The monitoring device must be certified by the manufacturer to be accurate within +5% of design scrubbing liquid flow rate.}		□No
19. Is wet suppression used to control emissions from the EU?	Yes	□No
<ul> <li>If yes:</li> <li>a. Does the owner/operator perform monthly inspections to check that water is flowing to the discharge spray nozzles?</li> <li>b. Does the owner/operator initiate corrective action within 24 hours and complete corrective action as expediently as practical is water is not flowing properly?</li> <li>c. Is each inspection of the spray nozzles, including the date and any corrective action taken, recorded in the written or electronic logbook as required by 40 CFR 60.676(b)?</li></ul>	☐ Yes	□No
If the EU was constructed, modified, or reconstructed on or after 4/22/2008 skip the following questions and go directly to Question 24.		
<b>20.Does the EU have a particulate matter</b> <i>capture system</i> (equipment including enclosures, Hoods, fans, dampers, etc.) to capture and transport particulate matter to a control device?	☐ Yes	□No
21. Initial Tests:  a. Was an initial PM stack test performed on the control device within 180 days of initial startup of the EU?	☐ Yes ☐ Yes ☐ Yes ☐ Yes	☐ No ☐No ☐No ☐No

### <u>6 –NMMP Plant-diesel RICE auxillary power unit</u>

22. If the EU is a building enclosing ar		and all enclosed EUs are not			
individually in compliance with en					
a. Was an initial PM stack test perfo	a. Was an initial PM stack test performed on each vent control device within 180 days of initial startup of the EU?				
			/A	☐ Yes	∐ No
{A "vent" is any opening through w					
purpose of exhausting from a building	ig air carrying particula	te matter (PM) emissions from			
one or more affected EUs.}	:	of 0.05 =/door (0.022 ==/doof)		□ V	□ Na
<ul><li>b. Was the EU found to be in compl</li><li>c. Were initial fugitive emissions from</li></ul>				☐ Yes	∐No
c. were initial fugitive emissions fro	om non-vent bunding op	enings less than or equal to 7%	opacity?	∐ Yes	∐No
23. Is a wet scrubber used to control e	missions from the EU?			☐ Yes	□No
If yes, does the owner/operator main	tain and operate:				
<ul> <li>a. a device for the continuous measu</li> </ul>					
		al basis in accordance with man			
				☐ Yes	□No
•		manufacturer to be accurate with	hin +250		
pascals +1 inch water gauge pr	essure.}				
<ul><li>and</li><li>b. a device for the continuous measure</li></ul>	ramant of the comphine	liquid flow rate to the wet servi	bbar and the		
		ance with manufacturer's instru		Yes	□No
		manufacturer to be accurate with			
of design scrubbing liquid flow		manufacturer to so accurate with	1111 1270		
	,				
24. When was the last VE test conduct		· · · · · · · · · · · · · · · · · · ·		_	_
a. If EU is not subject to 40 CFR 60		U been tested within the past 5	years?	Yes	□No
b. If EU is subject to 40 CFR subpar					
		ndar years?		∐ Yes	∐No
ii. has the EU been tested yet w	vithin the current calenda	ar year?		Yes	∐No
25. Was a VE test conducted by the ov	<i>vner/operator</i> for this u	nit during this site visit?		Yes	⊠No
a. Was the VE test conducted at a pr				Yes	□No
Rate:					
b. Was the VE test conducted according to EPA Method 9?					
c. The VE test resulted in an opacity				_	_
d. Did the VE test demonstrate com	pliance with the opacity	limit? (See chart below)		☐ Yes	□No
				_ ,,	
26. Was a VE test conducted by the in				∐ Yes	⊠No
a. Was the VE test conducted at a pr	rocess rate that is represe	entative of the normal rate?		☐ Yes	∐No
Rate:	1' . EDAM (1 100			□ 37	
b. Was the VE test conducted according to the VE test conducted according to the latest test and the latest test and the latest test according to the latest test according test according to the latest test according test according test according to the latest test according test accordin				Yes Yes	□No
c. The VE test resulted in an opacity				□ <b>v</b>	□ N.
d. Did the VE test demonstrate com	phance with the opacity	imit? (See chart below)		∐ Yes	□No
		rity Limits	la		
	EU not subject to	Subpart OOO EU	_	OOO EU	
	40 CFR 60	constructed, modified,		onstructed, modified,	
	Subpart OOO	or reconstructed prior to 4/22/2008	or recon after 4/2	structed or 2/2008	ı or
Crusher with no capture system	20%	15%		12%	
All other affected EUs	20%	10%		7%	
		•			

### **Facility Section (continued)**

REASONABLE PRECAUTIONS FOR UNCONFINED EMISSIONS	(check <b>☑</b> only one box for each question)	
1. Does the owner/operator of the NMMP Plant take reasonable precautions to control unconfined emissions by:		
a) Use of water suppression system(s) with spray bars located wherever unconfined emissions occur (at the feeder(s), the entrance and exit of the crusher(s), the classifier screens, and the conveyed drop points)?   N/A  If no, where are unconfined emissions occurring?		
b) Use of water trucks equipped with spray bars to apply water or effective dust suppressant(s) on a regular basis (to all stockpiles, roadways and work yards)? N/A  c) Paving and maintaining roads and parking areas? N/A  d) Removal of particulate matter from roads and other paved areas under control	<ul><li>∑ Yes</li><li>∑ Yes</li><li>∑ No</li></ul>	
of the owner/operator to prevent re-entrainment, and from building or work areas to reduce airborne particulate matter? N/A  e) Reduction of stock pile height, or installation of wind breaks to mitigate wind entrainment of	⊠ Yes □ No	
particulate matter from stock piles? \[ \] N/A	⊠ Yes □ No	
2. If reasonable precautions <u>not</u> being taken:  a) Did the inspector perform a general VE test (20% opacity)?  b) If tested: ()% opacity. Were the visible emissions < 20% opacity?  c) What caused the problem(s) (if known)?	Yes No YesNo	
CONFIRMATION OF GENERAL PERMIT ELIGIBILITY	(check ☑ only one box for each question)	
Does this facility keep records to show that it does not have the potential to emit:     a) 10 tons per year or more of any hazardous air pollutant?     b) 25 tons per year or more of any combination of hazardous air pollutants?	YesNo	
c) 100 tons per year or more of any other regulated air pollutant?		
	YesNo tion of 3) or	

3. Is the total combined annual facility-wide fuel usage of all plants less than or equal to: a) 275,000 gallons of diesel fuel? b) 23,000 gallons of gasoline? c) 44 million standard cubic feet on natural gas? d) 1.3 million gallons of propane? e) or an equivalent prorated amount if multiple fuels are used onsite (use equation below)?  (	☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes ☐ Yes	No  No  No  No  No  No
GENERAL CONDITIONS  1. Has the owner or operator allowed the circumvention of any air pollution control device, or	(check 🗹 box for each	only one question)
Allowed the emission of air pollutants without the proper operation of all applicable air pollution control devices?	- Yes	⊠No
<ul><li>a) maintain the authorized facility in good condition?</li><li>b) ensure that the facility maintains its eligibility to use the air general permit and complies with all</li></ul>		□No
terms and conditions of the air general permit?		□No
RELOCATABLE PLANT	(check ✓	only one
1. The facility:  is stationary; is relocatable; or consists of both stationary and relocatable NMMP and/or concrete batching plants. ( <i>If only stationary, skip the following questions 2 and 3.</i> )	box for each	•
<ul> <li>2. For a relocated NMMP plant:</li> <li>a) did the owner or operator notify the appropriate Department or Local Air Program by telephone,</li> <li>e-mail, fax, or written communication at least one business day prior to changing location?</li> <li>b) did the owner or operator transmit a Facility Relocation Notification Form [DEP No. 62-210.900 to the Department or Local Air Program no later than five business days following relocation? -</li> </ul>	(6)]	□No
3. If the relocatable NMMP plant was co-located at a facility with a separate air construction or air oper permit, and the relocatable NMMP plant is not included as an emissions unit in that separate permit:  a) was the relocatable NMMP plant being used for a non-routine purpose?	Yes	⊠No
the permitted facility?		□No □No

CHANGES  Administrative Changes:	(check box for each	only one ch question)		
1. Were there any changes in the name, address, or phone number of the facility or authorized representative not associated with a change in ownership or with a physical relocation of the facility or any emissions units or operations comprising the facility; or any other similar minor administrative change at the facility? Yes  2. If YES, did the facility provide written notification within 30 days of the change?				
New or Modified Process Equipment or Change in Ownership:  3. Since the last registration form submittal has there been  a) Installation of any new process equipment?				
C.Pitters	1/23/2012			
Inspector's Name (Please Print)	Date of Inspection			
	1/23/2014			
Inspector's Signature	Approximate Date of Next Inspection			
COMMENTS:				