



Containerboard Mill Division

November 29, 2005

Mr. Jeff Koerner, Project Engineer
Florida Dept. of Environmental Protection
Twin Towers Office Bldg
2600 Blair Stone Rd, MS #5505
Tallahassee, FL, 32399-2400

RECEIVED

DEC 02 2005

BUREAU OF AIR REGULATION

Re: Permit No. 0050009-021-AC

Dear Mr. Koerner

The above permit requires a summary of the improvements made to the Overfire Air System (OFA) on the #4 Combination Boiler, EU016. These improvements were completed on November 17, 2005. They were consistent with the scope of work included with the permit application, and included four horizontal mixing zone nozzles in each of the front and rear boiler walls, two OFA air supply ducts, new burner and undergrate air dampers, new air flow measuring devices, and associated controls.

We also modified the scrubber as per the permit application and installed d/p instrumentation. We will determine the d/p operating parameters during the compliance testing. This testing will be completed no later than February 15, 2006 per permit condition #5. Please call me at (850) 785-4311 x470 if you have additional questions.

Sincerely

Tom Clements
Environmental Mgr.

Shared/envIRON/Ind boiler MACT/FDEP Nov29-05 summary