

CR 4&5 SAM PERFORMANCE TESTING SCHEDULE
PERMANENT LIME INJECTION SYSTEM COMMISIONING

GROUP	TEST #	H.LIME TYPE	LOAD	INJECTION LOCATION						TOTAL	UNIT	DATE	TIME
				SCR OUT		AH OUT		ESP OUT					
				[lb/hr]	[%]	[lb/hr]	[%]	[lb/hr]	[%]	[lb/hr]			
A	1	STANDARD	760 MW	400	15%	-	-	2300	85%	2700	4&5	8/26/13	Min 2 hrs at OP 0800-1030
	2	STANDARD	760 MW	500	18%	-	-	2300	82%	2800	4&5	8/26/13	1100-1330
	3	STANDARD	760 MW	600	21%	-	-	2300	79%	2900	4&5	8/26/13	1400-1630
	4	STANDARD	760 MW	400	16%	-	-	2100	84%	2500	4&5	8/26/13	1700-1930
	5	STANDARD	760 MW	400	14%	-	-	2500	86%	2900	4&5	8/28/13	Min 2 hrs at OP 0800-1030
B	6	STANDARD	760 MW	400	15%	2300	85%	-	-	2700	4&5	8/28/13	Min 2 hrs at OP 1100-1330
	7	STANDARD	760 MW	400	16%	2100	84%	-	-	2500	4&5	8/28/13	1400-1630
	8	STANDARD	760 MW	400	14%	2500	86%	-	-	2900	4&5	8/28/13	1700-1930
C	9	STANDARD	500 MW	400	36%	-	-	700	64%	1100	4&5	8/27/13	0730-1000* Min 2 hrs at Mid load
	10	STANDARD	250 MW	400	50%	-	-	400	50%	800	4&5	8/27/13	0300-0530 Min 2 hrs at Low load
D	11	ENHANCED	760 MW	400	15%	-	-	2300	85%	2700	4	8/29/13	Min 2 hrs at OP 0800-1030
	12	ENHANCED	760 MW	400	16%	-	-	2100	84%	2500	4	8/29/13	1100-1330
	13	ENHANCED	760 MW	400	21%	-	-	1500	79%	1900	4	8/29/13	1400-1630
E	14	ENHANCED	760 MW	400	15%	2300	85%	-	-	2700	4	8/31/13	Min 2 hrs at OP 0800-1030
	15	ENHANCED	760 MW	400	16%	2100	84%	-	-	2500	4	8/31/13	1100-1330
	16	ENHANCED	760 MW	400	21%	1500	79%	-	-	1900	4	8/31/13	1400-1630
F	17	ENHANCED	500 MW	400	36%	-	-	700	64%	1100	4	8/30/13	0730-1000* Min 2 hrs at Mid load
	18	ENHANCED	250 MW	400	50%	-	-	400	50%	800	4	8/30/13	0300-0530 Min 2 hrs at Low load