

Pinellas County Resource Recovery Facility

11/12/82

Jim Andrews, HDR

Buck Onew PPS

Re: Conditions of Certification

Karen Anthony PPS

Jim Crane H2O

Groundwater

aeration system w hyacinth pond (except only cat tails there now)

USGS doing studies on contract for them

conditions require 4 wells; USGS sunk in 1979

Dr Welling to do virus monitoring for them

Other requests for bids out for private

company to take over monitoring, residue toxicity testing

conditions also require a year's pre-op monitoring

because of TDS drop out in ponds may have sludge

Wants to know if particular format for data submittal of year's monitoring

Max ~~Mean~~ Mean w raw data available

Blowdown currently to go to sewage system, but very expensive so may come up w. alternate mode

Push some wells to bottom of aquifer (some to 10', but may not be bottom)

Go for Max, Mean + USGS report when it comes out; upslope, in pond, downslope wells near 2nd farm, old landfill

Residue test

bottom + fly ash mixed; then goes
through separation: aggregate,
magnetic; heavy non magnetic

hope to sell aggregate

Residue test to go to district

HOR - Pinellas - RRF 10/7/82

Easell Roberts, Larry George - Clair Fancy

Need Lead Monitoring

Use #9 - downwash - BAQM prefers

Units 1+2 acceptance testing in
March-83 startup Dec

→ definitely operational

consider existing sites 6 + 11

Now

Show impacts on Non Attainment

SO₂ - Pinellas - TSP - Hillsborough

BAQM Needs. 4-5 copies

Pinellas - DER - 3/2/82

Buck Owen DER 488-0130

Bob Van Deman HDR (PINCO) 813-441-9405

Easel Roberts HDR 402-399-1374

Ace Acenbrack Pinellas County 813-448-3990

Karen Anthony DER/PPS 488-0130

Clair Jancij PAR/BAQM 488 1344

HDR

Architecture
Engineering
Planning
Systems
Sciences

Bob Van Deman, PE
Project Manager

Henningson, Durham & Richardson
P.O. Box 5576 Clearwater, FL 33518 (813) 441-9405

HDR

Architecture
Engineering
Planning
Systems
Sciences

J. Easel Roberts
Chemical Engineer
Solid Waste/Resource Recovery

Henningson, Durham & Richardson
8404 Indian Hills Drive Omaha, NE 68114 (402) 399-1000

1862 Mrs. D. B. ... (1862) ...

...

...

...

Duellas County Resource Recovery ~~Plant~~
Facility Expansion : 3/2/82

3rd Boiler - primary impact will be additional air quality. State expected to get PSD delegation this year - so review would probably go under site certification.

Currently SO₂ non-attainment area but hopefully will be redesignated soon.

~~Probably~~ Possible submittal in 2 months - Buck's suggestion - have them prepare a draft application for us to review - then will probably be complete automatically when genuine thing comes in.

If they formal in ~~the~~ November, would like to have hearing done by mid-Feb so not to compete w SECT and TEC.