



# HUMAN CREMATORY



## COMPLIANCE INSPECTION CHECKLIST

**INSPECTION TYPE:** ANNUAL (INS1, INS2)  COMPLAINT/DISCOVERY (CI)   
 RE-INSPECTION (FUI)  ARMS COMPLAINT NO: \_\_\_\_\_

**AIRS ID#:** 0050073 **DATE:** 1/27/2009 **ARRIVE:** 1:00pm **DEPART:** 1:40pm

**FACILITY NAME:** GENSIS (formally called MaChriste) CREMATORY

**FACILITY LOCATION:** 100 E. 19th St  
 PANAMA CITY 32405

**OWNER/AUTHORIZED REPRESENTATIVE:** STEVE SOUTHERLAND **PHONE:** (850)785-8532

**CONTACT NAME:** Bart Way **PHONE:** (850)785-8532

**ENTITLEMENT PERIOD:** 2/26/2005 / 2/26/2010  
 (effective date) (end date)

**PART I: INSPECTION COMPLIANCE STATUS** (check  only one box)

IN COMPLIANCE  MINOR Non-COMPLIANCE  SIGNIFICANT Non-COMPLIANCE

**PART II: TESTING/RECORDKEEPING REQUIREMENTS – Rule 62-296.401, F.A.C.**  
 (check  appropriate box(es))

1. Were there any objectionable odor(s) detected?-----  Yes  No
2. Was a visible emissions test conducted during this site visit according to EPA Method 9 (Ref.: Chapter 62-297, F.A.C.)?-----  Yes  No
3. In order to demonstrate individual source compliance, was an annual visible emissions test conducted 60 days prior to the AGP Notification form submission, and within 60 days prior to each anniversary date? (Rule 62-296.401(5)(i), F.A.C.)-----  Yes  No
4. In order to demonstrate individual source compliance were the remaining applicable standards testing completed within 60 days prior to the AGP Notification form submission? (Rule 62-210.300(4), F.A.C.)  Yes  No
  - a) Carbon Monoxide (CO) emissions equal to or below the requirements of 100 parts per million by volume, dry basis, corrected to 7% O<sub>2</sub> on an hourly average basis and tested according to EPA Method 10 (Ref.: Chapter 62-297, F.A.C.)?-----  Yes  No
  - b) Oxygen test performed according to EPA Method 3 (Ref.: Chapter 62-297, F.A.C.)?-----  Yes  No
  - c) Particulate matter emissions test with results equal to or below the requirements of 0.080 grains per dry standard cubic foot (ft<sup>3</sup>) of flue gas, corrected to 7% O<sub>2</sub> and tested according to EPA Method 5 (Ref.: Chapter 62-297, F.A.C.)?-----  Yes  No
5. Was all emissions testing conducted with the source operating at the manufacturers recommended capacity?-----  Yes  No
6. Was CO & PM compliance demonstrated by submission of a test report for an identical crematory unit?  Yes  No
7. Was the Department notified at least 15 days prior to the date of the last formal compliance test?-----  Yes  No
8. Was the required test report filed with the Department as soon as practical, but no longer than 45 days after the test was completed?-----  Yes  No

**PART III: OPERATING/RECORDKEEPING REQUIREMENTS – Rule 62-296.401, F.A.C.**

(check  appropriate box(es))

1. Is there **Continuous Emissions Monitoring System (CEMS)** equipment installed on each unit to record temperatures in the primary and secondary chambers where there is a 1.0 second gas residence time in the secondary chamber combustion zone in accordance with the manufacturer's instructions?-----  Yes  No

a) Do temperature probes seem to be properly placed?-----  Yes  No

b) Are the following records kept on file, available for inspection for at least two years following the recording of such measurements, maintenance, reports and records?

**No CEM monitoring devices are utilized at this facility except for Temperature monitors**

1) All measurements (including CEMS)-----  Yes  No

2) Monitoring device-----  Yes  No

3) Performance Testing Measurements -----  Yes  No

4) CEMS Performance Evaluation-----  Yes  No

5) All CEMS or monitoring device calibration checks-----  Yes  No

6) Adjustments-----  Yes  No

7) Preventive maintenance performed on systems/devices-----  Yes  No

8) Corrective maintenance performed on systems/devices-----  Yes  No

2. Was this crematory unit constructed: (**check only one  box**)

a)  **BEFORE** August 30, 1989? (**If this box checked, continue on to #3 and skip #4**)

b)  **ON** or **AFTER** August 30, 1989? (**If this box checked, skip #3 and continue on to #4**)

3. If constructed **BEFORE** August 30, 1989 is the:

a) secondary chamber combustion zone providing at least a 1.0 second gas residence time @ **1600°F**?  Yes  No

b) actual operating temperature of the secondary chamber combustion zone no less than **1400°F** throughout the combustion process in the primary chamber?-----  Yes  No

c) cremation in the primary chamber begun after the secondary chamber combustion zone temperature is equal to or greater than **1400°F**?-----  Yes  No

d) required monitoring equipment installed and operational, and providing continuous monitoring to record the temperature at the point or beyond where 1.0 second gas residence time is obtained in the secondary chamber combustion zone according to the manufacturer's instructions?-----  Yes  No

4. If constructed **ON** or **AFTER** August 30, 1989 is the:

a) volume in the secondary combustion zone sufficient to provide at least a 1.0 second gas residence time @ **1800° F**?-----  Yes  No

b) the actual operating temperature of the secondary chamber combustion zone no less than **1600°F** throughout the combustion process in the primary chamber?-----  Yes  No

c) secondary chamber combustion zone temperature equal to or greater than **1600°F** before the cremation process begins in the primary chamber?-----  Yes  No

5. Are appropriate cremation containers containing no more than 0.5 % (percent) by weight chlorinated plastics used during the cremation of dead human bodies?-----  Yes  No

a) If the answer to question 4 above is YES, is certifying documentation from the manufacturer that they are composed of 0.5% or less by weight chlorinated plastics kept on file at the site for the duration of their use and for at least two years after their use?-----  Yes  No

b) Are there any other materials, including biomedical wastes (Rule 62-210.200, FAC) incinerated at this location?-----  Yes  No

6. Have all crematory operators been trained and certified by a Department-approved training program?  Yes  No

a) Are copies of the training certificates for all crematory operators kept on file at the facility for the duration of the operator's employment & for an additional two years after termination of employment?-----  Yes  No

**PART IV: SPECIAL CONDITIONS AND PROCEDURES – Rule 62-296.401, F.A.C.**

**A. New or Modified Process Equipment**


1. Since the last inspection has there been
  - a) installation of any new process equipment?----- Yes No
  - b) alterations to existing process equipment without replacement?----- Yes No
  - c) replacement of existing equipment substantially different than that noted on the most recent notification form?----- Yes No
  - d) If you answered **YES** to any of the above, did the owner submit a new and complete notification form and appropriate fee (Rule 62-4.050, F.A.C.) to the appropriate DEP or local program office?----- Yes No
2. If a crematory unit has been modified to the extent that a Department air construction permit was required, have all operators been retrained to operate the modified unit?----- Yes No
3. In the case of new or modified equipment, where a Department air construction permit was required, has the owner submitted copies of all operator training certificates?----- Yes No
  - a) submitted within the 15 day required window following the training?----- Yes No

Gerald Sheehan

1/27/2009

Inspector's Name (Please Print)

Date of Inspection



Inspector's Signature

Approximate Date of Next Inspection

**COMMENTS:** Mr. Bart Way met me at the facility and provided me with requested records and accompanied me on my inspection of the facility. Mr. Way informed me that the proper name of the facility is GENSIS CREMATORY. A letter from Southern Environmental Sciences states that they have scheduled a Visible Emissions (VE) test at the crematory for February 16 of this year. The previous VE test, which indicated the crematory was operating in compliance with the facilities permit, was performed on 2/22/2008. The unit was not in operation while I was performing this inspection. Chart recording of the crematory operations indicate that the crematory operating temperature is maintained at 1600 °F. New bricks were installed in the crematory walls and floor on January 12, 2008. Only human remains are cremated at this facility, plain cardboard containers are used for the cremation. A temperature chart recorder is installed and the chart records indicate that the crematory has been operating correctly. .