



**CONCRETE BATCHING PLANT**



**COMPLIANCE INSPECTION CHECKLIST**

**INSPECTION TYPE:** ANNUAL (INS1, INS2)  COMPLAINT/DISCOVERY (CI)   
RE-INSPECTION (FUI)  ARMS COMPLAINT NO: \_\_\_\_\_

**AIRS ID#:** 1030513 001      **DATE:** 9/12/2006      **ARRIVE:** 09:00      **DEPART:** 10:00

**FACILITY NAME:** Concrete-On-Call, Inc.

**FACILITY LOCATION:** 12354 44th Street North  
Pinellas Park, FL

**RESPONSIBLE OFFICIAL:** Gordon Wardell?      **PHONE:** 727-528-4683

**CONTACT NAME:** Gordon Wardell?      **PHONE:** 727-528-4683

**REMITTANCE YEAR:** \_\_\_\_\_      **ENTITLEMENT PERIOD:** 3/17/06 / 03/17/11  
(effective date)      (end date)

**PART I: INSPECTION COMPLIANCE STATUS** (check  only one box)

IN COMPLIANCE       MINOR Non-COMPLIANCE       SIGNIFICANT Non-COMPLIANCE

**PART II: TESTING/RECORDKEEPING REQUIREMENTS – Rule 62-296.414, F.A.C.**

(check  appropriate box(es))

**Stack Emissions**

1. Were visible emissions tests conducted during this site visit according to EPA Method 9 (Ref.: Chapter 62-297, F.A.C.)?-----  Yes  No
2. Are emissions from silos, weigh hoppers (batchers), and other enclosed storage and conveying equipment controlled to the extent necessary to limit visible emissions to 5 percent opacity?-----  Yes  No
3. During visible emissions tests of the silo dust collector exhaust points was the loading of the silo conducted at a rate that is representative of the normal silo loading rate, or at least at the minimum 25 tons per hour rate, unless such rate is unachievable in practice?-----  Yes  No
4. Are emissions from the weigh hopper (batcher) operation controlled by the silo dust collector? (If answer to this question is "Yes", then continue on to questions 4.a) and 4.b) below. If answer is "No" then skip 4.a) and 4.b) and continue on to question 5.)-----  Yes  No
  - a) Was the batching operation in operation during the visible emissions test?-----  Yes  No
  - b) During the visible emissions test, was the batching rate representative of the normal batching rate and duration?-----  Yes  No
5. If emissions from the weigh hopper (batcher) operation are controlled by a dust collector, which is separate from the silo dust collector, are the visible emissions tests of the weigh hopper (batcher) dust collector conducted while batching at a rate that is representative of the normal batching rate and duration?-----  Yes  No

**PART II: TESTING/RECORDKEEPING REQUIREMENTS – Rule 62-296.414, F.A.C. – (continued)**

(check  appropriate box(es))

**Compliance Demonstration - (Rule 62-296.401(5)(i), F.A.C.)**

1. Is each dust collector exhaust point tested according to the visible emissions limiting standard as part of the annual compliance demonstration? (Rule 62-297.310(7)(a), F.A.C.)-----  Yes  No

**New Facilities – (permitted pursuant to Rule 62-210.300(4), F.A.C., Air General Permits)**

2. Did this facility demonstrate:
- a) initial compliance no later than 30 days after beginning operation?-----  Yes  No
- b) annual compliance within 60 days prior to each anniversary of the air general permit notification form submittal date?-----  Yes  No

**Existing Facilities – (permitted pursuant to Rule 62-210.300(4), F.A.C., Air General Permits)**

3. In order to demonstrate annual compliance, was an annual visible emissions test conducted 60 days prior to the AGP Notification form submission, and within 60 days prior to each anniversary date?-----  Yes  No

**Test Reports – (Rules 62-213.440, F.A.C. and 62-297.310(8)(b), F.A.C.)**

4. Was the required test report filed with the department as soon as practical, but no later than 45 days after the test was completed?-----  Yes  No

**PART III: OPERATING/RECORDKEEPING REQUIREMENTS – Rule 62-210.300(4)(c)2., F.A.C.**

(check  appropriate box(es))

1. Is this facility: 1) a stationary ; 2) a relocatable ; or does it have: 3) both, stationary and relocatable  concrete batching and/or nonmetallic mineral processing plants? (*Please check  only one box.*)
2. If this is a stationary concrete batching plant, is there one or more relocatable nonmetallic mineral processing plants using individual air general permits at the same location? (*If your answer to this question is YES, then proceed to questions 2.a), thru 2.d,) below.*)-----  Yes  No
- a) Are there any additional nonexempt units located at this facility?-----  Yes  No
- b) Is the total combined annual facility-wide fuel oil usage of all plants less than 240,000 gallons per calendar year?-----  Yes  No
- c) Is the quantity of material processed less than ten million tons per calendar year?-----  Yes  No
- d) Is the fuel oil sulfur content 0.5% by weight or less?-----  Yes  No
3. Does the owner/operator of the concrete batching plant maintain a log book or books to account for:
- a) fuel consumption on a monthly basis?-----  Yes  No
- b) material processed on a monthly basis?-----  Yes  No
- c) the sulfur content of the fuel being burned (Fuel supplier certifications)?-----  Yes  No

**PART III: OPERATING/RECORDKEEPING REQUIREMENTS – Rule 62-296.414(2)(a) and (b), F.A.C. (continued)**

(check  appropriate box(es))

**Unconfined Emissions** – (Rule 62-296.320(4)(c), F.A.C.)

1. Does the owner/operator of the concrete batching plant take reasonable precautions to control unconfined emissions by:
- a) management of roads, parking areas, stock piles, and yards, which shall include one or more of the following:
    - 1) paving and maintenance of roads, parking areas, stock piles, and yards?-----  Yes  No
    - 2) application of water or environmentally safe dust-suppressant chemicals when necessary to control emissions?-----  Yes  No
    - 3) removal of particulate matter from roads and other paved areas under control of the owner/operator to re-entrainment, and from building or work areas to reduce airborne particulate matter?-----  Yes  No
    - 4) reduction of stock pile height, or installation of wind breaks to mitigate wind entrainment of particulate matter from stock piles?-----  Yes  No
  - b) use of spray bar, chute, or partial enclosure to mitigate emissions at the drop point to the truck?-----  Yes  No

**PART IV: SPECIAL CONDITIONS AND PROCEDURES – Rule 62-210.300(4)(d)4., F.A.C.**

**A. New or Modified Process Equipment**

1. Since the last inspection has there been
- a) installation of any new process equipment?-----  Yes  No
  - b) alterations to existing process equipment without replacement?-----  Yes  No
  - c) replacement of existing equipment substantially different than that noted on the most recent notification form?-----  Yes  No
  - d) If you answered **YES** to any of the above, did the owner submit a new and complete notification form and appropriate fee (Rule 62-4.050, FAC) to the appropriate DEP or local program office?-----  Yes  No

Adam Richardson

9/12/06

Inspector's Name (Please Print)

Date of Inspection

10/15/06

Inspector's Signature

Approximate Date of Next Inspection

**COMMENTS:**

This facility's entitlement as a new source became effective 3/17/06. Concrete-On-Call had a similar facility at a different location previous to this entitlement. The new facility began operation Mid-March 2006. Although the plant has been operating since March, the construction has not started for the final layout. Construction for the final layout, submitted to the DEP with their notification, is tentatively scheduled to begin in three weeks.

The facility has yet to perform an initial VE test pursuant to Rule 62-210.300(4), F.A.C., Air General Permits, New Facilities shall demonstrate initial compliance no later than 30 days after beginning operation.

The facility did not submit a new O&M Plan as required by Pinellas County Code.



## CONCRETE BATCHING PLANT

<b>FACILITY:</b> Concrete-On-Call, Inc. North Pinellas Plant		<b>Per_ID:</b> 2777	<b>DISTRICT:</b> Southwest
<b>ADDRESS:</b> 12354 44th Street North Pinellas Park, FL		<b>CONTACT:</b> Phone No: 727-528-4683	
<b>ARMS No.:</b> 1030513 001	<b>PERMIT NO.:</b> 1030513-001-AG	<b>EXPIRATION DATE:</b> 03/17/11	
<b>EMISSION UNIT DESCRIPTION:</b> Meter-Mix concrete plant: Cement storage silo, loading chute, and aggregate storage piles. Silo and auger-type loading controlled by a Belgrade Baghouse.			
<b>INSPECTION DATE:</b> 9/12/06	<b>ARMS INSPECTION TYPE:</b> <input checked="" type="checkbox"/> INS2 or <input type="checkbox"/> INS_____	<b>COMPLIANCE STATUS:</b> <input type="checkbox"/> IN <input type="checkbox"/> MNC <input checked="" type="checkbox"/> SNC	
Type of Inspection: <input checked="" type="checkbox"/> Initial <input type="checkbox"/> Re-inspection <input type="checkbox"/> Complaint <input type="checkbox"/> Drive-by <input type="checkbox"/> Quarterly			
<b>A. General Review:</b>			
1.	Permit File Review		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
2.	Introduction and Entry		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	<i>Comments:</i> Mr. Wardell was not present during the first walk through and the co-owner, Sharon Kinkaid, was not able to locate the O&M records. The facility had just moved all records into a new office. A second walk through was conducted with Mr. Wardell the next morning and the records were made available.		
3.	<b>Is the Authorized Representative still: <u>Gordon Wardell</u>?</b>		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
4.	<b>Is the facility contact still: Gordon Wardell?</b>		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

I N C	M N C	S N C	
<b>B. Specific Conditions</b>			
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<p>The owner or operator of any relocatable concrete batching plant proposing to change location shall submit a Facility Relocation Notification Form (DEP Form No.62-21 0.900(6)) to the Department at least 30 days prior to relocation; [62-210.300(4)(c)2.c. , F.A.C.]</p> <p><i>Comments: This facility is not a relocatable concrete batch plant.</i></p>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<p>The owner or operator of a stationary concrete batching plant using an air general permit may operate, or allow the operation of, one or more relocatable nonmetallic mineral processing plants using individual air general permits at the same location as the concrete batching plant provided the resultant facility contains no additional nonexempt units, the total combined annual facility-wide fuel oil usage of all plants is less than 240,000 gallons per calendar year, the material processed is less than 10 million tons per calendar year, and the fuel oil sulfur content does not exceed 0.5%, by weight. The owner or operator of the concrete batching plant shall maintain a log book to account for fuel consumption and material processed on a monthly basis. Fuel supplier certifications shall be maintained to account for the sulfur content of the fuel being bummed. [62-210.300(4)(c)2.e., F.A.C.]</p> <p><i>Comments: The facility does not operate operate a nonmetallic mineral processing plant on-site under general permit No. 1030513-001 AG.</i></p> <p>Pressure relief pop-up valve(s) – is there a accumulation of cement around the pop-off valves? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>Silo housings &amp; duct work – are there any apparent leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>A cement residue was visible on the baghouse vent and was brought to the attention of Mr. Wardell.</p>

I N C	M N C	S N C	<b>B. Specific Conditions</b>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<p>Unconfined Emissions. The owner or operator shall take reasonable precautions to control unconfined emissions from hoppers, storage and conveying equipment, conveyor drop points, truck loading and unloading, roads, parking areas, stock piles, and yards as required by Rule 62-296.320(4)(c), F.A.C. For concrete batching plants the following shall constitute reasonable precautions:</p> <p>(a) Management of roads, parking areas, stock piles, and yards, which shall include one or more of the following:</p> <ol style="list-style-type: none"> <li>1. Paving and maintenance of roads, parking areas, and yards.</li> <li>2. Application of water or environmentally safe dust- suppressant chemicals when necessary to control emissions.</li> <li>3. Removal of particulate matter from roads and other paved areas under control of the owner or operator to mitigate re-entrainment, and from building or work areas to reduce airborne particulate matter.</li> <li>4. Reduction of stock pile height or installation of wind breaks to mitigate wind entrainment of particulate matter from stock piles.</li> </ol> <p>(b) Use of spray bar, chute, or partial enclosure to mitigate emissions at the drop point to the truck. [62-296.414(2)]</p> <p><b>Comments:</b> The facility is located on a concrete pad. Fugitive dust from the material piles are controlled by sprinklers and temporary wind breaks. After construction is completed the material piles will have separate enclosures as well as sprinklers. The facility also utilizes a sweeper for the main yard and street entry onto property. I observed some fugitive emissions from yard traffic during the inspection. I made Mr. Wardell aware of this during the closing interview and gave him a handout for reasonable precautions of unconfined PM emissions.</p>
<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<p>Visible emissions tests of silo dust collector exhaust points shall be conducted while loading the silo at a rate that is representative of the normal silo loading rate. The minimum loading rate shall be 25 tons per hour unless such rate is unachievable in practice. If emissions from the weigh hopper (batcher) operation are also controlled by the silo dust collector, the batching operation shall be in operation during the visible emissions test. The batching rate during the emissions test shall be representative of the normal batching rate and duration. Each test report shall state the actual silo loading rate during emissions testing and, if applicable, whether or not batching occurred during emissions testing. [62-296.414(3)(c), F.A.C.]</p> <p><b>Comments:</b> The facility has not performed their initial VE test.</p>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<p>If emissions from the weigh hopper (batcher) operation are controlled by a dust collector which is separate from the silo dust collector, visible emissions tests of the weigh hopper (batcher) dust collector exhaust point shall be conducted while batching at a rate that is representative of the normal batching rate and duration. Each test report shall state the actual batching rate during emissions testing. [62-296.414(3)(d), F.A.C.]</p> <p><b>Comments:</b> Not applicable. There is not a weigh hopper at this facility.</p>
<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<p>Each dust collector exhaust point shall be tested annually. New facilities permitted pursuant to Rule 62-210.300(4), F.A.C., Air General Permits, shall demonstrate initial compliance no later than 30 days after beginning operation, and annual compliance within 60 days prior to each anniversary of the air general permit notification form submittal date. Existing facilities permitted pursuant to Rule 62-210.300(4), F.A.C., Air General Permits, shall demonstrate compliance within 60 days prior to submitting an air general permit notification form and within 60 days prior to each anniversary of the air general permit notification form submittal date. [62-296.414(4), F.A.C.]</p> <p><b>Comments:</b> Mr. Wardell confirmed during the records review that the initial VE test has not been performed. Operation started in March 2007.</p>
<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<p>Test Reports. - The required test report shall be filed with the PCDEM as soon as practical but no later than 45 days after the test is completed. [Rules 62-213.440 and 62-297.310(8)(b), F.A.C.]</p> <p><b>Comments:</b> VE Test not performed to date.</p>

I N C	M N C	S N C	
<b>B. Specific Conditions</b>			
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<p>The pollution control equipment shall be operated and maintained in accordance to the operation and maintenance (O&amp;M) plan. The O&amp;M plan shall include, but is not limited to:</p> <ol style="list-style-type: none"> <li>(1) Operating parameters of the pollution control device;</li> <li>(2) Time table for the routine maintenance of the pollution control device as specified by the manufacturer;</li> <li>(3) Time table for routine periodic observations of the pollution control device sufficient to ensure proper operation;</li> <li>(4) A list of the type and quantity of the required spare parts for the pollution control device which are stored on the premises of the permit applicant;</li> <li>(5) A record log which will indicate, at a minimum:               <ol style="list-style-type: none"> <li>a. When maintenance and observations were performed;</li> <li>b. What maintenance and observations were performed; and</li> <li>c. Who performed said maintenance and observations.</li> <li>d. Acceptable parameter ranges for each operational check.</li> </ol> </li> </ol> <p>[Pinellas County Code, Subsection 58-128]</p> <p><i>Comments:</i> Reviewed records for the months from 12/05 to 8/06.</p> <p>The O&amp;M plan from the old facility is still being utilized which indicates a possible violation. I informed Mr. Wardell that a new O&amp;M plan has to be submitted and approved for the new baghouse within two weeks. I provided him with the Pinellas County O&amp;M guidelines.</p>
<b>C. General Procedure Requirements and Conditions</b>			
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<p>Administrative Corrections. Within 30 days of any changes requiring corrections to information contained in the notification form, the owner or operator shall notify the Department in writing. Such changes shall include:</p> <ol style="list-style-type: none"> <li>a. Any change in the name of the authorized representative or facility address or phone number; or</li> <li>b. Any other similar minor administrative change at the facility or emissions unit.</li> </ol> <p>[62-210.300(4)(d)3., F.A.C.]</p>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<p>Equipment Changes. In case of the installation of new process equipment, alteration of existing process equipment without replacement, or the replacement of existing process equipment with equipment substantially different than that noted on the most recent notification form, the owner or operator shall submit a new and complete general permit notification form with the appropriate fee pursuant to Rule 62-4.050, F.A.C., to the Department.</p> <p>[62-210.300(4)(d)4., F.A.C.]</p> <p><i>Comments:</i> The old silo is still on site but not operational. I informed Mr. Wardell that a new notification form and O &amp; M plan would have to be submitted if it were to be installed at a future date prior to installation.</p>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<p>A permittee's use of a general permit is limited to five years. No later than 30 days prior to the fifth anniversary of the filing of intent to use the general permit, the owner or operator shall submit a new notice of intent which shall contain all current information regarding the facility or emissions unit. Eligibility to use the general permit is not transferable and does not follow a change in ownership of the facility or emissions unit. Prior to any sale, other change of ownership, or permanent shutdown of the facility, the owner or operator is encouraged to notify the Department of the pending action. The owner shall remain liable for corrective actions that may be required as a result of any violations occurring in the time after the sale or legal transfer of the facility or emissions unit, but before a new owner is entitled to use an air general permit.</p> <p>[General Conditions - 62-210.300(4)(e)1., F.A.C.]</p> <p><i>Comments:</i> The permit expires on 03/17/11. A new notification form is required to be submitted no later than 01/16/11.</p>

**D. Other:**

Closing Conference

Yes  No

**Comments:** I reminded Mr. Wardell to submit an O&M plan for the new baghouse and asked that he contact our office after construction was completed for the new layout.

Other Comments: I also gave Mr. Wardell a P2 guide for concrete batch plants.

**Inspector(s):** Adam Richardson, Pinellas County, Air Quality Division

**Signature(s)**

Date:

**CONTACT LOG?** \_\_\_\_\_, **ACCESS?** \_\_\_\_\_, **ARMs?** \_\_\_\_\_

[Enter file path and name here](#)