System #	System Name	Fan #	MFG	Size	HP	Pipe Size	Control Device			
							Quantity	Size	Description	Number
1	Unloading	F1	Lummus	45-50	100	18"	1	60"	1D/3D	C1
		F2	Lummus	45-50	100					
2	1st Stage Cleaning -A	F4	Lummus	45-50	50	18"	1	60"	1D/3D	C2
	burner	1/2 of F3	Lummus	45-50	50					
3	1st Stage Cleaning -B	F5	Lummus	45-50	50	18"	1	60"	1D/3D	C3
	burner	1/2 of F3	Lummus	45-50	50					
4 (See Note 1)	2nd Stage Cleaning -A	F8	**Smith**		75	17"	1	**52"**	1D/3D	C4
	burner	F6	Lummus	45-50	50					
5	2nd Stage Cleaning -B	**F8**	**see above**					52"	1D/3D	C5
	burner	F7	Lummus	45-50	50					
6	**Module Feeder Trash -Removed**							36"	**Spare**	C6
7	Gin Strands Trash	F11	Lummus	F176	75	12"	1	36"	1D/3D	C7
8	Overflow Separator	F12	Lummus	F125	40	12"	Dust House			
9	Lint Cleaner -1a	F13	Hartzell	54-29-VF3	20	29"	Dust House			
	New Lint Cleaner 1b	**F15**	**Smith**	60"	**50**		Dust House			
	1c- removed									
10	**Lint Cleaner -2a removed**									
	2b -removed									
	2c -removed									
11	Motes -A	F19	Lumas	F176	50	12"	1	42"	1D/3D	C8
12	**Motes -B (spare)**	F20	Lumas	F176	50	12"	1	42"	**spare**	C9
13	Battery Condenser	F21	Hartzell		30		Dust House			
14	Mote Trash	F22	Lumas	F27	50	12"	1	32"	1D/3D	C10
15	Trash Spreader	F23	Smith	45-50	50	17"	1	48"	1D/3D	C11

Update 9-9--14