ID	Project	Type of Equipment	Engine Type	Location	Rated HP	Cylinder Displacement	Manufacture Date	Year Spec's Printed	Fuel Type		Fuel Capacity/ Tank Size	Fuel Consumption		Total Fuel (estimated)/ Re-fueling Method	Status (portable, etc.)	On site Date	Duration on site/use	Description of work	Hydraulic Sump gal	Emission Regulation Certification	Equipment location during outage
	EPU	Engine and tank	Detroit Diesel GM 12V-71T		493	12 cylinder; 852 cu.in (14.0 L), bore/stroke 4-1/4" x 5" inch	1970		Diesel	750	750 Gallon; Separate tank	10 Gal/Hr	20000	20,000 gallons; tanker truck	Non-road, Portable	12/15/11	9 months	Tower Crane U3 Ramp	120 gallons		Will be moved around the site to different locations as needed
	EPU	Engine and tank	Kubota Diesel Engine (small) V3800DI-T		99	4 cylinder; 230 cu.in (3.769L) bore/stroke 3.94" x 4.72" inch		2006	Diesel	12.5	12.5 Gallons; attached tank	1.5 Gal/Hr	4000	4,000 gallons; fuel skid (barrel pump)	Non-road, portable	09/01/11	9 months	U3 Dome Crane (Palfinger Hydraulics)	150 gallons	Tier 3/Stage IIIA	Will be moved around the site to different locations as needed
	EPU	Engine and tank	Kubota Diesel Engine (small) V3800DI-T		99	4 cylinder; 230 cu.in (3.769L) bore/stroke 3.94" x 4.72" inch		2006	Diesel	12.5	12.5 Gallons; attached tank	1.5 Gal/Hr	8000	8,000 gallons; fuel skid (barrel pump)	Non-road, portable	09/01/11	18 months	U4 Dome Crane (Palfinger Hydraulics)	150 gallons	Tier3/Stage IIIA	Will be moved around the site to different locations as needed
	EPU	Engine and tank	Cat 3516C Diesel Engine 1 of 3		2200	16 cylinder; 4,210 cu.in, bore/stroke 6.7" x 7.5" inch		2010	Diesel	1250	1250 Gallons; attached (inside trailer)	107 Gal/Hr	18000	18,000 gallons; tanker truck	Non-road, portable	06/10/12	1 month (in service for one week)	Loop Test Generator (U1/2 New Warehouse)	N/A	Tier 2 (certified 2006)	equipment can be moved around the site to different locations
	EPU	Engine and tank	Cat 3516C Diesel Engine 2 of 3		2200	16 cylinder; 4,210 cu.in, bore/stroke 6.7" x 7.5" inch		2010	Diesel	1250	1250 Gallons; attached (inside trailer)	107 Gal/Hr	18000	18,000 gallons; tanker truck	Non-road, portable	06/10/12	1 month (in service for one week)	Loop Test Generator (U1/2 New Warehouse)	N/A	Tier 2 (certified 2006)	equipment can be moved around the site to different locations
	EPU	Engine and tank	Cat 3516C Diesel Engine 3 of 3 (spare)		2200	16 cylinder; 4,210 cu.in, bore/stroke 6.7" x 7.5" inch		2010	Diesel	1250	1250 Gallons; attached (inside trailer)	107 Gal/Hr	18000	18,000 gallons; tanker truck	Non-road, portable	06/10/12	1 month (in service for one week)	Loop Test Generator (U1/2 New Warehouse)	N/A	Tier 2 (certified 2006)	equipment can be moved around the site to different locations